


Control Number: 38987



Item Number: 222

Addendum StartPage: 0

CENTRICPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
November 2011

Public Utility Commission of Texas
Project No. 38987

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Completion)	Data (Employment (if Applicable))	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Completed	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Width (Miles)	New ROW Width (Feet)	New ROW Width (Miles)	Rule Section or PUC Control Number	Comments
602	Produce-Garland	Houston, Harris	138 KV Bundling of Ckt. 805 and 803	11/29/10	03/31/12		N/A	\$33,427,000			65%	138	N/A	2.35	3800 CU	Underground Cables	225-427 Street	2.35	N/A	N/A	25,101(6)B1	Complete
706	Zach's Substation	Harris	345 KV service to Zach's Substation within one mile of Ckt. 801, 800 and 710	09/19/10	12/31/11		N/A	\$6,169,000			80%	345	N/A	0.82	2-786 ACSR	Steel Towers	225-427 Substation Property	0.85	N/A	N/A	25,101(6)B1A	
720	138 KV Zach's Project	Harris	Construct a new double-circuit 138 KV transmission line	05/02/11	09/01/12		\$6,514,000				80%	N/A	138	9.88	2-469.6 ACSB	Steel Towers	180-255	4.88	0-40	0.05	38937	CCN filed 09/16/10. Final Order signed 09/31/10.
782	Structure #00088	Lubbock City, Garbott	Modification of 138 KV and 345 KV Ckt. 858 and 854 for PCS substation	02/14/11	12/31/11		N/A	\$300,000			95%	138	N/A	0.58	2-327.2 ACSB	Steel Tower	225	0.28	N/A	N/A	25,834(4)3	Actual cost to be reimbursed by T-Mobility.
716	TEXAS Substation	Baytown, Harris	138 KV service to TEXAS Substation within one mile of Ckt. 876	01/10/11	12/31/11		N/A	\$1,064,000			80%	138	N/A	0.78	2-469.6 ACSB	Concrete Poles, Steel Poles	N/A	N/A	60	0.38	25,101(6)B1A	Actual cost to be reimbursed by T-Mobility. Emergency clearing of crossing tower was completed on 10/30/10.
788	Ship Channel 138 KV Emergency Restoration	Houston, Harris	Reconstruction of 138 KV Ckt. 0229 and 8822 due to large accident	10/07/10	07/30/12		N/A	\$6,500,000			20%	138	N/A	1.90	2-469.6 ACSB	Steel Towers	75 Corp. Fence	0.28	N/A	N/A	25,101(6)C3	
2011	Crosby-Mont Bureau	Baytown, Harris, Mont Belvieu, Chambers	Routine maintenance of 69 KV Ckt. 43A	08/01/11	12/31/11		N/A	\$501,000			80%	69	N/A	18.6	2-397 ACSB, 2-387 ACSB, 2-387 ACSB, 2-427 ACSB	Concrete Poles, Steel Towers, Wood Poles, Wood H-frames	Street, 20-180	18.6	N/A	N/A	25,834(4)3	
726.1	West Galveston (Weslco-West Galveston)	Weslco, Harris, League City, Dickinson, Texas City, La Marque, Galveston, Galveston	Thermal upgrade of existing 138 KV Ckt. 016, 620, 62E, and 595	02/28/11	12/31/11		N/A	\$802,000			95%	138	N/A	58.47	785 AAC, 827.2 ACSB, 556.6 ACSB, 556.6 ACSB	Concrete Poles, Steel Towers, Wood H-frames	100-1050, 20-180, Cope Fence	22.6	N/A	N/A	25,834(4)3	Actual cost to be reimbursed by T-Mobility.
784	Vas Street	Houston, Harris	Reduction of a portion of 80 KV Ckt. 31C at the request of end user of Andrew Heigler, LLC	08/08/11	12/31/11		N/A	\$332,000			95%	69	N/A	0.1	785 AAC	Steel Poles	Street	0.1	N/A	N/A	25,101(6)B1D	Actual cost to be reimbursed by Andrew Heigler, LLC.
790.1	138 KV Zach's Project (Globe Corner-ALICE)	Harris	Partial Reconstruction and Partial Relabel of 138 KV Ckt. 0A	08/08/11	12/31/11		N/A	\$2,323,000			90%	138	N/A	5.84	2-469.6 ACSB	Steel Towers	80-180, Street	5.84	N/A	N/A	25,101(6)B1	
788	Deer Park Reconfiguration	Deer Park, Pasadena, Harris	Reconfiguration of 138 KV Ckt. 84 and 86	09/22/11	12/31/11		N/A	\$620,000			95%	138	N/A	0.35	2-469.6 ACSB	Steel Towers	150	0.35	N/A	N/A	25,834(4)3	
786	South Lane City-West Columbia (TEXAS F. Poles)	Madagascar, Wharton	Partial Relabel, Partial Reconstruction and Partial Bundling of 138 KV Ckt. 04F and 60C	08/12/11	12/31/11		N/A	\$6,066,000			70%	138	N/A	18.75	785 AAC	Concrete Poles, Steel Towers	80-230	11.78	N/A	N/A	25,101(6)B1	Actual cost to be reimbursed by Springwoods Development
751	Springwoods Village Parkway Relocation	Harris	Reduction of a portion of 345 KV Ckt. 74H and 759 at the request of end user of Springwoods	12/15/11	03/18/12		N/A	\$1,876,000			0%	345	N/A	2.24	2-180 ACSB	Steel Towers	100	1.12	N/A	N/A	25,101(6)B1D	
774	I-45 Widening @ PA 2351	Houston, Harris	Abandon of 138 KV Ckt. 04F and 07A as requested by TMDOT for roadway widening	10/03/11	12/31/11		N/A	\$106,000			95%	138	N/A	0.32	785 AAC	Steel Towers	80	0.16	N/A	N/A	25,101(6)B1F	Actual cost to be paid by TMDOT.
766.1	South Lane City-West Columbia (South Lane City-TEXAS F. Corner)	Wharton	Partial Relabel and Bundling of 138 KV Ckt. 60C	11/23/11	07/01/12		N/A	\$2,242,000			0%	138	N/A	2.55	2-469.6 ACSB	Concrete Poles, Steel Towers, Wood H-frames, Wood Poles	80	2.4	80	0.15	25,101(6)B1	
2011.1	Angelton-ETSON	Brazoria	Routine maintenance of 138 KV Ckt. 04C	11/20/11	12/31/11		N/A	\$547,000			0%	138	N/A	16.71	785 AAC, 785 AAC, 785 AAC	Concrete Poles, Steel Towers, Wood H-frames, Wood Poles	55-140	16.71	N/A	N/A	25,834(4)3	
2011.2	Angelton-West Columbia	Brazoria's Prairie, West Columbia, Brazoria	Routine maintenance of 138 KV Ckt. 04E	01/02/12	2/31/2012		N/A	\$528,000			0%	138	N/A	16.1	2-387 ACSB, 2-376 ACSB	Concrete Poles, Steel H-frames, Steel Poles, Wood H-frames	80-180	16.1	N/A	N/A	25,834(4)3	
788	BOSTON Relocation	Harris	Reduction of a portion of 80 KV Ckt. 55D at the request of end user of BOSTON	11/09/11	12/31/11		N/A	\$1,188,000			5%	69	N/A	0.9	69.6 ACSB	Concrete Poles, Steel Towers, Wood H-frames	720-2700	0.9	N/A	N/A	25,101(6)B1D	Actual cost to be reimbursed by BOSTON.
783	SCOTLAND Substation	Houston, Harris	138 KV service to SCOTLAND substation within one mile of Ckt. 82A	12/01/11	04/29/12		N/A	\$3,822,000			0%	138	N/A	1.98	2-469.6 ACSB	Steel Poles, Steel Towers	N/A	N/A	75-120	0.39	25,101(6)B1A	Actual cost to be reimbursed by Eastman Products Company, LLC.
783.2	South Lane City-West Columbia (Prairie-West Columbia)	Brazoria, Madagascar	Partial Relabel and Bundling of 138 KV Ckt. 04F	01/16/12	07/01/12		N/A	\$13,102,000			0%	138	N/A	15.88	785 AAC	Steel Towers, Concrete Poles	80-180	14.82	80	1.47	25,101(6)B1	
770	Kilary Relocation	Beaumont, Brazoria	138 KV service to Kilary Relocation within one mile of Ckt. 50A	01/01/12	02/17/12		N/A	\$596,000			0%	138	N/A	0.1	2000 AAC	Steel Towers, Concrete Poles	345, Substation Property	0.09	70	0.01	25,101(6)B1A	New project.

223

RECEIVED
11 NOV 15 AM 11:47
FILING CLERK

Tami Miller
Legislative and Regulatory Coordinator
P.O. Box 1700
Houston, TX 77251-1700
tami.miller@centricpointenergy.com


AFFIDAVIT OF CONSENT AND NOTICE

THE STATE OF TEXAS §
§
COUNTY OF HARRIS §

My name is Michael J. Pakeltis. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Transmission Operations Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Harris, and competent to make this Affidavit.

P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). P.U.C. Subst. R. 25.83(c)(3)(A) requires that proof of notice be submitted in the form of an affidavit when direct mail notice is sent pursuant to P.U.C. Subst. R. 25.83(c)(3) to each required entity. Project No. 770 (Kirby Substation) is being submitted in the Construction Progress Report for November 2011, in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities", and CenterPoint Energy has provided direct mail notice to the required entities.

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.



Michael J. Pakeltis
Director, Transmission Operations Department
CenterPoint Energy

Sworn to and subscribed before me this 14th day of November, 2011.



Notary Public, State of Texas
My Commission Expires: 07-27-2014

