



Control Number: 38987



Item Number: 37

Addendum StartPage: 0

TRANSMISSION CONSTRUCTION PROGRESS REPORT
(for
February
2011)

Public Utility Commission of Texas
Project No. 38987

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Completion)	Date Entered (if Applicable)	Initial Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Completed	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type, Size, and Spacing	Structure Type	Existing ROW Width (Feet)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or P.U.C. Control Number	Comments
000000	Brownsville to Mexico	Reynolds & Brooks County	Rebuild 27.25 miles of 138 KV line from existing Brownsville to Mexico	06/01/03	06/10/03	10/06/08	7,889,850	11,264,082		100%	138	138	23.00	765 MCM	Single Pole	60	23.00	23.00	25.10 (6/15/08)	Affidavit attached with filing April 2007
000102	San Antonio	Bandera & Bexar County	Rebuild 8.0 miles of line from San Antonio to Bandera	06/04/08	06/04/08		13,380,750 T-Line 3,004,400 Sub	16,833,855		96%	NA	138	26.00	765 MCM	Concrete or Steel	NA	70	26.00	26254	CCN Application Filed on August 15, 2003
000201	Whitney to Comstock	Bandera, Hill & Johnson	Rebuild 27.25 miles of line from Whitney to Comstock with 1033 ACSR	02/01/06	06/01/06	11/21/07	5,000,000	8,268,724		100%	138	138	27.25	1033 ACSR	Concrete or Steel	100	100	27.25	25.10 (6/15/08)	Affidavit attached with filing
000320	Frisco - Krugerville Rebuild	Denton	Rebuild 8.0 miles of line from Frisco to Krugerville with 1560 ACSR	03/01/10	03/01/11		3,560,000	7,797,658		99%	138	138	8.0	1560 ACSR	Concrete or Steel	100	100	8.0	25.10 (6/15/08)	Affidavit attached with filing
000402	Hilltop Lakes - Pherryway	Robertson & Leon	Construct 8.26 miles of single circuit line from Hilltop Lakes to Pherryway	02/06/07	06/06/07	01/06/08	2,739,400	3,533,393		100%	69	138	8.26	765 ACSR	Concrete or Steel	60	60	8.26	25.10 (6/15/08)	Affidavit attached with filing
000720	Whitfield	Johnson, Hood	Construct 8.5 miles of new 138 KV single circuit transmission from Whitfield Tap to Whitfield Sub	07/07/06	01/01/08	03/10/08	3,650,000 T-Line 2,597,700 Sub	48,147 T-Line 137,426 Sub		100%	138	138	8.5	765 ACSR	Concrete or Steel	NA	70	8.5	33800	CCN Filed 07/06/06
000806	Marshall Loop	Denton	Construct 8.0 miles of new 138 KV double circuit transmission from Marshall Loop to Marshall Sub	11/01/07	01/01/08		4,010,031 T-Line 2,742,000 Sub			0%	138	138	17.0	1560 ACSR	Concrete or Steel	NA	70	8.0	32871	CCN Filed 07/06/06
000722	Orley - Shannon	Archer, Clay & Young	Rebuild 28.53 miles of line from Orley to Shannon with 1033 ACSR	02/08/08	06/06/08	06/06/08	10,841,400	7,915,579		100%	69	138	28.63	1033 ACSR	Concrete or Steel	NA	70	28.63	25.10 (6/15/08)	Affidavit attached with filing
400720	Haseo - Downing	Comanche	Rebuild 7.34 miles of line from Haseo - Downing with 765 ACSR	11/15/07	03/15/08	05/20/08	2,890,000	4,008,413		100%	69	138	7.34	765 ACSR	Concrete or Steel	NA	60	7.34	25.10 (6/15/08)	Affidavit attached with filing
407320	Bel County - Schweitzer	Bel Williamson	Rebuild 13.89 miles of line from Bel County Sw to Schweitzer Sub	11/01/07	02/15/08	12/19/08	5,475,000	6,568,101		100%	69	138	13.89	869 ACSR - TV	Concrete or Steel	NA	60	13.89	25.10 (6/15/08)	Affidavit attached with filing
408420	Gabriel - Schweitzer	Williamson	Rebuild 12.64 miles of line from Gabriel Sw to Schweitzer Sub	11/10/07	03/15/08	02/17/09	5,176,000	3,511,609		100%	69	138	12.64	869 ACSR - TV	Concrete or Steel	NA	60	12.64	25.10 (6/15/08)	Affidavit attached with filing
500420	Craig Ranch	Collin	Construct 2.0 miles of line from Craig Ranch Sub	07/02/09	05/02/09		8,000,000 T-Line 6,000,000 Sub			100%	NA	138	4.0	1560 ACSR	Concrete or Steel	NA	70	2.0	34276	CCN Filed 09/15/07
000030	Hilltop Lakes Sw - Heama	Robertson	Rebuild 14.46 miles of line from Hilltop Lakes Sw to Heama Sub	06/04/08	06/04/08	04/17/08	6,013,350	7,256,336		100%	69	138	14.46	765 ACSR	Concrete or Steel	60	60	14.46	25.10 (6/15/08)	Affidavit to be filed at a later date
407520	Hamilton - Guelphie	Hamilton, Comanche	Rebuild 17.08 miles from Hamilton to Guelphie Sub	10/01/06	02/08/09	01/12/09	10,246,000	5,400,362		100%	69	138	17.08	1033 ACSR	Concrete or Steel	60	60	14.46	25.10 (6/15/08)	Affidavit attached with filing
500920	Whitney - Bequea Rebuild	Bequea, McLennan	Rebuild 13.44 miles from Bequea to Whitney Sw	10/01/08	12/31/08		7,392,000	5,307,467		100%	138	138	13.44	869 ACSR - TV	Concrete or Steel	100	100	13.44	25.10 (6/15/08)	Affidavit attached with filing
04015	Ranger Springs - India	Ellis	Rebuild 17.0 miles from Ranger Springs to India	03/06/06	07/06/08		8,350,000			0%	69	138	17	869 ACSR - TV	Concrete or Steel	60	60	17.0	25.10 (6/15/08)	Affidavit to be filed at a later date
07020	Spunky - Georgia Creek	Johnson, Hood	Rebuild 1.82 miles from Spunky to Georgia Creek	03/06/09	05/06/09		891,000	562,353		100%	69	138	1.62	765 ACSR	Concrete or Steel	60	60	1.62	25.10 (6/15/08)	Affidavit attached with filing
07020-1	Spunky - New Hope	Johnson	Rebuild 8.55 miles from Spunky - New Hope	03/06/09	06/06/09		4,702,500	2,348,033		100%	69	138	8.55	765 ACSR	Concrete or Steel	60	60	8.55	25.10 (6/15/08)	Affidavit attached with filing
060620	Rhoma - Rhoma	Denton, Tarrant	Rebuild 13.96 miles from Rhoma - Rhoma	10/01/08	06/06/09		11,100,100	5,811,947		100%	138	138	13.96	869 ACSR - TV	Concrete or Steel	100	100	13.96	25.10 (6/15/08)	Affidavit attached with filing
08074	Sardis - Ranger Springs	Ellis	Rebuild 15.46 miles from Sardis - Ranger Springs	07/01/09	03/01/10		12,280,700			0%	69	138	15.46	869 ACSR - TV	Concrete or Steel	60	60	15.46	25.10 (6/15/08)	Affidavit to be filed at a later date
08074-1	Ranger Springs - Barry	Newman, Ellis	Rebuild 15.02 miles Ranger Springs - Barry	07/01/09	03/01/10		11,286,000			0%	69	138	15.02	869 ACSR - TV	Concrete or Steel	60	60	15.02	25.10 (6/15/08)	Affidavit to be filed at a later date
08074-2	Barry - Purdon	Newman, Ellis	Rebuild 11.96 miles from Barry - Purdon	07/01/09	03/01/10		8,970,000			0%	69	138	11.96	869 ACSR - TV	Concrete or Steel	60	60	11.96	25.10 (6/15/08)	Affidavit to be filed at a later date

**(Brazos Electric Cooperative)
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(February)
(2011)**

**Public Utility Commission of Texas
Project No. 38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or PLC Control Number	Comments
080743	Purdon - Emmett	Newark	Rebuild 10.56 miles from Purdon - Emmett	07/01/09	03/01/10		7,920,000			0%		69	138	10.56	699 ACS - TW	Single Pole Concrete or Steel	60	10.56 Miles	60	10.56	25.1016(SB)	Affected to be filed at a later date
0701300	Hamilton - Pancake	Cornell, Hamilton	Rebuild 21.88 miles from Hamilton - Pancake	07/05/09	05/05/09		16,360,000	5,886,139		100%		69	138	21.88	1033 ACSR	Single Pole Concrete or Steel	60	21.88 Miles	60	21.88	25.1016(SB)	Affected attached with filing
080720	Steady Grove - West Weatherford	Parler	Rebuild 2.38 miles from Steady Grove - West Weatherford	02/01/09	07/15/09		1,785,000	1,451,527		100%		69	138	2.38	1590 ACSR	Single Pole Concrete or Steel	60	2.38 Miles	60	2.38 Miles	25.1016(SB)	Affected attached with filing
0806300	Robertson - Watson Crupen	Leon, Robertson	Rebuild 21.64 miles from Robertson - Watson Crupen SW	05/01/09	10/01/09		16,220,000	7,944,177		98%		69	138	21.64	699 ACS -TW	Single Pole Concrete or Steel	60	21.64 Miles	60	21.64	25.1016(SB)	Affected attached with filing
0900410	Cherry - Rice	Young	Rebuild 17.09 miles from Cherry - Rice	10/01/08	01/15/10		8,546,000			0%		138	138	17.09	795 ACSR	Concrete or Steel	100	17.09	100	17.09	25.1016(SB)	Affected attached with filing
607410	Nassau Bay - Nassau Bay Sw	Hood	Rebuild 1.2 miles of two double circuit single pole from Nassau Bay to Nassau Bay Switch	08/09/10	08/09/10		1,100,000	1,230,744		0%		69	138	1.2 miles	795 ACSR	Single Pole Concrete or Steel	60	1.2 miles	60	1.2 miles	25.1016(SB)	Affected attached with filing
0500710	Cherry - Lake Kemp Switch	Young Throckmorton & Baylor	Rebuild 26.31 miles single circuit, single pole from Cherry SW to Lake Kemp Switch	08/01/10	02/02/11		13,155,000			0%		69	138	26.31 miles	795 ACSR	Single Pole Concrete or Steel	60	26.31 miles	60	26.31 miles	25.1016(SB)	Affected attached with filing
0701420	South Brock Sw - South Brock	Parler	Rebuild 3.80 miles single circuit, single pole from South Brock SW to South Brock	05/01/10	08/15/10		2,280,000	1,827,355		100%		69	138	3.80 miles	795 ACSR	Single Pole Concrete or Steel	60	3.80 miles	60	3.80 miles	25.1016(SB)	Affected attached with filing
0701710	Gambury - Glen Rose	Hood, Somervell	Rebuild 14.18 miles single circuit, single pole from Gambury to Glen Rose	08/01/10	11/07/10		7,788,000			0%		69	138	14.18 Miles	795 ACSR	Single Pole Concrete or Steel	60	14.18 Miles	60	14.18 Miles	25.1016(SB)	Affected attached with filing
0401530	Ranger Springs - India	Elia	Rebuild 16.10 miles single circuit, single pole from Ranger Springs to India	09/15/10	11/20/10		9,390,000	4,108,003		95%		69	138	17.00 Miles	999 ACS -TW	Single Pole Concrete or Steel	60	17.00 Miles	60	17.00 Miles	25.1016(SB)	Affected attached with filing
0401610	Seaton - Barclay	Bel, Falls	Rebuild 10.18 miles single circuit, single pole from Seaton to Barclay	08/20/10	09/30/10		4,072,000			95%		69	138	10.18 Miles	1033 ACSR	Single Pole Concrete or Steel	60	10.18 Miles	60	10.18 Miles	25.1016(SB)	Affected attached with filing
0701620	Morris Shepard - Oren	Palo Pinto	Rebuild 21.00 miles single circuit, single pole from Morris Shepard to Oren	07/01/10	12/10/10		11,580,000			98%		69	138	21.00 Miles	999 ACS -TW	Single Pole Concrete or Steel	60	21.00 Miles	60	21.00 Miles	25.1016(SB)	Affected attached with filing
080110	Cherry - South Bend Sw	Young	Rebuild 24.05 miles single circuit, single pole from Cherry to South Bend SW	08/01/10	01/15/11		8,417,500			15%		69	138	24.05 Miles	999 ACS -TW	Single Pole Concrete or Steel	60	24.05 Miles	60	24.5 Miles	25.1016(SB)	Affected attached with filing
0901010	Renov-Aurora-Rheme	Parler, Wise	Rebuild 5.07 miles of double circuit, single pole and 8.79 miles of single circuit, H-frame from Renov to Rheme	03/29/11	10/25/11		6,232,500			0%		69	138	13.85 Miles	1590 ACSR	Single Pole Concrete or Steel	60	13.85 Miles	60	13.85 Miles	25.1016(SB)	Affected attached with filing
1000200	A E P Aspermont - Bissett	Stromwell	Rebuild 12.0 miles of single circuit, single pole from Aspermont to Bissett	04/03/11	08/08/11		5,400,000			0%		69	138	12.0 Miles	795 ACSR	Single Pole Concrete or Steel	60	12.0 Miles	60	12.0 Miles	25.1016(SB)	Affected attached with filing
1000220	Knox - A E P Knox SW	Haskell, Knox	Rebuild 3.67 miles of single circuit, single pole from Knox to Knox SW	04/20/11	08/07/11		1,101,000			0%		69	138	3.67 Miles	795 ACSR	Single Pole Concrete or Steel	60	3.67 Miles	60	3.67 Miles	25.1016(SB)	Affected attached with filing
9033	Waples - Hood	Hood	Rebuild 5.91 miles of single circuit, single pole from Waples - Hood	12/01/10	01/10/11		1,773,000			15%		69	138	5.91 Miles	999 ACSR	Single Pole Concrete or Steel	60	5.91 Miles	60	5.91 Miles	25.1016(SB)	Affected attached with filing