



Control Number: 40076



Item Number: 274

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Final Date Construction Complete	Date Electricity Available (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance	Percent Complete	Upgrade Voltage (KV)	Existing Voltage (KV)	Conductor Type (Size & Material)	Structure Type	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Order Number	Comments
	Chavano to Elsie 138 KV Transmission Line	Harris/Polk	Construction of 138KV Transmission line between Chavano to Elsie substations	12/1/09			6,733,552				0%	na	na	795 kcmil ACSPR (D-44)	TU-1 single circuit	na	na	100	13.4	3030	Complete survey process with ES&E and geotechnical landowners to negotiate easements for construction
	Fairmount	Saline	Construction of 138KV Transmission line to new Fairmount substation	11/6/11			\$2,108,000 Interest \$2,108,000 Total				0%	na	na	DC 795 kcmil ACSPR (D-44)	TU-1 double circuit	na	na	100	2.2	30274	

2012 DEC 17 PM 2:45
FELINGO CLERK

374
T. J. Felling
Transmission
Line Engineer
4100 INTERNATIONAL PLAZA
SUITE 300
HOUSTON, TEXAS 77056
tj.felling@texaspec.com