



Control Number: 41089



Item Number: 101

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Actual Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Spacing	Structure Type	Existing ROW Length (Feet)	Existing ROW Length (Miles)	New ROW Length (Feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments
	Chileno to Elake 138 kV Transmission Line	Nacogdoches	Continuation of 138kV Transmission line between Chileno to Elake substations	12/01/09			6,731,552			0%	na	138	13.4	795 kcmil ACSR (Drake)	TL-1 single circuit	na	na	100	13.4	38380	Continue land survey process. Essential plans in process. Contact with landowners to negotiate easements has commenced.
	Fairmount	Sabine	Continuation of 138kV Transmission line to new Fairmount Substation	11/01/11			\$2,108,000 Transm. \$2,475,000 Subst.			0%	na	138	2.2	DC 795 kcmil ACSR (Drake)	TL-1 double circuit	na	na	100	2.2	30274	

2013 MAY 15 PM 2:32