



Control Number: 41089



Item Number: 110

Addendum StartPage: 0

SOUTH TEXAS ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
May 2013

Public Utility Commission of Texas
Project No. **41089**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated Actual Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or P.U.C. Control Number	Comments
711-2221	George West to Tilden	Live Oak & McMullen	replace existing 69kV line with double circuit 138kV & 69kV (20.65 Miles)	12/15/12	08/01/13		\$ 7,750,000.00	\$ 11,200,000			55%	69.00	138/69	20.65	795 ACSR	Single pole	50	20.65	100	20.65	25.101 (G)5C	Continuation has begun
711-2227	Vanderbilt to El Paso to Comstock to El Campo	Jackson & Wharton	rebuild existing 69kV line with 795ACSR(26 Miles)	09/15/12	11/01/12		\$ 17,460,000.00	\$ 24,500,000			65%	69.00	69.00	47.00	795 ACSR	Single pole	50	26.00	50	47.00	25.101 (G)5(B)10	Combined two lines of data this report due to the two being the same project. The two lines are actually higher than expected labor and material costs.
711-2227	Vanderbilt to El Paso to Rebuck	Jackson & Wharton	Install 138kV circuit on existing 69kV line (47 Miles)	08/01/14	09/01/14		\$ 2,000,000.00	\$ 3,725,000			4%	69.00	138/69	47.00	795 ACSR	Single pole	50	26.00	100	26.00	25.101 (G)5C	CCN filed in May
711-2227	ETP Harlin	Jackson	Double circuit 138kV line (4.5 miles)	05/10/13	08/01/13		\$ 4,855,000.00				15%	n/a	138	4.50	795 ACSR	single pole Steel	n/a	n/a	100	2.25	40338	Construction has begun and structures are arriving to site
712-2036	Fishing to Choate Rebuck	Atascosa & Karnes	Rebuild 69kV line to 795ACSR (30.02 miles)	04/15/13	12/01/13		\$ 11,510,000.00				15%	69	69	30.02	795 ACSR	single pole	50	30.02	50	30.02	25.101 (G)5(B)10	Construction has begun and structures are arriving to site
712-2087	Nitta to LCRA Colorado	Wharton	Rebuild 69kV line to 138kV	07/01/13	09/30/13		\$ 4,000,000.00				5%	69	138	10.00	795 ACSR	single pole	50	10.00	50	10.00	25.101 (G)5(B)10	Continuation continued awarded
709-2006	Dodkins to Sioux New 138kV Line	Hidalgo	6.17 Miles 138kV Transmission Line	08/09/12			4,935,300				0%	138		6.17	795 ACSS	Single pole - concrete pole			50	8.00	32775	Right of way/ condemnation issues.
711-2159	Vanderbilt AEP Westaco Switch	Hidalgo	Reconductor 4.4 miles of 138kV line	10/01/13	12/01/13		4,000,000				8%	138		0	795 ACSS	Concrete & Steel	25				25.101 (G)12	Delay of construction due to material lead time
712-2018	Sioux Sub- AEP El Paso Tie	Hidalgo	Add 138kV Breakers and 138kV Switches	04/02/12	06/01/12		400,000					138									25.101 (G)9(a)	

2013 MAY 17 AM 10:07

FILED
PUBLIC CLERK

116