




Control Number: 41089



Item Number: 139

Addendum StartPage: 0

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
JULY 2013**

**Public Utility Commission of Texas
Project No. 41089**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE07412	Upgrade Friendwood to League City 138KV Line	Friendwood, Brazoria/Galveston Counties	TNMP will completely rebuild the 138KV transmission line from Friendwood substation to League City substation.	01/04/13			7,800,000	7,800,000			85%	138	138	7.3	795ACSSJOPG W	Galvanized Steel	12000	N/A	N/A	25.101(e)(9)(B)	In Construction
STE07513	Upgrade League City to Magnolia 138KV Line	Galveston County/League City	TNMP will completely rebuild the 138KV transmission line from League City substation to Magnolia Substation.	05/01/13			3,900,000	3,900,000			5%	138	138	3.7	795ACSSJOPG W	Galvanized Steel	80	N/A	N/A	25.101(e)(9)(B)	In Construction
NTE00812	Poyte Cap Bank	Ward County	Install a 69KV 2 stage 10MVAR Cap Bank	02/16/13			480,000	1,500,000			80%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.101(e)(9)(B)	In Construction
PROJECT HAS BEEN CANCELLED																					
NTE07413	Barstow Cap Bank	Reeves County	Install a 69KV 2 stage 10MVAR Cap Bank	05/25/13			490,000	1,500,000			25%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.101(e)(9)(B)	In Construction
STE008213	Shel 3MW @ Marathon	Galveston County	Install new line terminal in substation and single span line for industrial customer service	05/15/13			1,000,000	1,000,000			15%	69	69	0.056	795 ACSJOPGW	Galvanized Steel	none	N/A	N/A	25.101(e)(9)(B)	In Construction
NTE07712	Bone Spring Tap	Ward County	Install new transmission tap and station for industrial customer transmission service	01/07/13	03/05/13		450,000	800,000	524,398	16%	100%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.101(e)(9)(B)	Complete
NTE07312	Barilla Draw Tap	Reeves County	Install new transmission tap and station for industrial customer transmission service	05/25/13			425,000	425,000			40%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.101(e)(9)(B)	In Construction
STE06413	Install Post Insulators on Lines E and F	Galveston County	Replace all wooden cross arms, bracing and porcelain insulators on the line post insulators	11/29/12			590,000	590,000			75%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.101(e)(9)(B)	In Construction
STE07413	Comanche Cap Bank	Galveston County	Install a 138KV single stage 30 MVAR Cap Bank	04/01/13	06/03/13		650,000	950,000	1,401,133	47%	100%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	25.101(e)(9)(B)	Complete
STE00812	Heights Cap Bank	Galveston County	Install a 69KV single stage 27 MVAR Cap Bank	11/29/12	05/22/13		1,000,000	705,000	1,015,507	44%	100%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.101(e)(9)(B)	Complete
STE00812	TC Main Cap Bank	Galveston County	Install a 69KV single stage 27 MVAR Cap Bank	11/29/12	05/03/13		1,000,000	715,000	1,248,679	75%	100%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.101(e)(9)(B)	Complete

PUBLIC UTILITY COMMISSION
FILING CLERK

2013 JUL 15 AM 9:47

RECEIVED

139