



Control Number: 41089



Item Number: 161

Addendum StartPage: 0

TRANSMISSION CONSTRUCTION PROGRESS REPORT

Public Utility Commission of Texas
Project No. 41089

(Brazos Electric Cooperative)
 for
 (July)
 (2013)

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Entered (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Voltage Compliance	Upgraded or New Voltage (KV)	Original Voltage (KV)	Conductor Type & Size (Type/Size)	Existing ROW Width (Feet)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
3036	Muskegon Loop	Denton	Construct 10.0 miles of new 138 kv double circuit transmission from Mustang to Lake Mustang Sub	11/07/07	01/01/08		4,018,031.1 Line 2,742,000 Sub				0%	138	138	17.0 mi	17.0 mi	70	8.0 mi	33871	CCN Filed 07/06/08
04015	Reagor Springs - India	Ellis	Rebuild 17.0 miles from Reagor Springs to India	03/06/09	07/06/09		9,300,000				100%	69	138	569 ACSS - TW	60	60	17.0 miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
08074	Sardis - Reagor Springs	Ellis	Rebuild 15.46 miles from Sardis - Reagor Springs	07/01/09	03/01/10		12,290,700				0%	69	138	569 ACSS - TW	60	60	15.46 miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
1002020	Reagor Springs - Barry	Navarro, Ellis	Rebuild 15.02 miles Reagor Springs - Barry	06/01/11	01/11/12		11,295,000	6,646,002			100%	69	138	569 ACSS - TW	60	60	15.02 miles	25.101(e)(5)(B)	Affidavit attached with filing
1002020-1	Barry - Purdon	Navarro, Ellis	Rebuild 11.96 miles from Barry - Purdon	08/01/11	01/11/12		8,970,000	3,933,464			100%	69	138	569 ACSS - TW	60	60	11.96 miles	25.101(e)(5)(B)	Affidavit attached with filing
08074-3	Purdon - Emmett	Navarro	Rebuild 10.56 miles from Purdon - Emmett	07/01/09	03/01/10		7,930,000				0%	69	138	569 ACSS - TW	60	60	10.56 miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
0500710	Olney - Lake Kemp Switch	Young, Thompson & Baylor	Rebuild 23.31 miles single circuit, single pole, from Olney Sub to Lake Kemp Switch	08/01/10	02/02/11		13,195,000	10,375,761			100%	69	138	785 ACSR	60	60	23.31 miles	25.101(e)(5)(B)	Affidavit attached with filing
080110	Olney - South Bend Sw	Young	Rebuild 24.05 miles single circuit, single pole, from Olney to South Bend Sw	08/01/10	01/15/11		8,417,500	9,236,498			100%	69	138	569 ACSS - TW	60	60	24.05 miles	25.101(e)(5)(B)	Affidavit attached with filing
0901010	Reno-Aurora-Rhorne	Parler, Wise	Rebuild 6.07 miles of double circuit, single pole and 8.78 miles of single circuit, single pole from Reno to Rhorne	03/29/11	10/25/11		6,232,500	6,451,823			100%	69	138	1860 ACSR	60	60	13.85 miles	25.101(e)(5)(B)	Affidavit attached with filing
500620	Barclay - Silver City	Midam, Falls	Rebuild 16.93 miles of single circuit, single pole from Barclay - Silver City	10/10/11	12/15/12		6,772,000	6,438,391			100%	69	138	1033 ACSR	60	60	16.93 miles	25.101(e)(5)(B)	Affidavit attached with filing
0806221	Roanoke - Roanoke Sw	Denton	Rebuild 2.82 miles of double circuit, single pole from Roanoke - Roanoke Sw	12/31/14	05/01/15		1,965,000				13%	138	138	569 ACSS - TW	60	60	2.82 miles	25.101(e)(5)(B)	Affidavit attached with filing
09008	Monks Shepard - South Bend Switch	Palo Pinto - Young	Rebuild 20.00 miles single circuit, single pole, from Monks Shepard to South Bend Sw	04/12/12	01/30/13		8,000,000	9,752,936			100%	69	138	569 ACSS - TW	60	60	20.00 miles	25.101(e)(5)(B)	Affidavit attached with filing
805110	Carlton Sw - Mountary	Comanche - Earth	Rebuild 9.59 miles single circuit, single pole, from Carlton Sw to Mountary	09/17/12	01/30/13		5,845,223	5,084,015			100%	69	138	569 ACSS - TW	60	60	9.59 miles	25.101(e)(5)(B)	Affidavit attached with filing
1004610	Pattaway - Ben Hur	Robertson - Limestone	Rebuild 23.59 miles single circuit, single pole, from Pattaway to Ben Hur	09/15/12	01/15/13		13,975,992	11,955,563			100%	69	138	569 ACSS - TW	60	60	23.59 miles	25.101(e)(5)(B)	Affidavit attached with filing
0901710	Sandy	Grimes, Montgomery, Walker	Construct 6.9 miles single circuit, single pole, from Sandy to Montague	07/14/14	10/01/14		11,258,308				0%	138	138	569 ACSS - TW	na	70	15 miles	40319	CCN Filed 03/25/12
1100820	Spring - Bridgeport East Sw	Cooke - Wise	Rebuild 33.31 miles of single circuit, single pole, from Spring to East Bridgeport Sw	10/15/12	06/15/13		11,859,500	13,685,346			90%	138	138	569 ACSS - TW	100	100	33.31 miles	25.101(e)(5)(B)	Affidavit attached with filing
1001520	Bowie - Montague	Montague	Rebuild 11.3 miles of single circuit, single pole, from Bowie to Montague	12/15/12	04/15/12		5,085,000				90%	69	138	569 ACSS - TW	60	60	11.3 miles	25.101(e)(5)(B)	Affidavit attached with filing
1004710	Seymour - Lake Kemp Sw	Baylor	Rebuild 6.9 miles of single circuit, single pole, from Seymour - Lake Kemp Sw	07/15/15	07/15/15		3,450,00				0%	69	138	569 ACSS - TW	60	60	6.9 miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
1004670	Shannon - Montague	Clay, Montague	Rebuild 26.36 miles of single circuit, single pole, from Shannon - Montague	07/15/15	07/15/15		13,160,000				0%	69	138	569 ACSS - TW	60	60	26.36 miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
1004410	Downing - Mountary	Comanche	Rebuild 14.64 miles of single circuit, single pole, from Downing - Mountary	07/15/14	07/15/14		7,320,000				0%	69	138	1033 ACSR	60	60	14.64 miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
0805010	Perry - Midway	Falls	Rebuild 12.40 miles of single circuit, single pole, from Perry - Midway	10/15/13			6,300,000				0%	69	138	785 ACSR	60	60	12.40 miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
1204722	Hammond Express Feeder	Robertson	Construct 6 spans of 138 kv transmission to serve a Texas Express Pipeline gas compressor load	04/25/13			1,500,000				95%	138	138	785 ACSR		70	0.6467	25.101(e)(5)(B)	Affidavit attached with filing

161