



Control Number: 41089



Item Number: 183

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (completion)	Date Energized or Approved	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing Right-of-Way Length (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
41814337	Barr-Hooks 69kV Line Rebuild and Reconductor	Nash, Leary, Hooks,Bowie	Rebuild Barr to Hooks 69 kV with 1272 ACSR capable of 138 kV operation but operated at 69 kV	12/04/12	11/01/13			7,932,100			75%	69kV		7.10 mi	1272 ACSR	Steel Single Pole	varies	7.10 mi	n/a	n/a	Pursuant to Sub. Rule 25.101 (c) (5) (B)	Built with existing easements because because of high load for summer
39501	Welsh HVDC SWEPCO	Titus	Expand 345 kV station yard, install new bus, reactor, 5th harmonic filter, control building, relays and station equipment.	7/23/2013	3/1/2015			\$10,058,000			0	345									Sub Rule 25.93 (a) (3)	Phase 1 of 2 for this project. Portion of staled cost will be recovered from other HVDC owners.

2013 AUG 28 PM 3:00
PUBLIC UTILITY COMMISSION OF TEXAS
FILED AS ORDER

183