



Control Number: 41089



Item Number: 190

Addendum StartPage: 0

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
SEPTEMBER 2013**

**Public Utility Commission of Texas
Project No. 41089**

2013 SEP 13 AM 10:26
FILING CLERK

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Coord Number	Comments
STE07412	Upgrade Friendswood to Hastings 138kV Line	Friendswood, Brazoria/Galveston Counties	TNMP will completely rebuild the 138kV transmission line from Friendswood Substation to Hastings Substation.	07/04/13	07/15/13	07/15/13	7,800,000	7,800,000	6,627,894	-13%	100%	138	138	75ACSS/OPG W	Galvanized Steel	120/80	7.3	N/A	N/A	25.10(c)(5)(B)	Complete
STE07513	Upgrade League City to Magnolia 138kV Line	Galveston County/League City	TNMP will completely rebuild the 138kV transmission line from League City Substation to Magnolia Substation.	05/01/13			3,900,000	3,900,000			90%	138	138	75ACSS/OPG W	Galvanized Steel	80	3.7	N/A	N/A	25.10(c)(5)(B)	In Construction
NTE03912	Pope Cap Bank	Ward County	Install a 69kV 2 stage 10MVAR Cap Bank	02/15/13	07/15/13	07/15/13	490,000	1,500,000	1,824,635	22%	100%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.10(c)(5)(B)	Complete
NTE07413	Bentley Cap Bank	Reeves County	Install a 69kV 2 stage 10MVAR Cap Bank	05/25/13			490,000	1,500,000			80%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.10(c)(5)(B)	In Construction
STE08213	Shel 3MW @ Marathon	Galveston County	Install new Line terminal in substation and single span Line for Industrial Customer service	05/15/13			1,000,000	1,000,000			95%	69	69	0.056 ACS/OPGW	Galvanized Steel	none	none	N/A	nab	25.10(c)(5)(B)	In Construction
NTE07312	Bentley Draw Tap	Reeves County	Install new transmission tap and station for industrial customer transmission service	05/25/13			425,000	425,000			80%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.10(c)(5)(B)	In Construction
STE06413	Install Post Insulators on Lines E and F	Galveston County	Replace all wooden cross arms, bracing, and porcelain insulators with polymer line post insulators	11/29/12			960,000	960,000			80%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.10(c)(5)(B)	In Construction
STE07413	Comanche Cap Bank	Galveston County	Install a 138kV single stage 30 MVAR Cap Bank	04/01/13	06/03/13	06/03/13	690,000	990,000	1,402,742	48%	100%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	25.10(c)(5)(B)	Complete
STE03512	Hoghts Cap Bank	Galveston County	Install a 69kV single stage 27 MVAR Cap Bank	11/29/12	05/22/13	05/22/13	1,000,000	765,000	1,019,381	45%	100%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.10(c)(5)(B)	Complete
STE05512	TC Main Cap Bank	Galveston County	Install a 69kV single stage 27 MVAR Cap Bank	11/29/12	05/03/13	05/03/13	1,000,000	715,000	1,261,864	76%	100%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.10(c)(5)(B)	Complete
STE07513	Texas Breaker Addition	Galveston County	Install gas circuit breakers & transmission relays at Tjells & transmission relays at the remote transmission line connected stations	09/01/13							50%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	25.10(c)(5)(B)	In Construction
NTE07513	Rebuild Wink with Ring Bus (Trans)	Winkler County	TNMP will completely rebuild the 69kV bus work in Wink Substation to a ring bus	09/01/13							25%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	25.10(c)(5)(B)	In Construction

190