



Control Number: 41089



Item Number: 205

Addendum StartPage: 0

LYNTEGAR ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2013

RECEIVED
2013 SEP 18 AM 9:10
PUBLIC UTILITY COMMISSION
FILING CLERK

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	New ROW Width (Feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments	
TX000060 014	Patricia Tap 138 kV Transmission Line	City of Lamesa, Dawson County	New 7.6 mile transmission line from proposed Jim Payne Breaker Station to proposed Patricia Substation. Patricia Substation is being built to increase capacity in a rapidly growing area and incorporate a 3-phase underground circuit.	11/01/12	04/22/13	04/22/13	\$3,085,000 T-Line \$2,741,110 Substation	\$3,079,642 T-Line \$2,685,963 Substation	\$2,685,963 T-Line \$2,675,210 Substation	-13% T-Line, 0% Substation	100%	NA	138		7.6	1 - 477 ACSR HAWK per phase	TP-138U (Portz line post insulators with 3-phase underground)	*25-50 (See comments)	60	7.6	40317	Application filed 05/04/12 and approved 07/17/12. *As dictated by NESC horizontal clearance requirements to objects alongside the line.
TX000060 015	West Lamesa 138 kV Transmission Line	City of Lamesa, Dawson County	New 4.5 mile transmission line from new Jim Payne Breaker Station to proposed West Lamesa Substation. West Lamesa Substation is being built to increase capacity in a rapidly growing area. Will incorporate a 3-phase underground circuit.	06/24/13		NA	\$2,093,232 T-Line \$2,741,700 Substation				60%	NA	138		4.5	1 - 477 ACSR HAWK per phase	TP-138U (Portz line post insulators with 3-phase underground)	*25-50 (See comments)	60	7.6	41245	Application filed 03/07/13 and approved 05/28/13. *As dictated by NESC horizontal clearance requirements to objects alongside the line.