


Control Number: 41089



Item Number: 232

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 41089

Utility / Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (or Complete)	Date Energized or Available	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
41814337	Barr-Hooks 69kV Line Rebuild and Reconduct	Nash, Levy, Hooks/Bowie	Rebuild Barr to Hooks 69 kV with 1272 ACSR capable of 135 kV operation but operated at 69 kV	12/04/12	11/01/13			7,932,100			75%	69kv		7.10 mi	1272 ACSR	Steel Single Pole	varies	7.10 mi	n/a	n/a	Pursuant to Sub. Rule 25.101 (c) (5) (B)	Bull within existing easements. Lost clearance because of high load for summer
36601	Wichita 140CC SWEPCO	Titus	Expand 345 KV station yard, install new bus, reactor, 5th harmonic filter, control building, relays and station equipment.	7/23/2013	3/1/2015			\$10,058,000			0	345									Sub Rule 25.83 (a) (3)	Phase 1 of 2 for this project. Portion of stalled cost will be recovered from other HVDC owners.
41817985	Valliant to NW, Texasiana 345kV Texas Portion	Bowie	Construct new 345 KV double circuit capable transmission line from the Red River Crossing to the SWEPCO NW Texasiana Station and necessary termination facilities at NW Texasiana	02/01/14	5/15/2015		\$69,641,000				0		345	44.22	954 ACSR	Steel Single Pole	150		44.22	40685	Approved 09/30/13	

2013 OCT 29 PM 1:53

232