




Control Number: 41089



Item Number: 240

Addendum StartPage: 0

CENTERPOINT ENERGY  
TRANSMISSION CONSTRUCTION PROGRESS REPORT  
for November 2013

| Utility's Project Number | Project Name                                      | Location (City/County)                   | Description                                                                                                                        | Estimated (or Actual) Start Date | Final Date Construction Complete | Initial Estimate (If Applicable) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Complete | Existing or New (KV) | Upgrade of New (KV) | Circuit Size (MVA) | Construction Type & Size (Bearing) | Structure Type(s)                        | Existing ROW Length (Feet)   | New ROW Length (Feet) | New ROW Width (Feet)        | New ROW Length (Feet) | Notes                                                                               |                                                                   |
|--------------------------|---------------------------------------------------|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|----------------------------------|----------------------------------|-----------------------------------|--------------------------------|------------|----------------------|---------------------|--------------------|------------------------------------|------------------------------------------|------------------------------|-----------------------|-----------------------------|-----------------------|-------------------------------------------------------------------------------------|-------------------------------------------------------------------|
| 786                      | Ship Channel 138 KV Emergency Reliability         | Houston, Harris                          | Reconstruction of 138 KV Chl. 002B and 882Z due to large accident                                                                  | 10/30/10                         | 10/28/13                         | N/A                              | \$5,500,000                       | \$5,500,000                    | 99%        | 138                  | N/A                 | 1.56               | 2-69.6 ACBS                        | Steel Towers                             | 75                           | 0.78                  | N/A                         | 25.1016(S)P           | Emergency claims of existing tower were approved on 10/6/10. Construction complete. |                                                                   |
| 884                      | Hicks Road Reliability                            | Houston, Harris                          | Alteration of 138 KV Chl. 002 as requested by Texas A&M University for road construction                                           | 12/29/12                         | 12/27/13                         | N/A                              | \$152,000                         | \$152,000                      | 99%        | 138                  | N/A                 | 0.18               | 2-795 AAC                          | Concrete Poles                           | 22                           | 0.19                  | N/A                         | 25.1016(S)P           | CCN filed 3/17/12. Final Order signed 6/14/12.                                      |                                                                   |
| 789                      | 138 KV Springwoods Project                        | Houston, Harris, Montgomery              | Construct a new double-circuit 138 KV transmission line                                                                            | 05/20/13                         | 05/29/14                         | N/A                              | \$1,650,000                       | \$1,650,000                    | 95%        | 138                  | N/A                 | 4.3-6.2            | 2-69.6 ACBS                        | Concrete Poles, Steel Towers             | N/A                          | N/A                   | Steel, 25.50-40             | 40049                 | CCN filed 3/17/12. Final Order signed 6/14/12.                                      |                                                                   |
| 880                      | W.A. Parish Substation                            | Super Land, Fort Bend                    | Rebuild, Bundle, and Reconnect of 138 KV Chl. Reconnect of 138 KV Chl. 006 and Parallel Rebuild and Parallel Reconnect of Chl. 005 | 05/07/12                         | 11/30/13                         | N/A                              | \$6,285,000                       | \$6,285,000                    | 98%        | 138                  | N/A                 | 5.59               | 2-69.6 ACBS                        | Steel Towers, Concrete Poles             | 125-080, Substation Property | 4.45                  | N/A                         | N/A                   | 25.1016(S)P                                                                         | Actual cost to be reimbursed by Enterprise Products Company, LLC. |
| 800                      | W.A. Parish Substation                            | Thompson, Fort Bend                      | 345 KV service to W.A. Parish Substation within one mile of Chl. 004 and 006                                                       | 05/29/12                         | 05/29/13                         | N/A                              | \$446,000                         | \$446,000                      | 100%       | 345                  | N/A                 | 0.28               | 2-2167 ACBS                        | Steel Towers                             | 0.14                         | N/A                   | N/A                         | 25.1016(S)P           | Actual cost to be paid by Enterprise Products Company, LLC.                         |                                                                   |
| 824                      | Enterprise Products Reliability                   | Mont Belvieu, Chambers                   | Relocation of a portion of 138 KV Chl. 802 and 807 at the request of and expense of Enterprise Products Operating LLC.             | 11/06/13                         | 11/06/13                         | N/A                              | \$493,000                         | \$493,000                      | 99%        | 138                  | N/A                 | 0.84               | 2-795 AAC                          | Steel Towers                             | 85                           | 0.42                  | N/A                         | 25.1016(S)P           | Actual cost to be paid by Enterprise Products Company, LLC.                         |                                                                   |
| 813                      | MORTON Substation                                 | Mont Belvieu, Chambers                   | 138 KV service to Morton Substation within one mile of Chl. 802 and 807                                                            | 01/02/13                         | 10/28/13                         | N/A                              | \$3,220,000                       | \$3,220,000                    | 99%        | 138                  | N/A                 | 1.72               | 2-69.6 ACBS                        | Concrete Poles                           | N/A                          | N/A                   | 75                          | 0.68                  | 25.1016(S)P                                                                         | Actual cost to be paid by Enterprise Products Company, LLC.       |
| 735.2                    | SH-86 Extension (Zachry-CPRE)                     | Harris                                   | Alteration of 345 KV Chl. 710 and 807 as requested by TxDOT for highway construction                                               | 12/09/12                         | 10/29/13                         | N/A                              | \$3,227,000                       | \$3,227,000                    | 99%        | 345                  | N/A                 | 2.48               | 2-795 ACBS                         | Steel Towers                             | 220                          | 1.24                  | N/A                         | N/A                   | 28.1016(S)P                                                                         | CAC to be paid by TxDOT. Construction complete.                   |
| 735.4                    | SH-86 Extension (CPRE-MVA Parish)                 | Fort Bend                                | Alteration of 345 KV Chl. 808 and 807 as requested by TxDOT for highway construction                                               | 02/25/13                         | 11/29/13                         | N/A                              | \$978,000                         | \$978,000                      | 98%        | 345                  | N/A                 | 0.42               | 2-795 ACBS                         | Steel Poles, Steel Towers                | 160                          | 0.21                  | N/A                         | N/A                   | 25.1016(S)P                                                                         | CAC to be paid by TxDOT.                                          |
| 830                      | Brazos Valley Fort Bend                           | Rosenburg, Fort Bend                     | Building (Reconnect) and Parallel Rebuild of 138 KV Chl. 800                                                                       | 01/25/13                         | 11/20/13                         | N/A                              | \$2,411,000                       | \$2,411,000                    | 98%        | 138                  | N/A                 | 5.77               | 2-69.6 ACBS                        | Concrete Poles, Steel Towers             | 80-320, Substation Property  | 5.77                  | N/A                         | N/A                   | 25.1016(S)P                                                                         | Actual cost to be paid by Enterprise Products Company, LLC.       |
| 833                      | MILLER Substation                                 | Harris                                   | 138 KV service to MILLER Substation within one mile of Chl. 802                                                                    | 02/01/13                         | 11/06/13                         | N/A                              | \$1,894,000                       | \$1,894,000                    | 99%        | 138                  | N/A                 | 0.5                | 2-69.6 ACBS                        | Steel Towers                             | 150                          | 0.14                  | 85-138, Substation Property | 0.11                  | 25.1016(S)P                                                                         | Actual cost to be paid by Enterprise Products Company, LLC.       |
| 835                      | Shippelown Tap                                    | Houston, Harris                          | Parallel Rebuild of 138 KV Chl. 002                                                                                                | 05/09/13                         | 02/28/14                         | N/A                              | \$2,064,000                       | \$2,064,000                    | 98%        | 138                  | N/A                 | 1.56               | 785 AAC                            | Steel Poles, Steel Towers                | 148                          | 1.56                  | N/A                         | N/A                   | 25.1016(S)P                                                                         | Actual cost to be paid by Enterprise Products Company, LLC.       |
| 811                      | Crosby-Mont Reliability                           | Mont Belvieu, Chambers, Liberty, Harris  | Parallel Reconnect and Parallel Rebuild of 138 KV Chl. 801                                                                         | 04/08/13                         | 03/31/14                         | N/A                              | \$2,842,000                       | \$2,842,000                    | 90%        | 138                  | N/A                 | 17.8               | 2-795 AAC, 2-795 ACBS, 2-69.6 ACBS | Steel Towers                             | 85-250                       | 19.3                  | N/A                         | N/A                   | 25.1016(S)P                                                                         | Actual cost to be paid by Enterprise Products Company, LLC.       |
| 842                      | Cadillac River Substation                         | Fort Bend                                | 138 KV service to Cadillac River Substation within one mile of Chl. 808                                                            | 04/15/13                         | 12/27/13                         | N/A                              | \$218,000                         | \$218,000                      | 99%        | 138                  | N/A                 | 0.19               | 2-795 AAC                          | Concrete Poles                           | 115-130, Substation Property | 0.19                  | N/A                         | N/A                   | 25.1016(S)P                                                                         | Actual cost to be paid by Enterprise Products Company, LLC.       |
| 844                      | TANKER Substation                                 | Odessa Park, Harris                      | 138 KV service to TANKER Substation within one mile of Chl. 840                                                                    | 05/09/13                         | 11/06/13                         | N/A                              | \$250,000                         | \$250,000                      | 99%        | 138                  | N/A                 | 0.13               | 2-69.6 ACBS                        | Concrete Poles                           | 85                           | 0.01                  | 75-200, Substation Property | 0.12                  | 25.1016(S)P                                                                         | Actual cost to be paid by Enterprise Products Company, LLC.       |
| 837                      | South Houston Conversion                          | Houston, Harris                          | Upgrade of 88 KV Chl. 13A to 138 KV; 138 KV service to Half Substation within one mile of Chl. 07A                                 | 07/09/13                         | 12/28/13                         | N/A                              | \$529,800                         | \$529,800                      | 80%        | 88                   | 138                 | 4.1                | 785 AAC                            | Steel Towers, Concrete Poles, Wood Poles | 80-321, Substation Property  | 4.1                   | N/A                         | N/A                   | 25.1016(S)P                                                                         | Actual cost to be paid by Enterprise Products Company, LLC.       |
| 838                      | SH-88 Extension @ SH-45 (Railroad/Revere Project) | Harris                                   | Alteration of 345 KV Chl. 744 and 758 as requested by TxDOT for highway construction                                               | 05/20/13                         | 03/30/14                         | N/A                              | \$7,341,000                       | \$7,341,000                    | 30%        | 345                  | N/A                 | 2.12               | 2-1580 ACBS                        | Steel Poles, Steel Towers                | 180                          | 1.85                  | N/A                         | N/A                   | 25.1016(S)P                                                                         | CAC to be paid by TxDOT.                                          |
| 826.1                    | SH-88 Extension @ SH-45 (Railroad/Revere Project) | Harris                                   | Alteration of 345 KV Chl. 744 and 758 as requested by TxDOT for highway construction                                               | 05/20/13                         | 03/30/14                         | N/A                              | \$5,840,000                       | \$5,840,000                    | 30%        | 345                  | N/A                 | 1.48               | 2-1580 ACBS                        | Steel Poles, Steel Towers                | 120                          | 0.74                  | N/A                         | N/A                   | 25.1016(S)P                                                                         | CAC to be paid by TxDOT.                                          |
| 846                      | RAVING Substation                                 | Mont Belvieu, Chambers                   | 138 KV service to RAVING Substation within one mile of Chl. 802 and 807                                                            | 05/15/13                         | 12/30/13                         | N/A                              | \$373,000                         | \$373,000                      | 98%        | 138                  | N/A                 | 0.3                | 2-69.6 ACBS                        | Concrete Poles                           | N/A                          | N/A                   | 75-135                      | 0.15                  | 25.1016(S)P                                                                         | Actual cost to be paid by Enterprise Products Company, LLC.       |
| 2013                     | West Columbia/Volcan                              | Clark, Frequent, Lissa-Jackson, Brazoria | Routine maintenance of 69 KV Chl. 47A                                                                                              | 07/01/13                         | 02/28/14                         | N/A                              | \$308,000                         | \$308,000                      | 95%        | 89                   | N/A                 | 24.05              | 785 AAC                            | Wood Poles, Steel Towers                 | 22-89, Substation Property   | 24.05                 | N/A                         | N/A                   | 25.839(S)P                                                                          | Actual cost to be paid by Enterprise Products Company, LLC.       |

Tara Miller  
Project Manager  
1100  
Houston, TX 77251-1700  
tara.miller@centerpointenergy.com

2013 NOV 14 PM 4:28  
PUBLIC UTILITY COMMISSION  
FILING CLERK  
CNF1136038  
Received: 01/02/2005

240

| Utility Project Number | Project Name                                                | Location (City/County)                                            | Description                                                                                                                                          | Estimated (or Actual) Start Date | Final Date (or Completion Date) | Cost (\$)                                               | Final Estimated Project Cost (\$) | Percent Complete (%) | Existing or New Construction (MVA) | Conductor Type & Size                      | Structure Type(s)                               | Existing ROW Width (ft) | Existing ROW Right of Way (ft) | New ROW Width (ft) | New ROW Right of Way (ft) | Risk Rating (V/C) | Comments                                                                                          |
|------------------------|-------------------------------------------------------------|-------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|---------------------------------|---------------------------------------------------------|-----------------------------------|----------------------|------------------------------------|--------------------------------------------|-------------------------------------------------|-------------------------|--------------------------------|--------------------|---------------------------|-------------------|---------------------------------------------------------------------------------------------------|
| 201.1                  | Brimm-M-A, Parish                                           | Houston, Stafford, Sugar Land, Thompsons, Fort Bend, Harris       | Routine maintenance of 138 kV Chl. 88A                                                                                                               | 10/01/13                         | 03/01/14                        | NA                                                      | \$552,000                         | 80%                  | 138                                | 2-795 AACSR<br>2-795 AACSR<br>2-795 AACSR  | Wood H-Frame<br>Steel Tower<br>Steel Tower      | 13.25                   | 13.25                          | NA                 | NA                        | 25.83(9)(3)       |                                                                                                   |
| 201.2                  | Greene-Silver-Pine-Galena Park                              | Galena Park, Houston, Austin, City, Harris                        | Routine maintenance of 69 kV Chl. 38A                                                                                                                | 07/02/13                         | 02/28/14                        | NA                                                      | \$318,000                         | 80%                  | 69                                 | 795 AAC                                    | Wood H-Frame<br>Concrete Pole<br>Steel Tower    | 13.06                   | 13.06                          | NA                 | NA                        | 25.83(9)(3)       |                                                                                                   |
| 201.3                  | M-A, Parish-Pine-TDUB                                       | Stafford, Sugar Land, Thompsons, Fort Bend                        | Routine maintenance of 138 kV Chl. 05G                                                                                                               | 10/29/13                         | 05/01/14                        | NA                                                      | \$280,000                         | 90%                  | 138                                | 2-795 AACSR<br>2-795 AACSR                 | Steel Tower<br>Steel Tower<br>Steel Tower       | 20.35                   | 20.35                          | NA                 | NA                        | 25.83(9)(3)       |                                                                                                   |
| 810                    | Village-S-RIS                                               | Freerport, Brazoria                                               | Rebuild, Reconduct, Rebuild and Upgrade of 69 kV Chl. 100 to 128 kV                                                                                  | 08/09/13                         | 03/01/14                        | NA                                                      | \$16,700,000                      | 40%                  | 69                                 | 138<br>2-469.6 ACSS                        | Concrete Pole<br>Steel Tower<br>Steel Pole      | 2.47                    | 2.47                           | NA                 | NA                        | 25.10(10)(5)(B)   |                                                                                                   |
| 811.1                  | Justin Substation                                           | Mont Belvieu, Chambers                                            | 138 kV and 345 kV service to Justin Substation                                                                                                       | 06/05/13                         | 04/29/14                        | NA                                                      | \$7,387,000                       | 60%                  | 138                                | 2-695.8 ACSS<br>2-1432.6 ACSS              | Steel Tower<br>Steel Pole<br>Concrete Pole      | 0.38                    | 0.38                           | 1-100              | 0.81                      | 25.10(10)(5)(A)   |                                                                                                   |
| 850                    | SEFAC Substation                                            | Freerport, Brazoria                                               | 138 kV service to SEFAC Substation with one mile of Chl. 07F installation, in an existing right of way, and 0.7 mile of Chl. 07F out of right of way | 06/16/13                         | 03/01/14                        | NA                                                      | \$3,186,000                       | 80%                  | 138                                | 795 AACSR                                  | Steel Tower<br>Steel Tower<br>Concrete Pole     | 0.210                   | 0.210                          | 70-134             | 0.04                      | 25.10(10)(5)(A)   | Actual cost to be paid by Survey Creek Pipeline Company, LLC                                      |
| 852                    | UMSTN Substation                                            | Mont Belvieu, Chambers                                            | 138 kV service to UMSTN Substation with one mile of Chl. 08C installation                                                                            | 06/20/13                         | 03/01/14                        | NA                                                      | \$571,000                         | 10%                  | 138                                | 2-695.8 ACSS                               | Steel Tower<br>Steel Tower<br>Concrete Pole     | NA                      | NA                             | 70-140             | 0.07                      | 25.10(10)(5)(A)   | Actual cost to be paid by Survey Creek Pipeline Company, LLC                                      |
| 853                    | CYFAK-Sub                                                   | Harris                                                            | Routine maintenance of 138 kV Chl. 08A, 08B and 21                                                                                                   | 10/21/13                         | 04/29/14                        | NA                                                      | \$3,117,000                       | 30%                  | 138                                | 2-795 AACSR                                | Steel Tower<br>Steel Tower<br>Concrete Pole     | 1.05                    | 1.05                           | NA                 | NA                        | 25.83(9)(3)       |                                                                                                   |
| 859                    | Crisley Creek-CONNER Corner                                 | Magnolia                                                          | Rebuild of 345 kV Chl. 20A and 138 kV Chl. 08D for new conductor                                                                                     | 11/01/13                         | 04/29/14                        | NA                                                      | \$1,297,000                       | 80%                  | 345                                | 2-795 AACSR                                | Steel Tower<br>Steel Tower<br>Concrete Pole     | 0.38                    | 0.38                           | NA                 | NA                        | 25.10(10)(5)(E)   | Half of actual cost to be paid by City Public Services and the other half by City Public Services |
| 811.2                  | Crisley Creek-CONNER Corner                                 | Chambers, Harris, Liberty                                         | Modification of 138 kV Chl. 08D for new conductor                                                                                                    | 11/01/13                         | 02/28/14                        | Transmission Substation<br>\$12,510,000 to \$22,320,000 | \$22,320,000                      | 10%                  | NA                                 | 2-695.8 ACSS                               | Steel Tower<br>Steel Tower<br>Concrete Pole     | 0.38                    | 0.38                           | NA                 | NA                        | 25.83(9)(3)       |                                                                                                   |
| 824                    | 138 kV Cyster Creek Project                                 | Freerport, Cyster Creek, Brazoria                                 | Construct a new double-circuit 138 kV transmission line                                                                                              | 06/09/13                         | 05/29/16                        | Transmission Substation<br>\$12,510,000 to \$22,320,000 | \$22,320,000                      | 0%                   | NA                                 | 138<br>2-695.8 ACSS                        | Steel Tower<br>Steel Tower<br>Concrete Pole     | NA                      | NA                             | Steel 80-80        | 2.23.5                    | 417.8             | CON 11/02/13                                                                                      |
| 847                    | Mont Belvieu/Vessel Move                                    | Mont Belvieu, Chambers                                            | Relocation of portions of 69 kV Chl. 42C, 138 kV Chl. 04D, 04E, 04F, 04G, and 04H                                                                    | 11/01/13                         | 05/29/14                        | NA                                                      | \$1,098,000                       | 10%                  | 69                                 | 3-695 AACSR<br>2-795 AACSR<br>2-695.8 ACSS | Steel Tower<br>Concrete Pole<br>Concrete Pole   | 0.02                    | 0.02                           | NA                 | NA                        | 25.10(10)(5)(D)   | Actual cost to be paid by Enterprise Products Operating, LLC                                      |
| 849                    | CONNER Substation                                           | Chambers                                                          | 138 kV service to CONNER Substation with one mile of Chl. 07F installation                                                                           | 11/05/13                         | 05/29/14                        | NA                                                      | \$1,500,000                       | 0%                   | NA                                 | 2-695.8 ACSS                               | Steel Tower<br>Concrete Pole<br>Concrete Pole   | NA                      | NA                             | 70-135             | 0.05                      | 25.10(10)(5)(A)   | Actual cost to be paid by Enterprise Products Operating, LLC                                      |
| 852                    | West Montgomery Road Relocation                             | Harris                                                            | Alignment of 69 kV Chl. 28A as requested by Harris County for road construction                                                                      | 01/06/14                         | 08/30/14                        | NA                                                      | \$750,000                         | 0%                   | 69                                 | 795 AAC                                    | Steel Pole<br>Steel Pole<br>Concrete Pole       | 0.51                    | 0.51                           | NA                 | NA                        | 25.10(10)(5)(F)   | Actual cost to be paid by Harris County                                                           |
| 853                    | McCabe Substation                                           | Harris                                                            | 138 kV service to McCabe Substation with one mile of Chl. 08B                                                                                        | 01/12/14                         | 08/30/14                        | NA                                                      | \$550,000                         | 0%                   | 138                                | 2-695.8 ACSS                               | Steel Pole<br>Steel Pole<br>Concrete Pole       | NA                      | NA                             | 70-134             | 0.06                      | 25.10(10)(5)(A)   | Actual cost to be paid by Harris County                                                           |
| 855                    | Crest Road-Reading-Fort Bend                                | Richmond, Rosenberg, Fort Bend                                    | Rebuild and Partial Reconduct of 138 kV Chl. 08F                                                                                                     | 02/03/14                         | 08/30/14                        | NA                                                      | \$6,333,000                       | 0%                   | 138                                | 2-795 AACSR                                | Steel Tower<br>Concrete Pole<br>Concrete Pole   | 5.38                    | 5.38                           | NA                 | NA                        | 25.10(10)(5)(B)   |                                                                                                   |
| 864                    | Katy-FireZ                                                  | Katy, Waller, Harris                                              | Alteration of 69 kV Chl. 29A and 138 kV Chl. 08E                                                                                                     | 01/06/14                         | 08/30/14                        | NA                                                      | \$2,465,000                       | 0%                   | 138                                | 2-695.8 ACSS                               | Concrete Pole<br>Concrete Pole<br>Concrete Pole | 4.38                    | 4.38                           | NA                 | NA                        | 25.10(10)(5)(B)   |                                                                                                   |
| 709                    | Battery 6 @ 218 249                                         | Houston, Harris                                                   | Harris County Toll Road Authority for highway construction                                                                                           | 01/06/14                         | 08/30/14                        | NA                                                      | \$4,458,000                       | 0%                   | NA                                 | 2-795 AACSR                                | Steel Tower<br>Steel Tower<br>Concrete Pole     | 0.77                    | 0.77                           | NA                 | NA                        | 25.83(9)(3)(B)    | NA project. Harris County Toll Road Authority has agreed to pay for \$1,776,425 in CMC.           |
| 826.2                  | 31 99 Extension Counting 31 99 Extension (blockley-Teeball) | Harris                                                            | Alteration of 138 kV Chl. 66A as requested by Harris County for highway construction                                                                 | 02/03/14                         | 07/30/14                        | NA                                                      | \$1,525,000                       | 0%                   | 138                                | 795 AAC                                    | Wood H-Frame<br>Steel Pole<br>Concrete Pole     | 0                       | 0.2                            | NA                 | NA                        | 25.10(10)(5)(F)   | NA project. CMC to be paid by TBOOT                                                               |
| 826.3                  | 31 99 Extension Counting 31 99 Extension (blockley-Teeball) | Harris                                                            | Alteration of 138 kV Chl. 66A as requested by Harris County for highway construction                                                                 | 02/03/14                         | 07/30/14                        | NA                                                      | \$1,525,000                       | 0%                   | 138                                | 795 AAC                                    | Wood H-Frame<br>Steel Pole<br>Concrete Pole     | 0                       | 0.1                            | NA                 | NA                        | 25.10(10)(5)(F)   | NA project. CMC to be paid by TBOOT                                                               |
| 826.4                  | 31 99 Extension Counting 31 99 Extension (blockley-Teeball) | Harris                                                            | Alteration of 138 kV Chl. 66A as requested by Harris County for highway construction                                                                 | 02/03/14                         | 07/30/14                        | NA                                                      | \$777,000                         | 0%                   | 138                                | 2-795 AACSR                                | Concrete Pole<br>Steel Pole<br>Concrete Pole    | 0                       | 0.07                           | NA                 | NA                        | 25.10(10)(5)(F)   | NA project. CMC to be paid by TBOOT                                                               |
| 826.5                  | 31 99 Extension Counting 31 99 Extension (blockley-Teeball) | Harris                                                            | Alteration of 138 kV Chl. 66A as requested by Harris County for highway construction                                                                 | 02/03/14                         | 07/30/14                        | NA                                                      | \$1,197,000                       | 0%                   | 138                                | 2-795 AACSR                                | Concrete Pole<br>Steel Pole<br>Concrete Pole    | 0                       | 0.07                           | NA                 | NA                        | 25.10(10)(5)(F)   | NA project. CMC to be paid by TBOOT                                                               |
| 826.6                  | 31 99 Extension Counting 31 99 Extension (blockley-Teeball) | Harris                                                            | Alteration of 138 kV Chl. 66A as requested by Harris County for highway construction                                                                 | 02/03/14                         | 07/30/14                        | NA                                                      | \$1,052,000                       | 0%                   | 138                                | 2-795 AACSR                                | Concrete Pole<br>Steel Pole<br>Concrete Pole    | 0                       | 0.40                           | NA                 | NA                        | 25.10(10)(5)(F)   | NA project. CMC to be paid by TBOOT                                                               |
| 826.7                  | 31 99 Extension Counting 31 99 Extension (blockley-Teeball) | Harris                                                            | Alteration of 138 kV Chl. 66A as requested by Harris County for highway construction                                                                 | 02/03/14                         | 07/30/14                        | NA                                                      | \$1,152,000                       | 0%                   | 138                                | 2-795 AACSR                                | Concrete Pole<br>Steel Pole<br>Concrete Pole    | 0                       | 0.41                           | NA                 | NA                        | 25.10(10)(5)(F)   | NA project. CMC to be paid by TBOOT                                                               |
| 826.8                  | 31 99 Extension Counting 31 99 Extension (blockley-Teeball) | Harris                                                            | Alteration of 138 kV Chl. 66A as requested by Harris County for highway construction                                                                 | 02/03/14                         | 07/30/14                        | NA                                                      | \$2,860,000                       | 0%                   | 138                                | 2-795 AACSR                                | Concrete Pole<br>Steel Pole<br>Concrete Pole    | 0                       | 0.79                           | NA                 | NA                        | 25.10(10)(5)(F)   | NA project. CMC to be paid by TBOOT                                                               |
| 201.4                  | West Columbia-Rosenburg                                     | West Columbia, Rosenberg, Fairchild, Rosenberg, Harris, Fort Bend | Routine maintenance of 69 kV Chl. 42A                                                                                                                | 01/02/14                         | 08/30/14                        | NA                                                      | \$1,076,000                       | 0%                   | 69                                 | 795 AAC                                    | Steel Tower<br>Steel Tower<br>Concrete Pole     | 43.65                   | 43.65                          | NA                 | NA                        | 25.83(9)(3)       | NA project                                                                                        |
| 810.1                  | Village-Freerport (Phase 1)                                 | Freerport, Brazoria                                               | Upgrade of 69 kV Chl. 07F to 138 kV, Rebuild, Reconduct and Partial Reconduct of 69 kV Chl. 47B                                                      | 01/06/14                         | 08/30/14                        | NA                                                      | \$14,619,000                      | 0%                   | 69                                 | 138<br>2-695.8 ACSS                        | Concrete Pole<br>Steel Tower<br>Concrete Pole   | 3.05                    | 3.05                           | NA                 | NA                        | 25.10(10)(5)(A)   | NA project                                                                                        |