




Control Number: 41089



Item Number: 243

Addendum StartPage: 0

CHEROKEE COUNTY ELECTRIC COOPERATIVE ASSOC.
TRANSMISSION COSTS AND PROGRESS REPORT for
NOVEMBER 2013

Utility Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (or Actual)	Date Entered in spreadsheet	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Complete	Percent Complete	Rating (V)	Upgrade or New Voltage (KV)	Circuit (Miles)	Conductor Type, Size & Spacing	Structure Type(s)	Ends in Tower (or other) (feet)	Ends in Pole (or other) (feet)	New Pole (or other) (feet)	New Pole (or other) (feet)	Risk Rating of PUC Control Interest	Comments
272-2618	PS 39	Neacogochewie, Cherokee County, Argentina Counties	New 128 kV transmission line from Neacogochewie substation to PS 39	08/01/11	01/20/12		\$1,230,000 \$1,394,000 Switch and substation \$4,000,000 for transmission line			90		nm	138	0.36	795 kcmil ACSSR "Duke"	Single pole	nm	nm	100	0.98	39243	
28-2636	PS38	Cherokee County	New 128 kV transmission line from PS 39 to PS 38	01/21/12	08/20/12					0		nm	138	0.65	795 kcmil ACSSR "Duke"	Single pole	nm	nm	100	0.65	\$28.28 \$25,912	

2013 NOV 15 AM 11:51
PUBLIC UTILITY COMMISSION
FILING CLERK

243