



Control Number: 41089



Item Number: 77

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	First Date (Construction Completed)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Spacing (Drake)	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Contract Number	Comments
	Chileno to Elsie 138 kV Transmission Line	Nacogdoches	Construction of 138kV Transmission line between Chileno to Elsie substations	12/01/09			6,733,552		0%	0%	na	138	13.4	795 kcmil ACSR (Drake)	TU-1 single circuit	na	na	100	13.4	36360	Continue to process easement plats in process. Contact with landowners to negotiate easements has commenced
	Fairmount	Sabine	Construction of 138kV Transmission line to new Fairmount Substation	11/01/11			\$2,106,000 Transm. \$2,475,000 Subst.		0%	0%	na	138	2.2	DC 795 kcmil ACSR (Drake)	TU-1 double circuit	na	na	100	2.2	39274	

2013 APR 15 PM 3:05
PUBLIC UTILITY COMMISSION
FILING CLERK