


Control Number: 42144



Item Number: 249

Addendum StartPage: 0

CHEROKEE COUNTY ELECTRIC COOPERATIVE ASSOC.  
TRANSMISSION CONSTRUCTION PROGRESS REPORT FOR  
OCTOBER 2014

Public Utility Commission of Texas  
Project No. 42344

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date Construction Completed	Date Estimated of Completion	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Spacing	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Pole Section or PUC Control Number	Comments
25-2656	PS38	Cherokee County	New 138 kV transmission line from Ap Tap switching substation to PS 38 (Lake Tyler) Substation	07/07/12	08/30/12		\$4,000,000 for transmission, switching substation and substation				0	na	138		785 kcmil ACSR "Drape"	Single pole	na	na	100	0.65	\$25.93 \$45,101.00	

2014 OCT 15 AM 11:40  
FILMS/STAMP

249