



Control Number: 42144



Item Number: 316

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 42144

Cross Texas Transmission
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(01 / 2015)

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1140	Railhead Substation	Carson County	345 kV Switching Station	11/05/13	05/20/14	05/21/14	N/A	20,450,000		100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators
1142	Railhead Addition	Carson County	345 kV Switching Station Addition	02/01/14	09/26/14	08/26/14	N/A	5,985,000		100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators
1141	Gray Addition	Gray County	345 kV Switching Station Addition	04/15/14	08/16/14	08/16/14	N/A	3,072,000		100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	For interconnection of generators
1600/ 1257	Control Center	Austin	Transmission Operations Control Center	05/01/14	09/07/14	08/30/14	N/A	7,850,000		100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	
1845	Salt Fork to Gray	Gray and Donley Counties	345 kV Transmission Line	09/01/14			51,000,000			0%	N/A	345		24	954 kcmil ACSR "Cardinal", 2 bundle	monopole	N/A	N/A	150	24	43731	For interconnection of generator

RECEIVED
2015 FEB 18 PM 2:09
PUBLIC UTILITY COMMISSION
FILING CLERK

3/6