


Control Number: 42144



Item Number: 6

Addendum StartPage: 0

TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(Month) (Year)

Public Utility Commission of Texas
Project No. **42144**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Estimated (if Available)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Spacing	Structure Type (Tower)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
711-2271	West George West to (then)	Live Oak & McCallum	replace existing 69KV line with double circuit 138KV & 69KV (20.65 Miles)	01/01/12	09/01/12		\$ 7,750,000	\$ 13,700,000	\$ 14,500,000	105%	100%	69.00	138.00	20.65	795 ACSR	Single pole	50	20.65	100	20.65	25.101 (6/5)(B)(1)	Cuts were high due to upgraded steel driving labor and materials. Project will not be closed until the 138KV line is installed, possibly as late as June 2014.
711-2272	Vanderbilt to Effron to Cordella	Jackson & Wharton	rebuild existing 69KV line with 795ACSR(26 Miles)	01/01/12	09/01/12		\$ 8,660,000	\$ 14,310,000			100%	69.00	69.00	26.00	795 ACSR	Single pole	50	26.00	50	26.00	25.101 (6/5)(B)(1)	Project will not be closed until the 138KV line is installed, possibly as late as June 2014.
711-2277	Cordella to ElCamino	Wharton	rebuild existing 69KV line with 795ACSR(21 Miles)	01/01/12	09/01/12		\$ 7,800,000	11,830,000			100%	69	69	21.00	795 ACSR	Single pole	50	21.00	50	21.00	25.101 (6/5)(B)(1)	Project will not be closed until the 138KV line is installed, possibly as late as June 2014.
711-2277	Vanderbilt to Effron to Reider	Jackson & Wharton	Install 138KV circuit on existing 69KV line (47 Miles)	01/01/12	09/01/12		\$ 2,000,000	\$ 6,000,000			15%	69.00	138.00	47.00	795 ACSR	Single pole	50	26.00	100	26.00	25.101 (6/5)(B)(1)	Construction to begin February 3, 2014.
711-2287	ETP HAHN	Jackson	Double circuit 138KV line (4.5 miles)	01/01/13	03/15/13		\$ 4,895,000				100%	79	138	4.50	795 ACSR	Single pole Steel	n/a	n/a	100	2.25	40538	waiting on close out numbers
712-2036	Franklin to Chouteau	Atascosa & Kerr	Rebuild 69KV line to 795ACSR (30.02 miles)	07/01/13	12/31/13		\$ 11,910,000				75%	69	69	30.02	795 ACSR	single pole	50	30.02	50	30.02	25.101 (6/5)(B)(1)	Construction continues.
712-2087	Nada to LCRA Colorado	Wharton	Rebuild 69KV line to 138KV	07/01/13	09/30/13		\$ 4,000,000				100%	69	138	10.00	795 ACSR	single pole	50	10.00	50	10.00	25.101 (6/5)(B)(1)	waiting on close out numbers
709-2006	Deputies to Sioux New	Hidalgo	6.17 Miles 138KV Transmission Line	09/03/12	02/01/13		\$ 4,665,700				0%	138		6.17	795 ACSR	Single pole - concrete pole			50	8.00	32775	Refit of new condemnation issues.
711-2169	Valverde-AEP Wuelton Switch	Hidalgo	Reconductor 4.4 miles of 138KV Line	04/02/12	09/30/11		\$ 4,000,000				8%	138		0	795 ACSR	Concrete & Steel	25				25.101 (2)	Design stage
712-2016	Sioux Sub-AEP El Gato Tie	Hidalgo	Add 138KV Breakers and 138KV switches	04/02/12	09/01/12		\$ 400,000				0%	138									25.101 (6/5)(B)(1)	

RECEIVED

14 JAN 15 AM 10:29

PUBLIC UTILITY COMMISSION
FILING CLERK

Public Utility Commission of Texas
Project No. 42144

STEC PUCT 2014 Monthly Transmission Report
Revised: 01/13//2014