



Control Number: 44019



Item Number: 113

Addendum StartPage: 0

CHEROKEE COUNTY ELECTRIC COOPERATIVE ASSOC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
MAY 2015

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Completion)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
29-2656	PS38	Cherokee County	New 138 KV transmission line from Apr Tap switching substation to PS 38 (Lake Tyler) Substation	01/01/12	08/30/12		\$4,000,000 for transmission, switching substation and substation				0	na	138	0.65	795 Kcmil ACSR "Drake"	Single pole	na	na	100	0.65	\$25.83 \$25.101.c	

RECEIVED
2015 MAY 15 AM 10:26
PUBLIC UTILITY COMMISSION
FILING CLERK

13