



Control Number: 44019



Item Number: 138

Addendum StartPage: 0

CENTERPOINT ENERGY  
TRANSMISSION CONSTRUCTION PROGRESS REPORT  
June 2015

Utility Project Number	Project Name	Location (City/County)	Exempt (or Actual) Start Date	Final Date (or Actual) Complete	Days	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Percent Complete	Estimated Voltage (KV)	Count Voltage (KV)	Conductor Type & Size	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Location (Miles)	Hub Section or PUC Control Number	Construction Comments
708	138 kV Springwood Project	Houston, Harris, Montgomery	05/20/13	07/24/14	04/23/14	\$1,455,000	\$1,455,000	\$1,455,000	96%	138	6.00	2-500 ACSS	Steel Poles, Steel Towers	NA	NA	50-80	40049	Construction complete. CEN filed 01/13/12. Final Order signed 8/14/12. GIS information submitted on 8/27/14.
806	138 kV Springwood Project	Harris	05/20/13	07/24/14	07/24/14	NA	\$7,341,000	NA	98%	NA	2.12	2-1500 ACSS	Steel Poles, Steel Towers	100	1.06	NA	25.101(6)(5)(F)	GIS to be used by TCOOT. No GIS information required - No segment falls outside of the existing ROW.
826.1	138 kV Springwood Project	Harris	05/20/13	07/24/14	07/24/14	NA	\$5,842,000	NA	98%	NA	1.48	2-1500 ACSS	Steel Poles, Steel Towers	100	0.74	NA	25.101(6)(5)(F)	GIS to be used by TCOOT. No GIS information required - No segment falls outside of the existing ROW.
810	Village-SURFSI	Fresno, Brazoria	08/09/13	01/29/15	01/29/15	NA	\$18,700,000	NA	95%	69	138	2.47	Concrete Poles, Steel Towers	NA	NA	NA	25.101(6)(5)(B)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
834	138 kV Oyster Creek Project	Fresno, Oyster Creek, Brazoria	01/02/14	12/29/15	12/29/15	Transmission \$1,050,000 to \$2,100,000 Substation \$2,850,000	NA	NA	99%	138	5.20	2-500 ACSS	Steel Towers, Concrete Poles	NA	NA	NA	25.101(6)(5)(B)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
838	Club Power-Roadway-Fort Bend	Roanoke, Tarrant, Fort Bend	12/16/13	09/20/15	09/20/15	NA	\$6,316,000	NA	99%	138	NA	2-500 ACSS	Steel Towers, Concrete Poles	NA	NA	NA	25.101(6)(5)(B)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
709	Bellevue @ St. 249	Houston, Harris	09/03/14	06/01/15	03/13/14	NA	\$2,624,000	\$1,919,814	100%	NA	1.04	795 AAC, 2000 AAC	Steel Towers, Concrete Poles	NA	NA	NA	41149	CEN filed 02/21/13. Final Order signed 12/7/14.
826.2	SH 99 Extension Crossing #1 (Hobby-Tomball)	Harris	02/03/14	06/03/15	04/17/14	NA	\$1,760,000	NA	98%	138	NA	795 AAC, 795 ACSS	Wood H-frames, Concrete Poles	NA	NA	NA	25.101(6)(5)(F)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
826.3	SH 99 Extension @ Marwick Road (Hobby-Tomball)	Harris	02/03/14	06/03/15	04/17/14	NA	\$1,814,000	NA	98%	138	NA	795 AAC, 795 ACSS	Wood H-frames, Concrete Poles	NA	NA	NA	25.101(6)(5)(F)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
826.4	SH 99 Extension Crossing #3 (Hobby-Tomball)	Harris	02/03/14	06/03/15	04/17/14	NA	\$32,200	NA	98%	138	NA	795 AAC, 795 ACSS	Wood H-frames, Concrete Poles	NA	NA	NA	25.101(6)(5)(F)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
826.5	SH 99 Extension Crossing #4 (Hobby-Tomball)	Harris	02/03/14	06/03/15	04/17/14	NA	\$1,340,000	NA	98%	138	NA	2-795 ACSS	Wood H-frames, Concrete Poles	NA	NA	NA	25.101(6)(5)(F)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
826.6	SH 99 Extension Crossing #5 (Hobby-Tomball)	Harris	02/03/14	06/03/15	04/17/14	NA	\$1,240,000	NA	98%	138	NA	2-795 ACSS	Wood H-frames, Concrete Poles	NA	NA	NA	25.101(6)(5)(F)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
826.7	SH 99 Extension Crossing #6 (Hobby-Tomball)	Harris	02/03/14	06/03/15	04/17/14	NA	\$1,250,000	NA	98%	138	NA	2-795 ACSS	Wood H-frames, Concrete Poles	NA	NA	NA	25.101(6)(5)(F)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
826.8	SH 99 Extension Crossing #7 (Hobby-Tomball)	Harris	02/03/14	06/03/15	04/17/14	NA	\$2,533,000	NA	98%	138	NA	2-1500 ACSS	Steel Towers, Concrete Poles	NA	NA	NA	25.101(6)(5)(F)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
2014	West Columbia-Rosenberg	West Columbia, Mont Belvieu, Rosenberg, Brazoria, Fort Bend	06/16/14	09/20/15	04/01/15	NA	\$780,000	NA	98%	69	NA	795 AAC	Steel Towers, Concrete Poles	NA	NA	NA	25.830(3)	GIS information required - No segment falls outside of the existing ROW.
812.1	Village-Fresno (Phase 1)	Fresno, Brazoria	02/03/14	09/20/15	05/04/14	NA	\$16,653,000	NA	98%	69	138	3.05	Concrete Poles, Steel Towers	NA	NA	NA	25.101(6)(5)(B)	GIS information submitted on 02/24/14.
853	Fort Bend Upgrade (Phase 1)	Fort Bend	03/03/14	12/29/15	11/04/14	NA	\$2,512,000	NA	98%	69	138	1.39	Concrete Poles, Steel Towers	NA	NA	NA	25.101(6)(5)(B)	GIS information submitted on 9/21/15.
2014.1	GERBA-Clinton	Houston, Harris	10/01/14	08/20/15	08/20/15	NA	\$450,000	NA	95%	69	NA	795 AAC	Wood H-frames, Concrete Poles, Steel Towers	NA	NA	NA	25.830(3)	GIS information required - No segment falls outside of the existing ROW.
853.1	Fort Bend Upgrade (Phase 1)	Fort Bend	03/03/14	12/29/15	12/29/15	NA	\$1,296,000	NA	98%	138	NA	2-500 ACSS	Steel Towers, Concrete Poles	NA	NA	NA	25.101(6)(5)(B)	GIS information submitted on 02/24/14.
860	Farmington-ASA	Frederick, Harris	07/07/14	06/03/15	07/07/14	NA	\$5,872,000	NA	99%	69	138	2.02	Concrete Poles, Steel Towers	NA	NA	NA	25.101(6)(5)(B)	GIS information submitted on 9/21/15.
810.2	ONTANA-SURFSI (Phase 1)	Fresno, Brazoria	08/02/14	01/29/15	01/29/15	NA	\$1,465,000	NA	99%	69	138	1.55	Concrete Poles, Steel Towers	NA	NA	NA	25.101(6)(5)(B)	GIS information required - No segment falls outside of the existing ROW.
810.3	Fresno-BRYAN (Phase 1)	Fresno, Brazoria	06/02/14	01/29/15	12/16/14	NA	\$6,104,000	NA	99%	69	138	2.02	Concrete Poles, Steel Towers	NA	NA	NA	25.101(6)(5)(B)	GIS information required - No segment falls outside of the existing ROW.
853.2	Fort Bend Substation	Fort Bend	06/02/14	12/29/15	06/02/14	NA	\$468,000	NA	98%	69	NA	795 AAC	Steel Towers, Concrete Poles	NA	NA	NA	25.101(6)(5)(B)	GIS information submitted on 10/7/14.
2014.2	Alvin-Whisper	Alvin, Sauer, Ft. Hood, La Brea, Texas City, Dickinson, League City, Webster, Brazoria, Calhoun, Harris	06/16/14	09/20/15	10/16/14	NA	\$1,091,000	NA	98%	69	NA	795 AAC, 6972 ACSS, 480 ACSS	Steel Towers, Concrete Poles, Steel Towers	NA	NA	NA	25.830(3)	GIS information required - No segment falls outside of the existing ROW.
810.4	Fresno-BRYAN (Phase 2)	Fresno, Brazoria	08/16/14	01/29/15	01/29/15	NA	\$2,671,000	NA	98%	69	138	0.51	Concrete Poles, Steel Towers	NA	NA	NA	25.101(6)(5)(B)	GIS information required - No segment falls outside of the existing ROW.
868	Angleton-STRAT	Angleton, Brazoria	08/05/15	01/16/15	01/16/15	NA	\$564,000	NA	95%	138	NA	9772 ACSS	Steel Towers	NA	NA	NA	25.830(3)	GIS information required - No segment falls outside of the existing ROW.
814	Fry Road Substation	Harris	11/17/14	09/29/15	11/20/14	NA	\$307,200	NA	95%	138	NA	795 AAC	Steel Towers, Concrete Poles	NA	NA	NA	25.101(6)(5)(B)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
862	Wedford-Corner-Roadway	Houston, Harris	08/08/14	10/05/15	10/05/15	NA	\$8,400,000	NA	95%	138	NA	2-500 ACSS	Steel Towers, Concrete Poles	NA	NA	NA	25.101(6)(5)(B)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
881	Cedar Bayou-Charbon-King-North-Bell-TH-Walton	Baytown, Mont Belvieu, Houston, Chambers, Harris	08/08/14	09/29/15	02/22/15	NA	\$4,037,641	NA	95%	138	NA	2-500 ACSS	Steel Towers, Concrete Poles	NA	NA	NA	25.830(3)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
2014.3	Fresno-Peters	Sealy, San Felipe, Brazoria County, Brookshire, Fort Bend, Waller, Austin	08/16/14	09/29/15	10/24/14	NA	\$722,000	NA	95%	138	NA	2-413 ACSS	Steel Towers, Concrete Poles, Wood H-frames	NA	NA	NA	25.830(3)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
885	53rd Street Relocation	Galveston, Galveston	08/08/14	08/20/15	12/17/14	NA	\$2,469,000	NA	98%	138	NA	2000 AAC	Concrete Poles, Steel Towers	NA	NA	NA	25.101(6)(5)(F)	Construction complete. GIS information required - No segment falls outside of the existing ROW.
853.3	Fort Bend-Rosenberg	Roanoke, Fort Bend	06/02/14	12/29/15	10/30/14	NA	\$1,913,000	NA	98%	69	138	0.51	Concrete Poles, Steel Towers	NA	NA	NA	25.101(6)(5)(B)	Construction complete. GIS information required - No segment falls outside of the existing ROW.

2015 JUN 12 PM 3:13  
CENTERPOINT ENERGY



Utility Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Complete)	Date Energized (Applicable)	Units Constructed (Transmission Project Code (S), Substation Station Code (S))	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Percent Complete (%)	Existing Voltage (KV)	Upgrade or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size (if installed)	Structure Type(s)	Existing ROW Width (Feet)	New ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Length (Miles)	Rule Section or P.U.C. Control Number	Comments
872	Brown Valley Connection	Houston, Walker, Prairie View, Free, Hardin, Grimes, Harris, Walker	Construct a new double-circuit 345 kV transmission line	06/07/16	06/08/16		Units Constructed (Transmission Project Code (S), Substation Station Code (S)) N/A \$3,192,000 \$5,192,000	Final Estimated Project Cost (\$) N/A \$4,242,000 \$5,192,000	0%	NA	345	110.2	2-150.6 ACSR	Steel Poles	20-80	55.3741	0.3-10.3	90.00	4447	CCN Has 42415	
868	Reams Prairie Towards 345 kV Restoration	Grimes	Emergency restoration of 345 kV Ckt. 742 and TSD due to storm damage	10/27/15	12/08/15		N/A	\$6,242,000	95%	345	NA	2.72	2-150.6 ACSR	Steel Towers	150	NA	1.36	NA	25.016(6)(3)	Circuit 742 will temporarily be returned on steel poles on 6/15/16. Circuit 742 was temporarily moved to steel poles on 5/6/15.	
878	Falmouth-GUMMS Corner	La Porte, Brazos, Harris	Partial Rehabilitation and Partial Re-conductor of 138 kV Ckt. 068	09/07/15	07/09/16		N/A	\$4,389,000	0%	138	N/A	4.91	2-989.6 ACS8	Steel Towers, Concrete Poles, Steel Poles	150-200	N/A	4.91	N/A	25.016(13)(8)	New project. No OIR information required. No segment full outside of the existing ROW.	
886	LCKA Relocation	Wharton	Relocation of 138 kV Ckt. 610 at the request and expense of LCKA on ROW provided by LCKA.	11/01/15	07/31/16		N/A	\$3,333,000	0%	138	N/A	1.64	2-989.6 ACS8	Steel Towers, Concrete Poles	80	80	0.12	80	25.016(13)(2)	New project. Actual cost to be reimbursed by LCKA.	
910	Heights-H.O. Clarke	Houston, Bolivar, Harris	Modification of 69 kV Ckt. 348 for maintaining line clearance	09/01/15	03/29/16		N/A	\$5,242,000	0%	69	N/A	13.82	397 ACS8, 798 ACS8, 2-92.2 ACSR, 2000 AAC	Steel Towers, Steel Poles, Wood Pole Substation	10-29	N/A	13.82	N/A	25.83(6)(3)	New project. No OIR information required. No segment full outside of the existing ROW.	
2013.9	H.O. Clarke-Station	Milam, City, Austin, Houston, Fort Bend, Harris, Harris	Routine maintenance of 69 kV Ckt. 53E	08/01/15	02/29/16		N/A	\$783,000	0%	69	N/A	24.43	397 ACS8, 798 ACS8, 2-92.2 ACSR, 470 AAC	Steel Towers, Steel Poles, Concrete Poles, Steel Pole	10-29	N/A	24.43	N/A	25.83(6)(3)	New project. No OIR information required. No segment full outside of the existing ROW.	