


Control Number: 44019



Item Number: 43

Addendum StartPage: 0

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
FEBRUARY 2015**

**PUBLIC UTILITY COMMISSION OF TEXAS
Project No. 44019**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated/Actual Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments	
ETT-074	Sand Road Sub.	Vernon/Wheeler	Install new 138kV box bay, energize at 69.4kV	08/12/13	05/31/14	08/02/14	\$	985,000			99	69	69	na	na	na	na	na	na	na	na	na	Site Purchased Pursuant to Sub. Rule 25.83 (a)(3)
ETT-074	Sandstone Sub.	Vernon/Wheeler	Install new 138kV box bay, energize at 69.4kV	10/01/13	05/31/14	07/03/14	\$	1,590,000			99	69	69	na	na	na	na	na	na	na	na	na	Site Purchased Pursuant to Sub. Rule 25.83 (a)(3)
ETT-074	Robust ETT SW Main 69kV Line	Vernon/Wheeler	Rebuild and Reconnect 88,207 Lbs. from the TNC SW Vernon to the TNC Vernon Main Substation. New line will be capable of 138kV operation.	12/02/13	08/29/14	09/04/14	\$	6,959,400			99	69	69	4.60	999.6 ACSRTTW	Single Steel Pole	essentline	4.60	na	na	na	na	No new ROW is required to be purchased for the route. City and county additional ROW.
ETT-057	Edinburg 345 kV Double Circuit Transmission Line	Webb, Zavala, Starr and Hidalgo	Construct the new 345 kV double circuit transmission line	08/01/13	07/01/18		\$	313,890,000			15	345	345	312.00	Banded (2) 954 ACSRTTW	Single Steel Pole			150	166.00	40728	CCN approved on May 9, 2013	
ETT-056	Lobo to Mohler 138 kV	Webb	Add second circuit on newly approved Lobo to Mohler Transmission Line. Circuit constructed for 345 kV, but initially operated at 138 kV	10/01/13	05/11/15		\$	8,900,000			15	138	138	28.00	Banded (2) 954 ACSRTTW	Single Steel Pole			na	na	na	Sub. Rule 25.10 (a)(3)(C)	TCC Means Substation
ETT-056	Western Segment of Loma Alta 345 kV Project	Edinburg, Donna, Webb, Zavala, Starr and Hidalgo	Construct Western portion of new double circuit transmission line from Loma Alta to Edinburg to Loma Alta. One circuit initially installed.	01/08/15	07/01/18		\$	180,715,411			6	345	345	48.27	Banded (2) 954 ACSRTTW	Single Steel Pole			150	48.27	41996	CCN approved on May 11, 2014	
ETT-112	Las Vegas 3 Medium Temporary TAP	Starr County	Los Valeros III Wind Farm interconnection. ETT Temporary Connection to TCC Bales to Garcia Wind Farm Substation.	08/15/14	10/31/14	12/08/14	\$	371,322			100	138	138	0.18	795 ACSRTTW				na	na	na	Will be transferred to ETT 345 kV Lobo to Mohler Transmission Line once easement provided by Wind Farm. The Line Existing Substation (reported in wrong column per month)	
ETT-090	Paducah 69kV Station Upgrade	Paducah/Cottle	Replace breakers and differential relay panels. Install switches to place reactor on bus. Demo old control house. Telecom upgrades.	03/02/15	06/28/15		\$	1,925,000			0	138	138						na	na	na	Existing Substation (reported in wrong column per month)	
ETT-090	Water Resources Station Upgrades	Batesville/Zavala	Breakers, install new DCM	12/10/14	05/28/15		\$	2,800,000			0	138	138						na	na	na	Existing Substation (reported in wrong column per month)	
ETT-116	Jacksonwood DSI Critical 345 Line for 69.5/138/201 kV	Starr County	Las Valeros IV Wind Farm 345 kV DSI Circuit interconnection and termination facilities at DSI SW	04/07/14	08/30/16		\$	24,470,000			0	345	345	21.60	1158.4 ACSRTTW	Single Steel Pole			150	10.6	43149	CCN Approved on 01/08/2015	

Tel: L. Winger
420 West 50th Street, Suite 1500
Dallas, TX 75202
lwinger@puct.com

10:30 AM FEB 24 2015

FILED CLERK
PUBLIC UTILITY COMMISSION

43