



Control Number: 44019



Item Number: 91

Addendum StartPage: 0

**Public Utility Commission of Texas
Project No. 44019**

**Cross Texas Transmission
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(03/2015)**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Construction Complete)	Date Employed (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1140	Railhead Substation	Carson County	345 kV Switching Station	11/05/13	05/20/14	05/21/14	N/A	20,450,000			100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	Final cost pending close out
1142	Railhead Addition	Carson County	345 kV Switching Station Addition	02/01/14	08/26/14	06/26/14	N/A	5,986,000			100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	Final cost pending close out
1141	Gray Addition	Gray County	345 kV Switching Station Addition	04/15/14	06/16/14	05/16/14	N/A	3,072,000			100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	Final cost pending close out
1600/ 1257	Control Center	Austin	Transmission Operations Control Center	05/01/14	09/07/14	09/30/14	N/A	7,950,000			100%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.83(3)	Final cost pending close out
1845	Salt Fork to Gray	Gray and Donley Counties	345 kV Transmission Line	09/01/14			51,003,000				0%	N/A	345	24	954 kcmil ACSR "Cardinal" 2 bundle	monopole	N/A	N/A	150	24	43731	Pending CCN Approval

RECEIVED
2015 APR 15 AM 11:46
PUBLIC UTILITY COMMISSION
FILING CLERK

B. Cameron Fredlin
Vice President
1122 S. Capital of Texas Hwy
Austin, TX 78746
cfredlin@power.com

91