



Control Number: 45515



Item Number: 139

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded New Voltage (KV)	Circuit Length (Miles)	Conductor Type, Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or Project Number	Comments
712- 2213	Tilden to Revella	McMullen & LaSalle	48 Miles 138KV transmission line	1/1/2016			\$41,800,000.00	\$41,800,000.00			30.00%		138	59.4	795 ACSR	Single pole			100	59.4	41795	ROW clearing 95% complete. 35% of the transmission poles have been set to date with 25% of the conductor pulled in.
714- 2021	Danewang99 to El Campo	Wharton	rebuild existing 69KV line with 795ACSR(14.1 Miles)	6/1/2014				\$5,335,000.00			97.00%	69	69	14.1	795 ACSR	Single Pole	50	14.1	50	14.1	25 101 (c)(5)(B)(i)	Project complete. Awaiting project closeout.
713- 2048	East Rio Hondo - Central	Camerton	rebuild existing 138KV transmission line (26.6 miles)	1/6/2015				\$15,900,000.00			60.00%	138	138	26.6	795ACSS	Single Pole	50	26.6	50	26.6	25 101 (c)(5)(B)(i)	62% of new poles installed. Line had to be returned to service.
715- 2011	Orange Grove - AEP East Blanca	Jim Wells	rebuild existing 69KV line with 795ACSR(6.7 Miles)	3/1/2015				\$2,600,000.00			97.00%	69	69	6.7	795ACSR	Single Pole	50	6.7	50	6.7	25 101 (c)(5)(B)(i)	Project complete. Awaiting project closeout.
715- 2059	North Callahan - South Callahan Sw	Live Oak	rebuild existing 69KV line with 795ACSR(11.79 Miles)	1/1/2016				\$4,400,000.00			90.00%	69	69	11.79	795ACSR	Single Pole	50	11.79	50	11.79	25 101 (c)(5)(B)(i)	Construction completed. Awaiting right of way restoration.

RECEIVED
2016 JUN 16 AM 10:45
PUBLIC UTILITY COMMISSION
FILING CLERK

139