



Control Number: 46718



Item Number: 104

Addendum StartPage: 0

South Texas Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPO
for
April 2017

Public Utility Commission of Texas
Project No. **46718**

Utility Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Final Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing Right Of Way Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
713- 2013	Tilden to Revella	McMullen & LaSalle	48 Miles 138kV transmission line	1/1/2016			\$41,800,000.00	\$41,800,000.00			95.00%	138	138	59.4	795ACSR	Single pole			100	59.4	41785	Construction is complete ROW restoration underway
713- 2016	East Rio Hondo - Central	Cameron	rebuild existing 138kV transmission line (26.6 miles)	1/5/2015				\$15,900,000.00			96.00%	138	138	26.6	795ACSR	Single Pole	50	26.6	50	26.6	25 101 (c)(5)(B)(i)	Awaiting disclosure documents
716 2025	Mahris - AEP Mahris	San Patricio	rebuild existing 69kV line with 795ACSR (3.42 Miles of the 5.26 Mile line)	08/01/16				\$1,270,000.00			95.00%	69	69	3.42	795ACSR	Single Pole	50	3.42	50	3.42	25 101 (c)(5)(B)(i)	Awaiting disclosure documents
716 2028	San Miguel - North Callham	McMullen & Atascosa	rebuild existing 69kV line with 795ACSR (15.8Miles)	01/01/17				\$6,350,000.00			40.00%	69	69	15.8	795ACSR	Single pole	50	15.8	50	15.8	25 101 (c)(5)(B)(i)	Construction in progress
716- 2101	Clemville Switch - South Clemville	Matagorda	rebuild existing 69kV line with double circuit 795ACSR	01/01/17				\$3,575,000.00			5.00%	69	69	3.42	795ACSR	Single pole	50	3.42	50	3.42	25 101 (c)(5)(C)(i)	Project design underway
716 2103	Corpus Christi SW - Corpus Christi Sub	Nueces	rebuild existing 69kV line to 795 capable	01/01/17				\$3,750,000.00			75.00%	69	69	9.79	410 ACSR	Single pole	50	9.79	50	9.79	25 101 (c)(5)(B)(i)	Construction in progress
716 2105	North Edinburg - McCook II	Hidalgo	re-insulate transmission line	01/01/17				\$2,000,000.00			45.00%	69	69	26.82	410 ACSR	Single pole	50	26.82	50	26.82	25 101 (c)(5)(B)(i)	Construction in progress

RECEIVED
2017 APR 20 AM 9:39
PUBLIC UTILITY COMMISSION
FILING CLERK

104