



Control Number: 46718



Item Number: 209

Addendum StartPage: 0

TEX-LA ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
AUGUST 2017

Public Utility Commission of Texas
Project No 46718

Utility's Project Number	Project Name	Location (City, County)	Description	Estimated (or Actual) Start Date	Finish Date (or Estimated Completion)	Date Energized (or Approximate)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
N/A	Martinsville to Chireno 138 kV Transmission Line Docket 46750	Nacogdoches	New 138 kV transmission line from DETEC Martinsville Substation to Tex-La's proposed Chireno Switching Station	06/01/18	TBD		\$11,342,000+ \$14,204,000 T-Line \$6,350,000 Substation Upgrades				0	na	138	11.00	795 kcmil ACSR 26/7 "Drake"	Single pole 85-115 ft steel/concrete	na	na	100	10.70 - 13.40	46750	CCN Amendment Application filed 1-31-2017

RECEIVED
2017 AUG 16 AM 10:20
PUBLIC UTILITY COMMISSION OF TEXAS

62x