



Control Number: 46718



Item Number: 266

Addendum StartPage: 0

TEX-LA ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
OCTOBER 2017

Public Utility Commission of Texas
Project No. 46718

Utility & Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (in Operation)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
N/A	Martinsville to Chireno 138 kV Transmission Line Docket 46750	Nacogdoches	New 138 kV transmission line from DETEC Martinsville Substation to Tex La's proposed Chireno Switching Station	06/01/18	TBD		\$11,342,000 \$14,204,000 T-Line \$6,350,000 Substation Upgrades				0	na	138	11.00	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft, steel/concrete	na	na	100	10.70 - 13.40	46750	CCN Amendment Application filed 1/31/2017

RECEIVED
2017 OCT 13 PM 3:58
PUBLIC UTILITY COMMISSION
FILING CLERK

266