



Control Number: 46718



Item Number: 300

Addendum StartPage: 0

South Texas Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
November 2017

Public Utility Commission of Texas
Project No. 46718

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Contract Number	Comments
712-2213	Tilden to Revelle	McMullen & LaSalle	48 Miles 138kV transmission line	1/1/2016	11/7/2016	11/15/2016	\$41,800,000.00	\$41,800,000.00			100.00%		138	59.4	795 ACSR	Single pole			100	59.4	41785	ROW restoration and easement settlement continue
716-2025	Mathis AEP Mathis	San Patricio	rebuild existing 69kV line with 795ACSR (3.42 Miles of the 5.26 Mile line)	09/01/16	09/29/16	10/5/2016		\$1,270,000.00	\$ 1,066,189	-0.144733071	100.00%	69	69	3.42	795ACSR	Single Pole	50	3.42	50	3.42	25 101 (c)(5)(B)(i)	Complete, lower material costs and construction labor costs
716-2068	San Miguel North Callham	McMullen & Atascosa	rebuild existing 69kV line with 795ACSR(15.8Miles)	01/01/17				\$6,350,000.00			80.00%	69	69	15.8	795ACSR	Single pole	50	15.8	50	15.8	25 101 (c)(5)(B)(i)	Construction in progress
716-2101	Clemville Switch	South Comilla	rebuild existing 69kV line with double circuit 795ACSR	09/01/17				\$5,350,000.00			25.00%	69	69	3.42	795ACSR	Single pole	50	3.42	50	3.42	25 101 (c)(5)(C)(i)	Construction underway
716-2103	Corpus Christi SW - Corpus Christi Sub	Nueces	rebuild existing 69kV line to 795 capable	01/01/17	2/29/2017	3/1/2017		\$3,750,000.00			100.00%	69	69	9.79	4/0 ACSR	Single pole	50	9.79	50	9.79	25 101 (c)(5)(B)(i)	Awaiting closeout
716-2105	North Edinburg II	McCook Hidalgo	re-insulate transmission line	01/01/17				\$2,000,000.00			95.00%	69	69	26.82	4/0 ACSR	Single pole	50	26.82	50	26.82	25 101 (c)(5)(B)(i)	Construction in progress
717-2078	North Edinburg - Palmhurst	Hidalgo	Cut transmission line into West Edinburg Substation	01/01/18				\$2,000,000.00			5%	138	138	8.1	795 ACSS	Single pole		8.1		8.1	25 101 (c)(5)(A)	Design Underway
717-2072	George West 138 Mathis Sub	Live Oak	rebuild existing 69kV line with 795ACSR(28.3Miles)	01/01/18				\$12,190,000.00			10%	69	69	28.3	795ACSR	Single pole	50	28.3	50	28.3	25 101 (c)(5)(B)(i)	Construction out for bid
717-2053	Raymondville Sw - East Raymondville	Willacy	re-insulate transmission line	09/01/17				\$264,000.00			50%	138	138	3	559AAAC	Single pole		3		3	25 101 (c)(5)(B)(i)	Construction underway
717-2051	Bums - AEP N Rio Hondo	Cameron	re-insulate transmission line	02/01/18				\$1,100,000.00			5%	138	138	12.2	559AAAC	Single pole		12.2		12.2	25 101 (c)(5)(B)(i)	Construction awarded
717-2111	Coulla - Big Wells	LaSalle/Demmit	rebuild existing 69kV line with 795ACSR(22.22Miles)	01/01/18				\$10,950,000.00			5%	69	69	22.22	795ACSR	Single pole	40	22.22	40	22.22	25 101 (c)(5)(B)(i)	Design Underway

RECEIVED
2017 NOV 17 AM 10:11
PUBLIC UTILITY COMMISSION OF TEXAS

Paul Person
Manager of Engineering
P.O. Box 119
Nursery, TX 77976
pperson@stec.org

300