



Control Number: 47927



Item Number: 201

Addendum StartPage: 0

South Texas Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
July 2018

Public Utility Commission of Texas
Project No. **47927**

201

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
712-2213	Tilden to Revelle	McMullen & LaSalle	48 Miles 138kV transmission line	1/1/2016	11/7/2016	11/15/2016	\$41,800,000.00	\$41,800,000.00			100.00%		138	69.4	795 ACSR	Single pole			100	59.4	41785	Easement settlement continue
716-2068	San Miguel - North Calhoun	McMullen & Atascosa	rebuild existing 69kV line with 795ACSR(15.8Miles)	01/01/17				\$6,350,000.00			95.00%	69	69	15.8	795ACSR	Single pole	50	15.8	50	15.8	25.101 (c)(5)(B)(i)	Construction completed. Awaiting Closeout Documents
716-2101	Clemville Switch - South Clemville	Matagorda	rebuild existing 69kV line with double circuit 795ACSR	09/01/17				\$5,350,000.00			95.00%	69	69	3.42	795ACSR	Single pole	50	3.42	50	3.42	25.101 (c)(5)(C)(i)	Construction completed. Awaiting Closeout Documents
716-2105	North Edinburg - McCook II	Hidalgo	re-insulate transmission line	01/01/17				\$2,000,000.00	\$966,075.20	-0.5069624	100.00%	69	69	26.82	4/0 ACSR	Single pole	50	26.82	50	26.82	25.101 (c)(5)(B)(i)	Construction completed. Lower labor cost due to performing large portions de-energized
717-2078	North Edinburg - Palmhurst	Hidalgo	Cut transmission line into West Edinburg substation	01/01/18				\$2,000,000.00			40%	138	138	8.1	795 ACSS	Single pole		8.1		8.1	25.101 (c)(5)(A)	Construction in progress
717-2072	George West 138 - Mathis Sub	Live Oak	rebuild existing 69kV line with 795ACSR(28.3Miles)	01/01/18				\$12,190,000.00			50%	69	69	28.3	795ACSR	Single pole	50	28.3	50	28.3	25.101 (c)(5)(B)(i)	Construction in progress
717-2053	Raymondville Sw - East Raymondville	Wilacy	re-insulate transmission line	09/01/17				\$264,000.00			95%	138	138	3	559AAAC	Single pole		3		3	25.101 (c)(5)(B)(i)	Awaiting closeout documents
717-2051	Burns - AEP N Rio Hondo	Cameron	re-insulate transmission line	02/01/18				\$1,100,000.00			95%	138	138	12.2	559AAAC	Single pole		12.2		12.2	25.101 (c)(5)(B)(i)	Awaiting closeout documents
717-2111	Cotulla - Big Wells	LaSalle/Dimmit	rebuild existing 69kV line with 795ACSR(22.2Miles)	01/01/18				\$10,950,000.00			12%	69	69	22.22	795ACSR	Single pole	40	22.22	40	22.22	25.101 (c)(5)(B)(i)	Construction Awarded for Fall 2018
718-2040	Danewang - Clemville Sw	Wharton / Matagorda	rebuild existing 69kV line with 795ACSR (5.1 Miles)	09/01/18				\$1,925,000.00			12%	69	69	5.1	795ACSR	Single pole	50	5.1	50	5.1	25.101 (c)(5)(B)(i)	Construction Awarded for Fall 2018

RECEIVED
2018 JUL 18 AM 9:27
PUBLIC UTILITY COMMISSION
FILING CLERK