



Control Number: 49066



Item Number: 264

Addendum StartPage: 0



NAMAN HOWELL
SMITH & LEE
ATTORNEYS AT LAW

RECEIVED
2019 SEP 13 PM 2:43
PUBLIC UTILITY COMMISSION
FILING CLERK

September 13, 2019

Via Hand Delivery

Ms. Deven Reeves
Filing Clerk
Public Utility Commission of Texas
Central Records
1701 N. Congress Avenue
Austin, Texas 78701

8310 N. Capital of Texas
Highway, Suite 490
Austin, Texas 78731
(512) 479-0300
Fax (512) 474-1901

Offices in:

Austin
Fort Worth
San Antonio
Waco

www.namanhowell.com

Re: PUCT Docket No. 49066; 2019 Monthly
Construction Progress Reports Pursuant to
16 TAC 25.83

Dear Ms. Reeves:

Enclosed herein please find an original and four (4) copies of Wind Energy Transmission Texas, LLC's ("WETT") Construction Report for September 2019 in the above referenced docket.

Please file stamp each of the enclosed and return one (1) copy to the courier delivering same.


Should you have any questions or concerns with regards to the enclosed, please do not hesitate to contact our office.

Thank you for your time and attention to this matter. Both are sincerely appreciated.

Very truly yours,

NAMAN HOWELL SMITH & LEE, PLLC

By:


Dennis W. Donley, Jr.

Enclosures

Cc: All Parties of Record

WIND ENERGY TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
for September 2019

Public Utility Commission of Texas
Project No. 49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
Farmland	Long Draw Substation Farmland Expansion	Borden County	Expand Long Draw station footprint to add Bay 7 to allow connection of a 345 kV line coming from Sharyland's "Farmland" station	06/05/18		10/26/18	\$ 3,130,000	\$ 3,135,000			99	345	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25.83(a)(3)	
LDSolar	Long Draw Solar Station to Long Draw Switching Station Transmission Line Project	Borden County	This project is to construct the new single-circuit 138 kV transmission line connecting the Long Draw Solar Collector Station to the Long Draw Switching Station	10/31/19	05/31/20		\$ 14,587,478				0	n/a	138	1.8	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	1.8	49238	CCN application Notice of Approval filed on 06/18/19
Solar Nova	Solar Nova Project	Kent County	New 345/138 Nova Prime station to be connected to the existing Cottonwood to Dermott 345 kV line	10/31/19	03/31/21		\$ 23,514,208				0	345	345/138	0.7 miles at 138 kV	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	0.7	Sub Rule 25.83(a)(3)	