



Control Number: 49066



Item Number: 347

Addendum StartPage: 0

EAST TEXAS ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
DECEMBER 2019

Public Utility Commission of Texas
Project No. 49066

347

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	# of Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
N/A	Martinsville to Chireno 138 kV Transmission Line Docket 46750	Nacogdoches	New 138 kV transmission line from DETEC Martinsville Substation to Tex-L's proposed Chireno Switching Station	08/12/19	TBD		\$11,342,000 \$14,204,000 T-Line \$6,350,000 Substation Upgrades	\$11,648,000 T-Line \$6,350,000 Substation Upgrades			0	na	138	10.80	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft, steel/concrete	na	na	100	10.80	46750	ROW clearing is in progress. Material is on order. Line construction anticipated to start in December 2019