



Control Number: 49066



Item Number: 364

Addendum StartPage: 0

South Texas Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
December 2019

Public Utility Commission of Texas
Project No. **49066**

364

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
717-2078	North Edinburg - Palmhurst	Hidalgo	Cut transmission line into West Edinburg substation	01/01/18				\$2,000,000.00			99%	138	138	8.1	795 ACSS	Single pole		8.1		8.1	25 101 (c)(5)(A)	Awaiting Project Closeout
717-2176, 718-2068	Palmas - East Rio Hondo 138 kV	Cameron	6.2 miles of 138 kV transmission line, Addition of Palmas Station and Line Terminal at East Rio Hondo	07/01/18			\$6,500,000, \$4,750,000	\$6,091,000, \$4,627,000			90%	138	138	6.2	795 ACSS	Single pole	100		100	6.2	48490	Construction continues
718-2038	San Miguel Switchyard	Atascosa	Upgrade 2 - 300 MVA 345/138 kV autotransformers to 675 MVA	09/01/18				\$11,250,000.00			15%	345									25 83(a)(3)	Procurement and engineering continue
718-2138	Fowlerton Substation	McMullen	Add a 675 MVA 345/138 kV auto and cut in San Miguel to Lobo 345kV transmission line	01/01/19				\$7,260,000.00			48%	345									25 101 (c)(5)(A)	Construction continues
718-2177	Big Wells - Brundage	Dimsit	rebuild existing 69kV line with 795ACSR (11.05 Miles)	03/01/19				\$5,200,000.00			75%	69	69	11.05	795ACSR	Single pole	50	11.05	50	11.05	25 101 (c)(5)(B)(i)	Construction continues
719-2011	Cedar Canyon Cut In	Crockett	Cut transmission line into Cedar Canyon 345 kV substation	09/16/19				\$1,800,000.00			95%	345	345		1500 ACSR 2 cond bund	Single pole					25 101 (c)(5)(A)	Awaiting Project Closeout
719-2013	Casa Blanca - Sandra - Mathis	Jim Wells - San Patricio	rebuild existing 69kV line with 795ACSR (11.5 Miles)	01/01/20				\$4,460,000.00			1%	69	69	11.5	795ACSR	Single pole	50	11.5	50	11.5	25 101 (c)(5)(B)(i)	Procurement and engineering underway

RECEIVED
2019 DEC 20 AM 11:35
PUBLIC UTILITY COMMISSION
FILING CLERK