



Control Number: 49066



Item Number: 8

Addendum StartPage: 1

**Cross Texas Transmission
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
January 2019**

**Public Utility Commission of Texas
Project No. 49066**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1711/ 2276	Limestone to Gibbons Creek	Grimes, Limestone Madison & Leon Counties	345 kV Transmission Line	04/30/15		Circuit #18 energized Apr 12, 2018	258 000,000	241 964,000			99%	N/A	345	134	1926.9 km1 ACSS/ITW "Cumberland", 2 bundle	monopole	N/A	N/A	130	67	44649	
																						Circuit #18 & #50 energized
1808	Gibbons Creek Substation Expansion	Grimes	Expand Gibbons Creek Substation to accommodate Brazos Valley Connection and Limestone to Gibbons Creek	04/30/15		Circuit #50 energized Apr 18, 2018	-	12 000 000			98%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	44649	

B. Cameron Fredkin
Senior Vice President
1122 S. Capital of Texas Hwy
Austin, TX 78746
cfredkin@ispower.com

2019 JAN 15 PM 12:52
PUBLIC UTILITY COMMISSION
FILING CLERK

48