



Control Number: 49066



Item Number: 94

Addendum StartPage: 0

TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
APRIL 2019

Public Utility Commission of Texas
Project No. 49066

Handwritten initials: *HL*

RECEIVED

APR 19 AM 9:42
PUBLIC UTILITY COMMISSION
FILING CLERK

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE09617	Rebuild LaMarque to Amoco	Galveston County	Rebuild & upgrade the 69 KV circuit between LaMarque & Amoco Sub	11/07/16	12/31/17		11,000,115	11,000,115			99%	69	69			STEEL	VARIES	4.5	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE09118	Line M-69-K Rebuild	Reeves County	Replace wood poles with steel and install 2nd 138 KV circuit	02/01/18	12/15/18		22,000,000	22,000,000			98%	69	138	27	1926ACSR	STEEL	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE02718	Cottonwood Sub/Sand Lake Substation	Reeves County	Initial phase of Sand Lake substation build	01/01/18	06/01/18		4,500,000	6,497,565	7,029,179	8%	100%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
NTE08315	Oryx Gemsbok POD Substation build	Ward County	Construct new transmission POD for service to Oryx Midstream Pyate substation	02/02/18	12/31/18		1,500,000	2,686,277	2,836,500	6%	100%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	Complete
NTE08115	Diamondback Reward Substation POD	Reeves County	Construct new transmission POD for service to Diamondback Energy Reward Substation	02/02/18	12/31/18		1,500,000	1,668,425	1,557,830	-7%	100%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	Complete
NTE08516	Oncor Concho Harpoon POI Substation build	Reeves County	Construct new transmission POD for wholesale trans serv to Oncor to serv Concho Resources Harpoon Sub	02/02/18	12/31/18		1,501,051	2,207,653	2,316,929	5%	100%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	Complete
NTE07319	Rebuild IH20 to Pecos Main Double Circuit	Reeves County	Rebuild existing 69KV transmission line from IH-20 Substation to Pecos Main Substation, incl addn of 138KV transmission on steel double-circuit structures	09/01/18	12/31/18		3,454,191	5,379,071			99%	69	138	2.28	1926 ACSR	STEEL			N/A	N/A	25 101(c)(5)(B)	In Construction
NTE0741595	Billingslea Switching Station Build	Reeves County	Construct a new 138KV POD for service to Salt Creek Midstream	09/01/18	12/31/18		600,504	1,133,097			98%	N/A	138								25 101(c)(5)(B)	In Construction
NTE08816	Oncor to Lakepointe Line Upgrade to 3000 amps	Denton County	Upgrade existing transmission line to 3000 amps	10/25/18			1,000,000	1,000,000			50%	138	138	0.25	959 6 SUWANNEE	STEEL	VARIES	0.2	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE03218	Lakepointe Upgrade to 3000 amps	Denton County	Upgrade existing substation to 3000 amps	09/17/18			1,200,000	1,200,000			80%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE03418	Jones Street Upgrade to 3000 amps	Denton County	Upgrade existing substation to 3000 amps	10/08/18			850,000	850,000			50%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
STE02416	Hidden Lakes Substation Build	Galveston County	Construct new Sub station to support load between South Shore and PH Robinson	06/04/18			9,885,562	9,885,562			98%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
STE03217	Magnolia Sub Breaker Addition	Galveston County	Additional Breakers and switches to make complete ring bus	06/03/19			2,279,313	2,279,313			15%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
STE07320	ISP Sub Breaker Addition	Galveston County	Additional Breakers and switches to make complete ring bus	07/03/19			1,501,162	1,501,162			15%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE04018	Saddleback Substation Build	Pecos County	Construct new Sub station to support load in the Pecos area	01/14/19			4,488,970	4,488,970			20%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE04218	NTE-Cottonwood	Reeves County	Rebuild/Convert existing 69KV substation	02/01/19	12/31/19		5,500,000	5,500,000			45%	69	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE03918	NTE-TG-Faulkner Substation Build	Reeves County	Construct new transmission to service Apollo	04/01/19	12/31/19		9,000,000	9,000,000			15%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE07719	NTE-NH-Collie Tap Switch Cap Bank	Reeves County	add cap banks to existing substation to regulate the rise and drop of the voltage on the line	03/15/19	12/31/19		2,200,000	2,200,000			20%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE07819	NTE-CG Vaquero Caymus Cap Bank	Reeves County	add cap banks to existing substation to regulate the rise and drop of the voltage on the line	04/01/19	12/31/19		1,700,000	1,700,000			30%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction