

Control Number: 50421



Item Number: 223

Addendum StartPage: 0

Public Utility Commission of Texas Project No. 50421

AEP Texas (Central Division) INTERIM CONSTRUCTION PROGRESS REPORT AUGUST 2020

Utility's Projec Number	t Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	Rule Section or PUC Control Number	Comments
42651938 (A16002037)	South Padre Island -		Rebuild and reconductor the South Padre Island to Sunchase 138-kV transmission line		2/28/2021			\$ 16 000 000 00			o	138		361	795 KCM ACSS "Drake"	Steel Monopole	Varies	361		16 FAC 25 101 (c)(5)(B)	Landowners Noticed Supplemental casements acquired as necessary









AFFIDAVIT

STATE OF TEXAS

COUNTY OF TRAVIS

I, Roy R. Bermea, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. representing AEP Texas regarding notice to perform the rebuild and reconductor of the South Padre Island to Sunchase 138-kV transmission line as described in Project No. 42651938 in the PUCT Interim Monthly Construction Progress Report (PUCT Project No. 50421) for August 2020. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has noticed all landowners on the current Cameron County tax rolls associated with these activities on all properties directly affected by these activities, has noticed any utilities whose certificated service area is crossed by this rebuild of facilities, has noticed any owners of parks and recreation areas within 1,000 feet, and any airports within 10,000 feet, of the centerline of this rebuild of facilities, and has acquired all of the necessary easements and consent to proceed with this project.

Roy R. Bermea Regulatory Consultant AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of

Texas, this 7th day of August 2020.

Notary Public

