



Control Number: 50421




Item Number: 243

Addendum StartPage: 0

LONE STAR TRANSMISSION LLC
MONTHLY CONSTRUCTION PROGRESS
August 2020

Public Utility Commission of Texas
Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
LST2019003	Phantom H4 Substation	Jones	Construction of a new 345kV substation which will be built in the existing 345kV Claytonville to West Shackleford line to accommodate Arcon Solar Center Generation Interconnection Request.	12/3/2018				\$15,600,000			92%	345	345	0.13	2x3x2 1590 Falcon ACSS TW	Steel pre-stressed spun concrete poles	100	0.13	NA	NA	25.101(c) 25.83(a)(3) 25.198	No landowners affected - work is on Lone Star's property
LST2019004	Emergency J198 Structure Replacement	Navarro	The replacement of structure J198 and rebuild of transmission related hardware due to emergency	4/16/2020	4/24/20	4/24/20		\$610,000			100%	345	345	0	2x3x2 1590 Falcon ACSS TW	Steel galvanized pole	100	0	NA	NA	25.101(c)(5)(B) 25.83(a)(3) (B)	Cost estimate may be updated to include additional costs to cover labor and materials to replace guy anchors that were not part of the original construction scope
LST2019005	Laumer Station	Calahan	Construction of a new 345kV substation which will be built in the existing 345kV West Shackleford line to Navarro to accommodate Band North Wind Generation Interconnection Request	7/1/2020				\$23,200,000			5%	345	345	0	2x3x2 1590 Falcon ACSS TW	Steel pre-stressed spun concrete poles	NA	NA	NA	NA	25.101(c) 25.83(a)(3) 25.198	No landowners affected - work is on Lone Star's property



243