



Control Number: 50421




Item Number: 326

Addendum StartPage: 0

WIND ENERGY TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
for November 2020

Public Utility Commission of Texas
Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
Farmland	Long Draw Substation Farmland Expansion	Borden County	Expand Long Draw station footprint to add Bay 7 to allow connection of a 345 kV line coming from Sharyland's "Farmland" station	06/05/18		10/26/18	\$ 3,130,000	\$ 3,135,000			99	345	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25.83(a)(3)	Project already in service. Bus support needs to be installed for full completion.
LDSolar	Long Draw Solar Station to Long Draw Switching Station Transmission Line Project	Borden County	This project will consist of constructing 0.15 mile 345kV transmission line, 1.85 miles of 138kV transmission line, and new 138kV substation. This project will connect the Long Draw Solar collector station to WETT's existing Long Draw 345kV station.	10/31/19	07/31/20	10/22/20	\$ 14,587,478				99	n/a	345/138	0.15 miles at 345kV, 1.85 miles at 138kV	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	1.8	49238	CCN application. Notice of Approval filed on 06/18/19. Project energized on 10/22/20 but not yet fully complete.
Solar Nova (TSN1)	Solar Nova Project	Kent County	The project will consist of constructing a new 345kV switching station, a new 138kV substation, and 0.7 miles of 138kV transmission line. This project will be located on WETT's Cottonwood to Dermott 345kV line segment.	10/31/19	10/15/21		\$ 23,514,208				0	345	345/138	0.7 miles at 138 kV	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	0.7	Sub Rule 25.83(a)(3)	
Juno Solar	Juno Solar Station to Long Draw Switching Station Transmission Line Project	Borden County	The proposed project is a new single-circuit, 138 kV transmission line connecting the Juno Solar Collector Station to the Long Draw Switching Station.	11/30/2019	12/31/2020		\$ 7,500,000				85	n/a	138	6	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	6	49973	CCN application. Notice of Approval filed on 01/02/20.
Bearkat Area Transmission Improvements Project	Bearkat Switching Station to Oncor Switching Station Transmission Line Project	Howard and Glasscock Counties	The proposed project is a new single-circuit 345 kV transmission line connecting WETT's Bearkat Switching Station to Oncor's Longshore Switching Station.	1/14/2021	3/31/2022		\$ 29,339,500 (t line) \$ 3,500,000 (station) (WETT Portion)				0	n/a	345	30.8	Twin Bundle 1590 kcmil 54/19 ACSR (WETT)	Steel Lattice Towers	n/a	n/a	160	30.8	50410	This is a joint project with Oncor Electric Delivery Company - only WETT associated project costs are being reported. Application filed 1/14/20.
Primary Control Center	Primary Control Center	Travis County	Construction associated with Primary Control Center move.	3/30/2019	9/22/2020	n/a	\$ 5,900,000	n/a	\$ 5,950,522	0.50%	100	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25.83(a)(3)	The initial estimated project cost has always been \$5,900,000 from project inception.



Matt Van Arkel
Wind Energy Transmission Texas
1901 Capital Parkway, Suite 200
Austin, Texas 78746
matt.vanarkel@wndenergyoftexas.com