

Control Number: 50421



Item Number: 5

Addendum StartPage: 0

BANDERA ELECTRIC COOPERATIVE TRANSMISSION CONSTRUCTION PROGRESS REPORT for January 2020

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Widt (Feet)	h Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
6781	Leakey - Utopia Transmission Line Overhaul	Real, Bandera	This project replaces 69-kV transmission facilities with 138-kV transmission facilities with 138-kV transmission facilities along the existing 18-mile route that runs from the Leakey Substation, located south of Leakey on Highway 83, to the Utopia Substation, located north of Utopia at the intersection of Highway 470 and Highway 187. The replacement line will be single-circuit and constructed using 795 ACSR conductor supported by weathered steel monopoles.	09/18/18	na	па	na	18,557,611			99%	69	138	18	795 ACSR, Single Circuit	Self-supported Steel Monopole	FO	18	60, 80, 90, 130, 160		25 101(c)(5)(B)(u)	
																	:					
								·														
																_						
							-															
	_		§																			
																				ļ ļ		
		90															ļ ļ		_			
		••																				
	!	7187.mm	- Amade						ll		l						L			<u> </u>		

Pansing pal Engineer

Tyler Pansing
Principal Engineer
P O Box 667
Bandera, TX 78003
t pansing@banderaelectric com

BEC0120 Revised 1/09/2020