



Control Number: 50421



Item Number: 78

Addendum StartPage: 0

LONE STAR TRANSMISSION LLC
MONTHLY CONSTRUCTION PROGRESS
March 2020

Public Utility Commission of Texas
Project No. 50421

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
LST2019001	Sourry-Claytonville T-Line Raising	Fisher	Modification to an existing 345kV Transmission Line due to Line Crossing	4/21/2019	5/3/2019	5/3/2019	\$1,100,000	\$900,000			100%	345	345	2	2x3x2-1590 "Falcon" ACSS/TW	Steel	100	1	N/A	N/A	25.101(c) 25.198	Awaiting project invoicing / final costs
LST2019002	Claytonville Bay Installation	Fisher	Install a new station bay to accommodate generation interconnection	4/23/2019	11/19/19	11/19/19		\$2,700,000			100%	345	345	0	NA	NA	NA	NA	NA	N/A	25.101(c) 25.83(a)(2) 25.198	Awaiting project invoicing / final costs
LST2019003	Phantom Hill Substation	Jones	Construction of a new 345kV substation which will be cut in to the existing 345kV Claytonville to West Shackleford line to accommodate Anson Solar Center Generation Interconnect Request	12/3/2019				\$15,600,000			15%	345	345	0.13	2x3x2-1590 "Falcon" ACSS/TW	Steel/pre-stressed spun concrete poles	100	0.13	NA	N/A	25.101(c) 25.83(a)(2) 25.198	No landowners affected; work is on Lone Star's property

RECEIVED
2020 MAR 13 PM 1:19
PUBLIC UTILITY COMMISSION
FILING CLERK