



Control Number: 51705



Item Number: 138

Addendum StartPage: 0

**CHEROKEE COUNTY ELECTRIC COOPERATIVE ASSOCIATION
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
MAY 2021**

Public Utility Commission of Texas
Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
29-2656	PS38	Cherokee County	New 138 kV Transmission Line from Arp Tap Switching Station to new PS38 (Lake Tyler) Substation	July 2020	March 2021		\$1.1M for transmission line				0	N/A	138	0.65	336 ACSR Linnet	Single pole 75-95 ft steel	N/A	N/A	100	0.60	\$25.83 \$25.101 c	radial line to new pump station

Brian Tomlinson
Power Engineers, Inc.
4100 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH TEXAS 76109
brian.tomlinson@powereng.com

2021 MAY 17 PM 4:01
P. Tomlinson

138