



Filing Receipt

Received - 2021-08-11 11:27:43 AM
Control Number - 51705
ItemNumber - 203

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
AUGUST 2021**

**Public Utility Commission of Texas
Project No. 51705**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE07519	IH45-DELANEY RD	Galveston County	Raise line over IH45 TXDOT Request	10/1/2019				650,000			96%	138	N/A	0	795	STEEL	N/A	N/A			25.101(c)(5)(B)	In Construction
STE09220	Rebuild Freeway Park to PHR Line 6	Galveston County	Rebuild trans line from Freeway Park Sub to PH Robinson	12/9/2019				11,964,070			98%	138	138	4.9	636 bundled	STEEL	80	4.9	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE02720	Glen Rose Sub Rebuild	Sommervell County	C/Out and upgrade existing XFMRs upgrade distribution bays, add oil containment	12/9/2019	12/28/2020			5,500,000			99%	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pending final charges
NTE03020	Gomez Substation 138kV Conversion	Reeves County	Convert existing Gomez Substation to a 138kV Substation	6/19/2020				3,200,000			60%	69	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08317	Pig Creek South Modification- v01	Reeves County	Tie in the 138kv line from Tarbush to AEP's Pig Creek Station	1/5/2021	2/12/2021			1,000,001			99%	138	138	0.25	1926 ACSS	STEEL	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pending final charges
STE09020	Attwater Switching Station & TLine	Galveston County	Build a new switching station and tie line to interconnect the TOPAZ Generation Plant	08/01/20				11,850,000	13,382,335	13%	100%	N/A	138	1	2x - 795ACSS	Steel Monopole	N/A	N/A	40	0.5	25.101(c)(5)(B)	Complete
STE03020	West Cloumbia Local	BRAZORIA COUNTY	Station rebuild	6/15/2020				8,736,000			98%	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE07620	West Columbia Local T-Line	BRAZORIA COUNTY	Reroute existing T-Line into sub rebuild	11/16/2020				1,300,000	1,124,481	-14%	100%	138	138	N/A	636 ACSR	Steel/Concrete	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE07821	Rebuild Line E Pecos Main-Cedarvale	Ward County	Line rebuild	2/1/2021	4/30/2021			2,975,873	2,521,504	-15%	100%	138	138	7.5	959 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE07921	Rebuild Line D Pecos Main-Cedarvale	Ward County	Line rebuild	7/12/2021				2,976,223			50%	138	138	7.5	959 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08021	Rebuild Line M-138-A Wink-Oncor Wink	Winkler County	Line rebuild	3/8/2021	5/14/2021			1,249,191	1,489,751	19%	100%	138	138	0.5	1926 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE08121	Convert Line M-69-A Wink-Oncor Wink to 138kV	Winkler County	Convert line from 69kV to 138kV	3/8/2021	5/15/2021			1,073,459	888,525	-17%	100%	69	138	0.5	959 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE02621	Swoose II ESR - Pyote Sub	Ward County	Adding line terminal to connect customer battery storage	1/4/2021				2,092,000			95%	138	n/a	n/a	n/a	n/a	N/A	N/A	N/A	N/A		In Construction
NTE02721	Flower Valley II ESR - Flat Top Sub	Reeves County	Adding line terminal to connect customer battery storage	1/4/2021				2,092,000			95%	138	n/a	n/a	n/a	n/a	N/A	N/A	N/A	N/A		In Construction
NTE03119	install 20 MVA XFMR @ Pyote	Reeves County	adding transformer and distrubution bay	1/4/2021				3,171,574			99%	138	n/a	n/a	n/a	n/a	N/A	N/A	N/A	N/A		Pending final charges
NTE09121	16th St to Soaptree Line Rebuild	Pecos County	rebuild line	1/4/2021				20,933,521			99%	138	n/a	n/a	n/a	n/a	N/A	N/A	N/A	N/A		Pending final charges
NTE02121	County Road XFMR #3	Reeves County	adding transformer and distrubution bay	1/4/2021				3,190,722			99%	138	n/a	n/a	n/a	n/a	N/A	N/A	N/A	N/A		Pending final charges
NTE02821	Elm St XFMR #3	Reeves County	adding transformer and distrubution bay	1/4/2021				3,192,164			99%	138	n/a	n/a	n/a	n/a	N/A	N/A	N/A	N/A		Pending final charges
NTE08421	Cedarvale-Sand Lake Double Ckt	Ward County	Install 1 mile of double ckt 138kV	3/29/2021	5/14/2021			1,950,813	2,783,823	43%	100%	N/A	138	1	1926 ACSS & 959 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE08521	Rebuild Wink-Kermit#1 10 miles	Winkler County	Line rebuild	9/16/2021				4,996,002				69	N/A	10	795 ACSR	Steel/Concrete	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pre-Construction
STE02216	Butler Rd T3 Addition	Galveston County	Install 2nd xfmr and distran	2/1/2021	6/4/2021			3,192,702			99%	N/A	138	N/A	N/A	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pending final charges
STE02421	Seminole T2 Addition	Galveston County	Install 2nd xfmr and distran	1/6/2021	6/5/2021			3,190,633			99%	N/A	138	N/A	N/A	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pending final charges
NTE07322	Rebld Convert Ft StocktonSw to Plant (Leon Creek-Airport)	Pecos County	Line rebuild	9/16/2021				8,009,058				138	138	2	1926 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pre-Construction
NTE07221	Rebld Convert Ft Stockton Sw to Tarbush (Tarbush-Leon Creek)	Pecos County	Line rebuild	3/31/2021				7,026,595			85%	69	138	18	1926 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction

TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
AUGUST 2021

Public Utility Commission of Texas
Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE08921	White Baker Line Terminal	Pecos County	add line terminal	4/1/2021				3,500,000			80%	138	N/A	N/A	N/A	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE05321	ALVIN SUB	BRAZORIA COUNTY	High side rebuild add terminal	3/1/2021				12,451,446			55%	138	N/A	N/A	N/A	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE09517	Alvin-freeway Park	Brazoria/Galveston	T-Line rebuild	2/8/2021				22,000,000			62%	138	N/A	17.38	795 ACSS	Steel	60	17.38	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE07721	Sanderson Heavy Maint	Pecos County	STR C/OUT	4/1/2021				2,525,826			80%	69	N/A	N/A		CONCRETE	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE07711	Walnut Springs to Glen Rose Heavy Maint.	Bosque/Sommervell	STR C/OUT	8/15/2021				2,519,838			25%	69	N/A	N/A	N/A	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE02321	Angleton Sub Gambit Terminal Addition	BRAZORIA COUNTY	Line Terminal	1/15/2021				1,625,584			99%	138	N/A	N/A	N/A	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pending final charges
STE07521	Angleton Gambit T-Line	BRAZORIA COUNTY	Transmission Line	2/15/2021				1,645,026	1,482,746	-10%	100%	138	138	0.41	795 ACSS	Steel	60	0.41	N/A	N/A	25.101(c)(5)(B)	Complete
TXG02421	Power Transformer Asset Mgmt	Brazoria, Galveston, Pecos County	Power XFMR replacements due to age/major costly repairs/pgrades	4/30/2021				6,000,376			85%			N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE07421	Phillips 5 Substation Relay Upgrade	Brazoria County	Relay Protection Upgrade	2/1/2021				997,160			5%			N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE07621	Transmission Switch Replacementst	Brazoria County	Transmission Switch upgrade as part of the TNMP System Assessment to eliminate ERCOT identify contingencies	2/1/2021				750,861			5%			N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE07621	Climax 2nd Source-Thistle Switching Station	Collin County	Construct new Thistle Switching Station	3/29/2021				8,703,247			40%			N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08721	New Switching Station Airport Tarbush Tie	Pecos County	Construct the initial phase of Leon Creek Switching Station	1/1/2021				6,463,817			75%			N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE02421	Airport Substation 2nd XFMR	Pecos County	Add a second power transformer at Airport Station for reliability purposes	1/1/2021				3,520,216			50%			N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE03021	Tarbush Line South Terminal	Pecos County	Build new 138kv line terminal at Tarbush to connect Tarbush and planned Leon Creek station	1/1/2021				\$2,183,004			95%										25.101(c)(5)(B)	In Construction
STE02621	Freeway Park 138kv BRKR Replacement	Galveston County	Replace BRKR's at Freeway Park Sub with 138KV BRKRS	1/15/2021				\$452,602			98%			N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE02721	Byrd Ranch-Energy Resource	Brazoria County	New metered 138kv line terminal to comply with Interconnection agreement with Byrd Ranch	1/15/2021				\$1,687,199			50%			N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08511	Pyote-Jup Swoose II ESR Trans Line	Ward County	add transmission line between Pyote Sub and Jup Swoose II ESR	4/1/2021				399,612	363,106	-9%	100%		138	0.1	795 ACSR	CONCRETE	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE08611	Flat Top-Jup Flower Valley ESR Trans line	Reeves County	add transmission line between Flat Top Sub and Jup FV ESR	4/1/2021				399,000	267,591	-33%	100%		138	0.1	795 ACSR	CONCRETE	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE07411	St.Jo-Nocona line Rebuild	Montague County	replace existing H-frame structures with steel monopoles	4/15/2021				2,966,162			60%		69	5.7 miles	4/0 kcmil	steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE07419	Graham to Bryson	Young County	replace existing wood pole structures with steel monopoles	7/15/2021				2,231,222			5%		69	2 miles	2/0 KCMIL 6/1 "QUAIL" ACSR	steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08011	Petrolia T-line Heavy Maintenance	Clay County	replace existing wood pole structures with steel monopoles	6/15/2021				2,401,802			5%		69	4.26 miles	1/0 6/1 ACSR	steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE03221	Cholla T-2 Transformer addition	Ward County	adding transformer and distribution bay	8/5/2021							5%	138		N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction

The following files are not convertible:

TNMP0821.xlsx

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.