



Filing Receipt

Received - 2021-08-16 09:24:39 AM
Control Number - 51705
ItemNumber - 212

WIND ENERGY TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
for August 2021

Public Utility Commission of Texas
Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
LDSolar	Long Draw Solar Station to Long Draw Switching Station Transmission Line Project	Borden County	This project will consist of constructing 0.15 mile 345kV transmission line, 1.85 miles of 138kV transmission line, and new 138kV substation. This project will connect the Long Draw Solar collector station to WETT's existing Long Draw 345kV station.	10/31/2019	7/31/2021	10/22/20	\$ 14,587,478		\$ 16,393,852	12.3	100	n/a	345/138	0.15 miles at 345kV, 1.85 miles at 138kV	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	1.8	49238	CCN application Notice of Approval filed on 06/18/19. Project energized on 10/22/20.
Solar Nova (TSN1)	Solar Nova Project	Kent County	The project will consist of constructing a new 345kV switching station, a new 138kV substation, and 0.7 miles of 138kV transmission line. This project will be located on WETT's Cottonwood to Dermott 345kV line segment.	9/1/2021	10/15/2021		\$ 23,514,208				0	345	345/138	0.7 miles at 138 kV	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	0.7	Sub. Rule 25.83(a)(3)	
Bearkat Area Transmission Improvements Project	Bearkat Switching Station to Oncor Switching Station Transmission Line Project	Howard and Glasscock Counties	The proposed project is a new single-circuit, 345 kV transmission line connecting WETT's Bearkat Switching Station to Oncor's Longshore Switching Station	1/14/2021	3/31/2022		\$ 29,339,500 (t line) \$ 3,500,000 (station) (WETT Portion)				0	n/a	345	30.8	Twin Bundle 1590 kcmil 54/19 ACSR (WETT)	Steel Lattice Towers	n/a	n/a	160	30.8	50410	CCN Application Notice of Approval filed on 05/07/21. This is a joint project with Oncor Electric Delivery Company - only WETT associated project costs are being reported.
Helios	Helios	Dickens County	The project consists of installing one 345 kV breaker and three 345 kV switches at WETT's existing Cottonwood switching station and constructing a new 0.5 mile 345 kV transmission line	9/1/2021			\$ 4,988,000				0	n/a	345	0.5	Double Bundled 1590 kcmil ACSR "Falcon" conductor	Steel Monopoles	n/a	n/a	160	0.1	Sub. Rule 25.83(a)(3)	
BRP Dickens	Broad Reach Power Battery Storage Interconnection Project	Dickens County	The project consists of constructing a new 345 kV station bay at WETT's existing Cottonwood switching station and a new 0.5 mile 345 kV transmission line	9/1/2021			\$ 8,644,000				0	n/a	345	0.5	Double Bundled 1590 kcmil ACSR "Falcon" conductor	Steel Monopoles	n/a	n/a	160	0.5	Sub. Rule 25.83(a)(3)	