



Filing Receipt

Received - 2021-08-16 10:27:59 AM
Control Number - 51705
ItemNumber - 213

SPS
Transmission Monthly Construction Progress Report
August 2021

Public Utility Commission of Texas
(SPS0821) Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0000673.021 A.0000673.022 A.0000673.023 A.0000673.027 A.0000673.028 A.0000673.029 A.0000673.030 A.0000673.031 A.0000673.032 A.0000673.035 A.0000673.040	TUCO to Yoakum	Hale, Yoakum, Terry, Hockley, Lubbock	Construct new 106.5 mile 345 kV line between Yoakum and the existing sub.	05/01/19	02/28/20	05/29/20	129,541,977	129,541,977			100	N/A	345	106.5	795 ACSS	Two-pole H-frame steel structures for tangents and light angles. Three-pole steel for high angle and dead-end structures.	N/A	106.5	150	106.5	46042	Final cost not in at this time.
A.0000640.039	Sundown Brkr/Sw	Sundown, Hockley County	Breaker Replacement	01/20/20	04/10/20	04/30/20	N/A	2,290,042			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001167.087	Hale Co SPE Relay Upgrd TX	Hale Center, Hale County	Relay Replacement	02/10/20	12/07/20	12/21/20	N/A	547,617			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001167.034	Cochran V56 Line Relay Upgrd TX	White Face, Cochran County	Relay Replacement	03/02/20	05/19/20	05/21/20	N/A	835,765			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001402.002 A.0001402.005 A.0001402.006 A.0001402.007 A.0001402.008 A.0001402.009 A.0001402.011 A.0001402.015 A.0001402.016	Sagamore Wind Network Upgrades	Multiple Texas Panhandle Counties	Upgrades to the existing SPS Transmission system to accommodate the Sagamore Wind Farm coming on line. These upgrades are located on existing transmission circuits and substations identified by the Southwest Power Pool	03/02/20	N/A	N/A	N/A	33,596,051			95	N/A	115 & 230	TBD	477 ACSS	(Multiple) Single Steel & Wood Pole construction on concrete foundation(Steel only) and direct embed(Wood Only)	TBD	TBD	TBD	TBD	25.101 (c)(5)(B)	Construction start date only represents civil construction which is why all length data is TBD until final design is complete.
A.0001151.001 A.0001151.003	Sundown Transformer Upgrade	Levelland, Hockley	Upgraded existing 230/115kV 150MVA transformer to a new 230/115kV 250MVA transformer	03/23/20	01/28/21	01/29/21	N/A	6,934,055			100	230 & 115	230 & 115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0001030.001 A.0001030.002	Mustang-Seminole 115kV Line U25	Seminole, TX	Construct New 20 Mile 115 Transmission Line from Mustang to Seminole. Project will require both Mustang and Seminole Substation to be expanded	04/06/20	12/21/20	12/21/20	13,852,000	13,852,000			100	115	115	20	397.5 MCM ASCR	SD-TO-190-Double Circuit, Tangent; SD-T60-1293-Single Circuit, Delta Tangent; SD-T60-1286-Single Circuit, In-line Dead-end; SD-T60-1298-Single Circuit, Vertical Dead-end	N/A	N/A	70	19.3	48724	Final cost not in at this time.
A.0001030.005	Mustang Sub - Terminal Upgrade	Yoakum County	T-line Terminal upgrade at Substation	04/20/20	11/24/20	12/21/20	N/A	2,970,290			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001030.008	W11 MUST-SEMN 115KV LINE	Yoakum County, Gaines County	Transmission Line Rebuild	05/08/20	10/15/20	11/17/20	N/A	1,239,222			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001030.009	W13 MUST-SEMN 115KV LINE	Gains County/Seminole County	Transmission Line Rebuild	05/15/20	10/26/20	11/17/20	N/A	1,094,271			100	115	N/A	N/A	N/A	N/A	Multiple widths 30-75	N/A	75	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000556.017	Jones #1 DFR	Lubbock, Lubbock County	Replace Fault Recorder	06/02/20	06/29/20	06/30/20	N/A	307,692			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000556.018	Plant X 230kV DFR	Earth, Lamb County	Replace Fault Recorder	06/23/20	10/22/20	10/30/20	N/A	461,689			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001030.007	SEMN-NEW 115KV TERM SUB	Seminole, TX	New T-Line Terminal at Substation	07/09/20	11/12/20	12/21/20	N/A	1,915,106			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	New Terminal built in newly constructed Substation. Final cost not in at this time.
A.0001167.108	Hockley Co SPE Comm	Hockley County	Communication Equipment replacement	07/13/20	12/18/20	12/21/20	N/A	538,378			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001167.046	Hockley T31 Line SPE Relay Upgrades TX	Hockley County	Relay Replacement	07/27/20	12/18/20	12/21/20	N/A	749,594			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001005.001 A.0001005.002 A.0001005.003 A.0001005.004 A.0001005.005 A.0001005.006	Hale to Cox V07	Plainview, Hale	Rebuild of existing line	07/30/20	N/A	05/29/21	N/A	10,420,847			100	115	115	19.8	477 ACSS	Steel Monopole	Multiple widths 30-75	19.8	75	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001421.001	Spearman Breaker Replacement 1711 & 1715	Spearman, Hansford County	Breaker Replacement	07/31/20	12/07/20	12/21/20	N/A	931,848			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000303.086	T30 Str Rpt PPR	Lamb & Hockley Counties	Multiple Structure replacement	08/03/20	10/26/20	10/30/20	N/A	376,848	394,546	5%	100	116	N/A	N/A	N/A	Wood H-Structures and Monopole Wood	75	N/A	N/A	N/A	26.101 (c)(6)(A)	Complete
A.0001204.002	Z18 Tuc0 Hale Center Phase 2	Hale County	Transmission line Rebuild	08/14/20	04/23/21	04/30/21	N/A	5,693,342			100	69	N/A	N/A	N/A	Steel Monopole	Multiple widths 30-75	N/A	75	N/A	25.101 (c)(5)(B)	final cost not in at this time.
A.0001402.008	T59 Deaf Smith Upgrade	Hereford, Deaf Smith County	Transmission line Rebuild	08/17/20	12/16/20	12/21/20	N/A	2,453,618			100	115	N/A	6	N/A	Steel Monopole	Multiple widths 30-75	6	75	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001243.001	Carlisle Cap Bank Rplmt	Lubbock, Wolforth County	Capacitor Bank Replacement	09/08/20	12/11/20	12/21/20	N/A	1,970,707			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000796.013	PTCO Fiber Ring Sub	Amarillo, Potter County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	09/14/20	12/12/20	12/21/20	N/A	233,408	136,598	-41%	100	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Communication project that does not change or modify voltage of exiting circuit.
A.0000795.005	Potter-Bushland K-59 230kV Line	Potter County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	09/14/20	12/12/20	12/21/20	N/A	1,342,201			100	230	230	230	230	230	230	230	230	230	N/A	Communication project that does not change or modify voltage of exiting circuit. Final cost not in at this time.
A.0001167.040	Plant X K46 Line SPE Relay Upgrades TX	Earth, Lamb County	Relay Replacement	09/14/20	01/29/21	02/26/21	N/A	956,322			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	final cost not in at this time.
A.0001044.008	Tierra Blanca 115kV Sub	Hereford, Deaf Smith County	New 115kV Switching Station	09/18/20	N/A	N/A	N/A	10,322,196			75	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	
A.0001219.004	K55 MUSTANG ELR RFL9300 SPS TX	Yoakum County	Relay Replacement	09/21/20	11/16/20	11/21/20	N/A	313,724			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000303.085	W24 Str Rpt PPR	Sherman County	Multiple Structure replacement	09/28/20	12/30/20	12/21/20	N/A	1,410,777			100	115	N/A	N/A	N/A	Wood H-Structures and Monopole Wood	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001022	DCP - White Deer Sub	White Deer, Gray	New 115/13.2kV 28 MVA Substation to accommodate new load growth in the area.	10/01/20	10/27/20	10/30/20	N/A	1,084,567			100	115	N/A	0.75	477 ACSS	Single Pole Steel direct embed	N/A	N/A	75	1	25.101 (c)(5)(A)	Final cost not in at this time.

SPS
Transmission Monthly Construction Progress Report
August 2021

Public Utility Commission of Texas
(SPS0821) Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0001176.002	TUCONK80 and NK75 TERM UPGRD	Lubbock, Lubbock County	T-line Terminal upgrade at Substation	10/02/20	12/23/20	12/21/20	N/A	361,470			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0000303.081	T82 (U21) Str Rpl PPR	Lubbock County	Multiple Structure replacement	10/05/20	10/26/20	10/30/20	N/A	256,344			100	115	N/A	N/A	N/A	Wood H-Structures and Monopole Wood	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0000499.032	K59 Str Rpl	Potter County	Multiple Structure replacement	10/05/20	12/08/20	12/21/20	N/A	743,471	280,234	-62%	100	230	N/A	N/A	N/A	Wood H-Structures	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Complete
A.0001059.003	Potter Auto XFMR Bus Diff Relay Upgrade TPL	Amarillo, Potter County	Transformer Bus Differential Upgrade	10/12/20	11/13/20	11/17/20	N/A	445,121			100	345	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001176.001	TUCO - SVC Rpl onlt computers interfaces	Lubbock, Lubbock County	Static VAR Compensator Equipment replacement	10/12/20	12/20/20	12/21/20	N/A	2,789,877			100	*223/345	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000303.068	T31 Str Rpl PPR	Hockley County	Multiple Structure replacement	10/13/20	10/22/20	10/30/20	N/A	1,327,107			100	115	N/A	N/A	N/A	Wood H-Structures and Monopole Wood	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001163.002	Hunsley U40	Canyon, Randall County	T-line retermination into new substation	10/26/20	12/17/20	12/21/20	N/A	501,997			100	115	N/A	N/A	477 ACSS	Steel Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001163.011	Hunsley U41	Canyon, Randall County	Relay Replacement	10/26/20	12/17/20	12/21/20	N/A	375,115			100	115	N/A	N/A	477 ACSS	Steel Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000303.044.001.133	Y962 SE UNSCHLD REPL STRS 133-144	Briscoe County	Winter Storm Billy Damaged Structure Replacements	11/01/20	11/15/20	11/17/20	N/A	N/A			100	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(3)	Winter Storm Billy. Awaiting Final Cost
A.0000303.044.001.134	Z69 SE UNSCHLD REPL STRS 60-77	Gray County	Winter Storm Billy Damaged Structure Replacements	11/01/20	11/15/20	11/21/20	N/A	N/A			100	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(3)	Winter Storm Billy. Awaiting Final Cost
A.0000303.007.001.070	K07 SE UNSCHLD REP 30 STRS ICE STORM	Lubbock/Hale County	Winter Storm Billy Damaged Structure Replacements	11/01/20	11/20/20	11/21/20	N/A	N/A			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(3)	Winter Storm Billy. Awaiting Final Cost
A.0000303.046.001.012	J06 SE UNSCHLD REPR STRM DAM STRS	Amarillo, Potter County	Winter Storm Billy Damaged Structure Replacements	11/01/20	12/01/20	12/21/20	N/A	N/A			100	345	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(3)	Winter Storm Billy Damaged Structure Replacements, awaiting final cost.
A.0001041.002	Sundown V55 Term Upgrade	Levelland, Hockley	T-line Terminal upgrade at Substation	11/03/20	11/23/20	11/21/20	N/A	752,089			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0000795.016	HRST EAFL K-44 230kV Line	Amarillo, Potter County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	11/03/20	12/19/20	12/21/20	N/A	565,858			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Communication project that does not change or modify voltage of exiting circuit. Final cost not in at this time.
A.0000795.017	Nichols, EAFL terminal COMM	Amarillo, Potter County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	11/03/20	12/12/20	12/21/20	N/A	234,953	101,758	-57%	100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Communication project that does not change or modify voltage of exiting circuit.
A.0000220.037	Cox Int 69 115 XFMR Diff Upgrade	Plainview, Hale County	Transformer Bus Differential Upgrade	11/03/20	12/18/20	12/21/20	N/A	620,694			100	*69/115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001163.010	Hunsley-Randall Remote End	Canyon, Randall County	Relay Replacement	11/05/20	11/17/20	11/25/20	N/A	353,257	253,085	-28%	100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001402.018	Tuco 230kV Cap Bank 1	Lubbock, Lubbock County	New Capacitor Bank	11/06/20	05/28/21	05/28/21	N/A	4,779,229			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000401.085	Plains Relay Upgrade V89 Term	Lea County	Relay Replacement	11/09/20	12/17/20	12/21/20	N/A	395,814			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000401.064	Yoakum Relay Upgrade V89 Term	Yoakum County	Relay Replacement	11/09/20	12/18/20	12/21/20	N/A	377,085			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000795.002	BULD Fiber Ring Sub	Bushland, Potter County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	11/13/20	03/20/20	12/21/20	N/A	515,133			100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Communication project that does not change or modify voltage of exiting circuit. Final cost not in at this time.
A.0001219.006	T56 MUSTANG ELR RFL9300 SPS TX	Denver City, Gaines County	Relay Replacement	11/17/20	12/11/20	12/21/20	N/A	229,147	288,096	25%	100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	complete
A.0001219.003	T55 DNV CY ELR RFL9300 SPS TX	Denver City, Gaines County	Relay Replacement	11/17/20	12/11/20	12/21/20	N/A	303,426			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001427.001	Y58 PH2- BURN to ROXA	Skellytown, Carson County	Multiple Structure replacement	11/20/20	05/20/21	05/28/21	N/A	8,403,295			100	69	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	Multiple widths 30-75	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0001041.003	Carlisle String Bus Upgrade	Lubbock, Wolforth County	Substation Bus Upgrade	11/30/20	12/04/20	12/10/20	N/A	307,470			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000153.012	Z50 Muleshoe West Switch	Muleshoe, Lamb County	Transmission line Switch Replacement	12/15/20	12/21/20	12/21/20	N/A	223,084			100	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001045.012	Tolk 230kV Sub	Muleshoe, Bailey County	Substation Configuration Upgrade to Double-Bus, Double Breaker	12/24/20	N/A	N/A	N/A	19,955,629			50	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000795.001	U16 BULD - OUTF OPGW Install	Potter County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	12/30/20	03/20/20	02/26/21	N/A	1,617,464			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Communication project that does not change or modify voltage of exiting circuit.
A.0000303.079	V65 Str Rpl PPR	Gaines County	Multiple Structure replacement	01/04/21	01/14/21	10/30/20	N/A	488,936	370,986	-24%	100	115	N/A	N/A	N/A	Wood H-Structures and Monopole Wood	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Complete
A.0000588.024	Gray County RTU Rplmt	Pampa, Gray County	Remote Terminal Unit Replacement	01/04/21	01/28/21	01/29/21	N/A	258,761			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000499.041	V04 Str Rpl	Arapahoe/Randall County	Multiple Structure replacement	01/04/21	02/25/21	02/26/21	N/A	681,487			100	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0000499.043	V43 Str Rpl	Arapahoe/Randall County	Multiple Structure replacement	01/04/21	02/25/21	02/26/21	N/A	438,209			100	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001477.001	Deaf Smith #26, W51 Tap, Line	Castro County	Multiple Structure replacement	01/04/21	03/01/21	03/31/21	N/A	523,668			100	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001237.001	Wolforth transformer upgrade 230/115	Wolforth, Lubbock County	Transformer Replacement	01/04/21	04/09/21	04/09/21	N/A	3,645,963			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001167.041	Wolforth Intlg SPE Relay Upgrades TX	Wolforth, Lubbock County	Relay Replacement	01/04/21	04/09/21	04/09/21	N/A	609,868			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.

SPS
Transmission Monthly Construction Progress Report
August 2021

Public Utility Commission of Texas
(SPS0821) Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0001167.037	Terry Co SPE Relay Upgrades TX	Brownfield, Terry County	Relay Replacement	01/04/21	04/22/21	04/30/21	N/A	1,549,934			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001059.007	Crosby Co 115kV Bus Diff	Crosbyton, Crosby County	Transformer Bus Differential Upgrade	01/04/21	04/23/21	04/30/21	N/A	625,372			100	*89/115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001291.002	Denver City Bkr Rplc W950	Denver City, Gaines County	Breaker Replacement	01/07/21	03/09/21	01/29/21	N/A	425,391			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001219.037	T56 Mustang 115 ELR RFL 9300 Relays	Denver City, Gaines County	Relay Replacement	01/07/21	01/29/21	02/26/21	N/A	360,773			100	115	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001167.050	Denver City V16 SPE Relay UPGS TX	Denver City, Gaines County	Relay Replacement	01/07/21	04/30/21	05/29/21	N/A	1,293,701			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	final cost not in at this time.
A.0000401.066	Floyd Co. Int CB8957/Circuit Z36-Y77	Floyd County	Relay Replacement	01/18/21	03/05/21	03/31/21	N/A	376,058			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000499.053	Y56 Str Rpl	Borger, Hutchinson County	Multiple Structure replacement	02/01/21	03/02/21	03/31/21	N/A	337,825			100	69	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	Multiple widths 30- 75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001045.005	K37 230kV Re-term	Muleshoe, Bailey County	T-line Terminal upgrade at Substation	02/01/21	04/05/21	04/30/21	N/A	301,528			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001045.006	K42 230kV Re-term	Muleshoe, Bailey County	T-line Terminal upgrade at Substation	02/01/21	03/19/21	04/30/21	N/A	275,636			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001045.007	K45 230kV Re-term	Muleshoe, Bailey County	T-line Terminal upgrade at Substation	02/01/21	04/05/21	04/30/21	N/A	272,206			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001045.002	K25 230kV Re-term	Muleshoe, Bailey County	T-line Terminal upgrade at Substation	02/01/21	N/A	N/A	N/A	640,689			30	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001045.003	K27 230kV Re-term	Muleshoe, Bailey County	T-line Terminal upgrade at Substation	02/01/21	N/A	N/A	N/A	527,668			30	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001045.004	K30 230kV Re-term	Muleshoe, Bailey County	T-line Terminal upgrade at Substation	02/01/21	N/A	N/A	N/A	509,246			40	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001059.006	Potter Tertiary Reactors Relay Upgrade	Amarillo, Potter County	Relay Replacement	02/08/21	04/28/21	04/30/21	N/A	675,944			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001033.004	Northwest to Rolling Hills 115kV, W46 Recond	Amarillo, Potter County	T-line Terminal upgrade at Substation	02/08/21	05/28/21	05/29/21	N/A	3,145,359			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0000795.003	SPS Sub Communication Network Group 1	Amarillo, Randall County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	02/08/21	N/A	N/A	N/A	850,995			99	Comm.	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
A.0001033.006	Rolling Hills-NW K95 Line	Amarillo, Potter County	T-line Terminal upgrade at Substation	02/09/21	05/07/21	05/29/21	N/A	1,122,090			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0001440.002	T87 Line, Str Reconrnts	Speaman, Hansford County	Multiple Structure replacement	02/22/21	04/08/21	04/30/21	N/A	372,850			100	115	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0000469.019	J01 Insulator Replacement	Wilbarger County	Transmission Line Insulator replacements	02/24/21	04/21/21	04/30/21	N/A	433,220			100	345	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001033.007	Rolling Hills W46 Terminal Sub	Amarillo, Potter County	T-line Terminal upgrade at Substation	03/01/21	04/30/21	05/29/21	N/A	437,430			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0001033.008	Northwest W46 Terminal Sub	Amarillo, Potter County	T-line Terminal upgrade at Substation	03/01/21	04/30/21	05/29/21	N/A	301,164			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0001033.005	Rolling Hills-NW K59 Line	Amarillo, Potter County	T-line Terminal upgrade at Substation	03/01/21	05/28/21	05/29/21	N/A	259,699			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0001252.002	Tucco Bkr Rplc N905 and N912	Lubbock, Lubbock County	Breaker Replacement	03/03/21	03/26/21	03/31/21	N/A	778,385			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000588.025	Industrial RTU Rplmnt	Borger, Hutchinson County	Remote Terminal Unit Replacement	03/08/21	04/28/21	04/30/21	N/A	509,295			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0001059.002	Bushland Auto Bus Diff Relay Upgrade TPL	Bushland, Potter County	Transformer Bus Differential Upgrade	03/08/21	04/16/21	04/30/21	N/A	457,919			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time.
A.0000499.064	T87 Str Rpl	Hansford County	Multiple Structure replacement	03/10/21	04/09/21	04/30/21	N/A	514,417			100	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0000863.011	W77 Fiber, Line	Randall County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	03/15/21	03/25/21	04/30/21	N/A	259,038			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001044.032	K21 Str Change W40	Lamb County	T-line Terminal upgrade at Substation	03/18/21	N/A	N/A	N/A	895,197			45	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.013	U47 TIBL-CAVE 115kV T-Line	Randall County	T-line Terminal upgrade at Substation	03/18/21	N/A	N/A	N/A	485,817			45	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.017	U44 TIBL-HFRD 115kV T-Line	Randall County	T-line Terminal upgrade at Substation	03/18/21	N/A	N/A	N/A	1,279,722			45	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.018	U43 DSTG-TIBL 115kV T-Line	Randall County	T-line Terminal upgrade at Substation	03/18/21	N/A	N/A	N/A	1,435,016			45	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.020	U45 TIBL-HFRD 115kV T-Line	Randall County	T-line Terminal upgrade at Substation	03/18/21	N/A	N/A	N/A	762,077			45	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.031	K11 Str Change W40	Randall County	T-line Terminal upgrade at Substation	03/18/21	N/A	N/A	N/A	970,893			45	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.012	U42 DSTG-TIBL 115kV T-Line	Randall County	T-line Terminal upgrade at Substation	03/18/21	N/A	N/A	N/A	1,440,389			45	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.015	U46 TIBL-HFNE 115kV T-Line	Randall County	T-line Terminal upgrade at Substation	03/18/21	N/A	N/A	N/A	364,901			45	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.059	V56 Str Rpl	Cochran County	Multiple Structure replacement	03/22/21	04/20/21	04/30/21	N/A	666,068			100	115	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.

SPS
Transmission Monthly Construction Progress Report
August 2021

Public Utility Commission of Texas
(SPS0821) Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0000863.014	K10 Fiber, Line	Lubbock County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	03/22/21	N/A	04/30/21	N/A	844,022			100	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001440.001	Spearmen Sub, T&T Term	Spearmen, Hansford County	T-line Terminal upgrade at Substation	03/29/21	04/02/21	04/30/21	N/A	272,062			100	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0000499.061	V33 Str Rpl	Lynn County	Multiple Structure replacement	04/01/21	04/16/21	04/30/21	N/A	801,027			100	115	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time.
A.0001041.005	Terry Co, V16 Terminal Upgrade	Brownfield, Terry County	T-line Terminal upgrade at Substation	04/19/21	05/13/21	05/29/21	N/A	380,531			100	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0001041.004	Denver City, V16 Terminal Upgrade	Denver City, Gaines County	T-line Terminal upgrade at Substation	04/19/21	05/13/21	05/29/21	N/A	383,575			100	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0000499.058	T54 Str Rpl	Wheeler County	Multiple Structure replacement	04/19/21	07/29/21	07/30/21	N/A	773,807			100	115	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0001439.003	V40 H Bill, Line	Lubbock County	Per Texas House Bill 4150 mitigates clearance issues on existing Transmission Circuits	05/03/21	05/06/21	05/29/21	N/A	453,194			100	115	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0000499.057	W29 Str Rpl	Ochiltree County	Multiple Structure replacement	06/14/21	N/A	N/A	N/A	320,581			30	115	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000153.020	W24 Switch 1H101 Repair Comm	Moore County	Transmission line Switch Replacement (communications work)	06/21/21	06/25/21	07/30/21	N/A	288,279			100	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	final cost not in at this time.
A.0000153.019	Z18 Rplc Sw 9703	Hale County	Transmission line Switch Replacement	08/02/21	N/A	N/A	N/A	263,432			35	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000863.016	Frankford Sub, K10 Fiber COMM	Lubbock, Lubbock County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	08/02/21	N/A	N/A	N/A	253,512			75	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001045.001	K18 230kV Re-term	Muleshoe, Bailey County	T-line Terminal upgrade at Substation	08/02/21	N/A	N/A	N/A	530,102			35	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001402.019	J15 Reterm Line, Tolk	Muleshoe, Bailey County	T-line Terminal upgrade at Substation	08/02/21	N/A	N/A	N/A	532,084			99	345	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001045.013	Tolk 230kV Sub COMM	Muleshoe, Bailey County	Communication Equipment at substation in support of re-configuration	08/02/21	N/A	N/A	N/A	769,929			15	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
A.0000863.081	Pammer Co, T59 Fiber COMM	Lubbock, Lubbock County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	08/02/21	N/A	N/A	N/A	236,974			3	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
A.0000401.080	Lamb Co V13 Relay Upgrade	Littlefield, Lamb County	Relay Replacement	08/09/21	N/A	N/A	N/A	562,970			5	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001167.025	Lamb Co Intg 115kV SPE Relay UP&S TX	Littlefield, Lamb County	Relay Replacement	08/09/21	N/A	N/A	N/A	1,881,549			5	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001439.004	K02 H Bill, Line	Hockley County	Per Texas House Bill 4150 mitigates clearance issues on existing Transmission Circuits	08/16/21	N/A	N/A	N/A	442,162			0	230	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001086.003	Repl Etter Cap Bank 1910 Comm	Sunray, Moore County	Capacitor Bank Replacement	08/20/21	N/A	N/A	N/A	408,223			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	
A.0001167.107	Lamb Co SPE Comm	Littlefield, Lamb County	Communication Equipment replacement	08/27/21	N/A	N/A	N/A	696,678			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	
A.0001050.002	Etter Rural- Moore Co 115kV, V63 Rebuild	Moore County	Transmission line Rebuild	08/30/21	N/A	N/A	N/A	673,999			0	115	N/A	2	477 ACSS	Wood H-frame and Steel Monopole	Multiple widths 30-75	2	N/A	N/A	25.101 (c)(5)(B)	
A.0000220.040	Tuco Brk NR10	Abemathy, Hale County	Breaker Replacement	08/31/21	N/A	N/A	N/A	657,598			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000401.081	East Plant, V43 Relay Upgrades	Amarillo, Potter County	Relay Replacement	08/31/21	N/A	N/A	N/A	383,993			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001059.010	Hamington 230kV Bus Diffs	Amarillo, Potter County	Transformer Bus Differential Upgrade	08/31/21	N/A	N/A	N/A	3,364,402			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	
A.0000401.082	Osage, V43 Relay Upgrades	Amarillo, Randall County	Relay Replacement	08/31/21	N/A	N/A	N/A	379,815			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.024	Hereford 115kV Sub Term Upgrade U45	Hereford, Deaf Smith County	T-line Terminal upgrade at Substation	08/31/21	N/A	N/A	N/A	275,191			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.004	Hereford 115kV Sub Term Upgrade U44	Hereford, Deaf Smith County	T-line Terminal upgrade at Substation	08/31/21	N/A	N/A	N/A	529,253			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001050.004	Upgr Moore Co 115kV (V63) Term to Etter Rural	Sunray, Moore County	T-line Terminal upgrade at Substation	08/31/21	N/A	N/A	N/A	663,384			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001219.017	T79 MOORE CO ELR RFL9300 SPS TX	Sunray, Moore County	Relay Replacement	08/31/21	N/A	N/A	N/A	280,507			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000640.066	Cochran Co Replace Braeker 7345	Whiteface, Cochran County	Breaker Replacement	08/31/21	N/A	N/A	N/A	529,520			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000640.048	Cochran Co, Rplc Brkr 7635	Whiteface, Cochran County	Breaker Replacement	08/31/21	N/A	N/A	N/A	492,186			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000640.050	Cochran Co, Rplc Brkr 7840	Whiteface, Cochran County	Breaker Replacement	08/31/21	N/A	N/A	N/A	491,852			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000640.047	Cochran Co, Rplc Brkr 7630	Whiteface, Cochran County	Breaker Replacement	08/31/21	N/A	N/A	N/A	499,123			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000640.049	Cochran Co, Rplc Brkr 7625	Whiteface, Cochran County	Breaker Replacement	08/31/21	N/A	N/A	N/A	496,726			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001219.011	T78 MOORE CO ELR RFL9300 SPS TX	Sunray, Moore County	Relay Replacement	08/31/21	N/A	N/A	N/A	282,795			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001418.002	Four Way T27 Line Maintenance	Potter County	T-Line Tap to New Distribution Sub	08/31/21	N/A	N/A	N/A	603,447			0	115	N/A	0	477 ACSS	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.073	V34 Line ELR Maintenance	Lubbock County	Multiple Structure replacement	09/02/21	N/A	N/A	N/A	282,939			0	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000153.021	V38, Rplc Sw 1975	Carson County	Transmission line Switch Replacement	09/02/21	N/A	N/A	N/A	301,392			0	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	

SPS

Transmission Monthly Construction Progress Report

August 2021

Public Utility Commission of Texas

(SPS0821) Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0000153.013	V49 1 Switch 7998 Replacement	Yoakum County	Transmission line Switch Replacement	09/03/21	N/A	N/A	N/A	310,660			0	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001228.007	Dumas 19th St Sub LRU	Dumas, Moore County	Relay Replacement	09/10/21	N/A	N/A	N/A	326,242			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001205.002	Z18 Tucio Hale Center Hale Co Phase 3	Hale County	Transmission line Rebuild	09/10/21	N/A	N/A	N/A	2,068,682			0	69	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	Multiple widths 30-75	N/A	N/A	N/A	25.101 (c)(5)(B)	
A.0000303.077	Y80 Str Rpl PPR	Bailey County	Multiple Structure replacement	09/14/21	N/A	N/A	N/A	748,797			0	69	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	Multiple widths 30-75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001219.018	Z67 BLACKHAWK INTG ELR RFL 9300 SPS TX	Borger, Hutchinson County	Relay Replacement	09/15/21	N/A	N/A	N/A	261,684			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001219.038	Z67 Philips 1 69kV ELR RFL9300 SPS TX	Borger, Hutchinson County	Relay Replacement	09/15/21	N/A	N/A	N/A	302,793			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001219.039	Z68 Bladkhawk 89kV ELR RFL 9300 SPS TX	Borger, Hutchinson County	Relay Replacement	09/15/21	N/A	N/A	N/A	303,957			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001219.040	Z68 Philips 89kV ELR RFL9300 SPS TX	Borger, Hutchinson County	Relay Replacement	09/15/21	N/A	N/A	N/A	303,957			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000401.095	Osage T75 Relay Upgrade	Amarillo, Randall County	Relay Replacement	09/15/21	N/A	N/A	N/A	331,912			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000401.094	Amarillo South T75 Relay Upgrade	Amarillo, Randall County	Relay Replacement	09/15/21	N/A	N/A	N/A	203,225			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.027	Deaf Smith 115kV Bus Split	Hereford, Deaf Smith County	Relay Replacement	09/20/21	N/A	N/A	N/A	1,557,537			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.003	Deaf Smith 115kV Sub Term Upgrade U42	Hereford, Deaf Smith County	T-line Terminal upgrade at Substation	09/20/21	N/A	N/A	N/A	217,005			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001044.023	Deaf Smith 115kV Sub Term Upgrade U43	Hereford, Deaf Smith County	T-line Terminal upgrade at Substation	09/20/21	N/A	N/A	N/A	244,662			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001228.004	Nichols Sub LRU	Amarillo, Potter County	Relay Replacement	09/24/21	N/A	N/A	N/A	326,623			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.070	K37 Line ELR Maintenance	Lamb County	Multiple Structure replacement	09/27/21	N/A	N/A	N/A	382,110			0	230	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.077	Z41 Line ELR Maintenance	Crosby County	Multiple Structure replacement	10/11/21	N/A	N/A	N/A	328,267			0	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000863.023	T71 Fiber, Line	Lubbock County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	10/12/21	N/A	N/A	N/A	1,226,070			0	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
A.0000863.025	Yuma Sub, T71 Fiber COMM	Lubbock, Lubbock County	Build out of the Fiber Communication Network in the Amarillo, Texas area. This Fiber buildout is on existing transmission circuits.	10/19/21	N/A	N/A	N/A	258,017			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
A.0001045.010	Plant X K45 Term Upgr	Earth, Lamb County	T-line Terminal upgrade at Substation	10/22/21	N/A	N/A	N/A	297,300			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000640.041	Coulter Sub Rplc Brkr 2964	Amarillo, Potter County	Breaker Replacement	10/25/21	N/A	N/A	N/A	358,416			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	
A.0000499.074	Y92 Line ELR	Potter County	Multiple Structure replacement	10/26/21	N/A	N/A	N/A	234,813			0	69	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	Multiple widths 30-75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.075	Y93 Line ELR	Potter County	Multiple Structure replacement	10/26/21	N/A	N/A	N/A	242,933			0	69	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	Multiple widths 30-75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001439.006	T07 H Bill, Line	Hutchinson County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/26/21	N/A	N/A	N/A	374,858			0	115	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001439.008	V31 H Bill, Line	Hutchinson County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/26/21	N/A	N/A	N/A	230,210			0	115	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.093	Y91 LINE ELR	Swisher County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	311,064			0	69	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	Multiple widths 30-75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.094	Y61 LINE ELR	Hutchinson County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	401,489			0	69	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	Multiple widths 30-75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.095	Y59 LINE ELR	Gray County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	1,024,389			0	69	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	Multiple widths 30-75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.096	V99 LINE ELR	Yoakum County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	475,803			0	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.097	V31 LINE ELR	Hutchinson County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	302,251			0	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.099	U19 LINE ELR	Yoakum County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	807,816			0	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.100	T91 LINE ELR	Gaines County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	294,494			0	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.101	T89 LINE ELR	Yoakum County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	358,568			0	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.102	T29 LINE ELR	Lamb County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	594,757			0	115	N/A	N/A	N/A	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.104	R06 LINE ELR	Yoakum County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	706,089			0	230	N/A	N/A	N/A	Wood H-Structures	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.105	R05 LINE ELR	Yoakum County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	204,500			0	230	N/A	N/A	N/A	Wood H-Structures	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000499.112	J06 LINE ELR	Potter County	Multiple Structure replacement	10/27/21	N/A	N/A	N/A	662,333			0	345	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0001439.011	V37 H Bill, Line	Lamb County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/27/21	N/A	N/A	N/A	333,312			0	115	N/A	N/A	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000822.011	Lamb Co Rplc XFMR TR01	Littlefield, Lamb County	Transformer Replacement	10/28/21	N/A	N/A	N/A	3,944,444			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000153.014	Z46 1 Sw 7797 Rplcmnt	Crosby County	Transmission line Switch Replacement	10/29/21	N/A	N/A	N/A	268,835			0	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	
A.0000556.027	Moore Co DFR, Sub	Sunray, Moore County	Replace Fault Recorder	10/29/21	N/A	N/A	N/A	484,535			0	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	

SPS
Transmission Monthly Construction Progress Report
August 2021

Public Utility Commission of Texas
(SPS0821) Project No. **51705**[illegible]