



Filing Receipt

Received - 2021-08-16 10:51:57 AM
Control Number - 51705
ItemNumber - 214

SHARYLAND UTILITIES, L.L.C.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2021

Public Utility Commission of Texas
Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Initial Estimated Applicable)	Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TPSU 18.005402	Taylor Substation Upgrade	Hidalgo County	Upgrade line protection relays per AEP request	6/1/2018			300,000				76	138	na	na	na	na	na	na	na	na	25.101(c)(2)	
TPSU 18.006401	Bentzen Substation Upgrade	Hidalgo County	Upgrade line protection relays per AEP request	6/20/2018			300,000				76	138	na	na	na	na	na	na	na	na	25.101(c)(2)	
TPSU 19.006413	Madero BESS Interconnection	Hidalgo County	Generation Interconnection - 200 MW BESS	12/1/2020				4,100,000			90	138	na	0.025	1590 AC/SR, Single Conductor	Steel Monopole	100	0.025	127	0.0057	25.101 (c)(5)(A), 25.101 (c)(5)(B), 25.101 (c)(5)(C)	
TPSU 20.000019	Stillman AEP 138kV Interconnection	Cameron County	Retetermination of Union Carbide and Les Frances 138kV lines at Stillman per AEP's Request	1/1/2021				1,100,000			35	138	N/A	0.1	1590 AC/SS, Single Conductor	Steel Monopole	N/A	N/A	N/A	N/A	25.101 (c)(5)(A), 25.101 (c)(5)(B), 25.101 (c)(5)(E)	
TPSU 21.000019	Stillman BPUB 138kV Interconnection	Cameron County	Retetermination of Waterport and Price Road 138kV lines at Stillman per BPUB's Request	1/1/2021				2,200,000			35	138	N/A	0.08	1590 AC/SS, Single Conductor	Steel Monopole (2)	N/A	N/A	N/A	N/A	25.101 (c)(5)(A), 25.101 (c)(5)(B), 25.101 (c)(5)(E)	

The following files are not convertible:

Prj. 51705 - Sharyland Transmission
Construction Report August 2021.xlsx

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.