

Filing Receipt

Received - 2021-09-15 11:03:50 AM Control Number - 51705 ItemNumber - 245

## Entergy Texas, Inc. TRANSMISSION CONSTRUCTION PROGRESS REPORT for September 2021

Utility's Project			0.15	Estimated (or Actual) Start	Finish Date (Construction Complete)	Date Energized	Initial Estimated Project	Final Estimated Project	Final Actual Project Cost (\$)	/ariance	Percent	Existing Voltage	Upgraded or New Voltage	Circuit Length	Conductor Type & Size &	Structure	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	NewROW Length (Miles)	Rule Section or PUC	
Number TLH503	Project Name  China - Stowell New 230kV Line	Jefferson & Chambers Counties Potentially Liberty County, TX	Description  Construct new 230kV line from existing China Substation to existing Stowell Substation	03/01/18	05/01/19	(If Applicable) 05/01/19	37,958,411 to 55,052,065 T-line 28,031,356 to 29,354,338 Substation	65,307,506	Project Cost (s)		100%	na	230	20.6 to 26.7	Bundling 1272 ACSS Bittern	Concrete or Steel		0.3 to 5.1	62.5 to 125	15.5 to 26.3	Control Number 46248	Comments  Working on final cost
TLAD01	New Heights 230kV Substation	Montgomery	Construct new 230kV double circuit cut- in to new Heights Substation from existing 230kV Line #822	07/02/18	06/07/19	06/20/19	5,336,463 T-line 14,510,804 Substation	27,694,983			100%	na	230	2.8	666 ACSS Flamingo	Concrete or Steel	na	na	175	1.4	46408	Working on final cost
TLH100	Garden to Legend New 230kV Line	Jefferson County, TX	Construct new 230kV line from proposed new Garden Substation to proposed new Legend Substation	07/02/18	05/29/20	08/12/20	34,772,442 to 46,355,987 T-line 32,915,077 Substation	69,584,588			100%	na	230	11.4 to 15.8	1272 ACSS Bittern	Concrete or Steel	225	0.3 to 2.7	62.5 to 125	10.4 to 15.4	47003	Working on final cost
TLV201	Rocky Creek or Quarry to Lewis Creek New 230 kV Line	Montgomery and Walker Counties, TX	Construct new 230kV line from proposed new Rocky Creek or Quarry Substation to existing Lewis Creek Substation	11/01/18	05/29/20	06/30/20	71,214,315 to 93,589,113 T-line 49,239,134 to 51,919,342 Substation	95,134,875			100%	na	230	33.1 to 45.4	1272 ACSS Bittern	Concrete or Steel	25 to 300	0.1 to 34.3	62.5 to 125	9.0 to 45.3	47462	Working on final cost
TLY011	Hull to sour Lake 69kV Rebuild	Liberty and Hardin Counties, TX	Rebuild existing 69kV line from existing Hull Substation to existing Sour Lake Substation	01/02/19	12/01/20		47,478,583	48,679,887			98%	69	na	27.57	666 ACSR Flamingo	Concrete or Steel	25 to 50	27.57	na	na	25.101(c)(5)(B) (l)(ii)	Completion of T-Line rebuil temporarily paused awaitin completion of distribution feeder work associated wit the project.
LLV013	New Timberland 230kV Substation	Liberty and Harris Countles, TX	Construct new 230kV double circuit cut- in to new Timberland Substation from existing 230kV Line #822	04/01/21	04/29/22		33,997,858 to 37,334,542 T-line 23,348,490 Substation					na	230	15.4 to 23.4	666 ACSR Flamingo	Concrete or Steel	na	na	125	7.7 to 11.7	49715	
TLH090	Lewis Creek to Porter New 230kV Line	Montgomery County, TX	Construct new 230kV Line from existing Lewis Creek Substation to existing Porter Substation	09/23/19	07/10/21	07/10/21		36,440,000			100%	na	230	27.3	1272 ACSS Bittern	Concrete or Steel	100 to 275	27.3	na	na	25.101(c)(5)(A) (i)(ii) and 25.101 ( c) (5)(B)(i)(ii)	Working on final cost
TLH089	Lewis Creek to Sheawill to Fort Worth Pipe Rebuild	Montgomery County,	Rebuild existing 138 kV Line 503 from existing Lewis Creek Substation to existing Sheawill Substation to existing Fort Worth Pipe Substation	07/18/20	07/21/21	07/21/21		9,320,000			100%	138	na	14.8	666 ACSS Flamingo	Concrete or Steel	150	14.8	na	na	25.101(c)(5)(B) (i)(ii)	Working on final cost
TLH095	Lewis Creek to Goree to Rivitrin Rebuild	Montgomery and Walker Counties, TX	Rebuild existing 138 kV Line 487 from existing Lewis Creek Substation to existing Gorree Substation to existing RMrin Substation Substation	10/12/19				20,160,000			100%	138	na	35.6	666 ACSS Flamingo	Concrete or Steel	150 to 275	35.6	na	na	25.101(c)(5)(B) (i)(ii)	Working on final cost
LTE989	Line 421 to Star Bayou	Orange County, TX	Construct new 230kV Line in and out of new customer owned Star Bayou Substation from existing 230kV Line 421	04/01/20		08/02/20		4,190,433			100%	na	230	0.92	1272 ACSS Bittern	Concrete or Steel	na	na	180	0.46	25.101(c)(5)(A) (i)(ii)	Working on final cost
TLZ500	Panorama to Longmire Rebuild	Montgomery County,	Rebuild existing 138kV Line 596 from existing Panorama Substation to existing Longmire Substation	09/16/19	04/21/20	04/21/20		3,948,663			100%	138	na	2.7	1272 ACSS Bittern	Concrete or Steel	100	2.7	na	na	25.101(c)(5)(B) (i)(ii)	Working on final cost
TLH050	Longmire to Ponderosa Rebuild	Montgomery County,	Rebuild existing 138kV Line 106 from existing Longmire Substation to existing Ponderosa Substation	09/09/19	09/21/20	09/21/20		4,666,842			100%	138	na	3.1	1272 ACSS Bittern	Concrete or Steel		3.1	na	na	25.101(c)(5)(B) (I)(II)	Working on final cost
TLH091	Alden to Lewis Creek Rebuild	Montgomery County,	Rebuild existing 138kV Line 569 from existing Alden Substation to existing Lewis Creek Substation	09/16/19	09/21/20	09/21/20		3,080,956			100%	138	na	5.4	1272 ACSS Bittern	Concrete or Steel		5.4	na	na	25.101(c)(5)(B) (I)(II)	Working on final cost

## Entergy Texas, Inc. TRANSMISSION CONSTRUCTION PROGRESS REPORT for September 2021

														_					1			
Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
PSJ7385	Hurricane Laura Emergency Restoration		Emergency restoration of the ETI Transmission System caused by Hurricane Laura	08/27/20																	25.83(d)	Determining restoration costs
PSJ7388	Hurricane Delta Emergency Restoration		Emergency restoration of the ETI Transmission System caused by Hurricane Delta	10/09/20																	25.83(d)	Determining restoration costs
STL006	New High Island 138kV Substation	Galveston County, TX	Construct new 138kV High Island Substation	05/01/20	06/08/21	06/08/21		8,846,918			100%										25.83(a)(3)	Working on final cost
TLAF12	Stowell to High Island L-89 voltage upgrade	Chambers and Galveston Counties, TX	Upgrade existing 69kV Stowell to High Island Line 89 voltage to 138kV	03/01/21	06/08/21	06/08/21		3,044,338			100%	69	138	0.29	ACSR 666 Flamingo	Steel			N/A	N/A	25.101(c)(5)(B) (i)(ii)	Working on final cost
DSJ000	New Veteran 230kV Substation	Walker County, TX	Construct new 230kV Veteran Substation	06/21/21	03/30/22			21,330,748			17%										25.83(a)(3)	
TLJ021	Veteran to Rocky Creek L- 139	Walker County, TX	New 230kV transmission circuit cut-in to new Veteran Substation from existing 230 kV line from Lewis Creek to Rocky Creek	01/10/22	03/30/22			712,599					230	0.3	1272 ACSS Bittern	Concrete or Steel			N/A	N/A	25.101(c)(5)(A) (I)(II)	The entire length of the new transmission circuit is upon ETI owned property and no easement is necessary
TLJ020	Veteran to Lewis Creek L- 123	Walker County, TX	New 230kV transmission circuit cut-in to new Veteran Substation from existing 230 kV line from Lewis Creek to Rocky Creek	01/20/22	03/30/22			743,619					230	0.3	1272 ACSS Bittern	Concrete or Steel			N/A	N/A	25.101(c)(5)(A) (i)(ii)	The entire length of the new transmission circuit is upon ETI owned property and no easement is necessary
STJ007	New Commerce 138kV Substation	Montgomery County, TX	Construct new 138kV Commerce Substation	08/19/20	07/30/21	08/26/21		14,113,910			100%										25.83(a)(3)	Working on final cost
LTJ999	L-587 New Commerce 138kV Substation Cut-In	Montgomery County,	New 138kV doouble circuit transmission line from new Commerce 138kV Substation to existing 138kV transmission line 587	07/08/21	07/30/21	08/26/21		1,229,544			100%		138	0.1	649.5 ACAR Dove	Steel			N/A	N/A	25.101(c)(5)(A) (i)(ii)	Working on final cost
U75983	CPChem L-584 Relocation	Orange County, TX	At customer's request, relocate a 2.5 miles section of 138kV T-line that runs through customer's property to the outer extents of the property as directed by customer. Relocated line section will be approximately 3 miles. This project is fully funded by the customer.	08/12/21				12,000,000				138	N/A	3	1272 ACSR Bittern	Steel	100	2.5	140	3	25.101(c)(5)(B) (l)(ii)	Construction postponed due to assigned crews being dispatched to Louisiana for Hurricane Ida restoration.
DSJ138	New Millbend 138kV Substation	Montgomery County,	Construct new 138kV transmission line from existing 138kV line 92 or 586 to new Millbend Substation	04/01/23	03/31/24		41,514,951 to 62,378,730 T-Line 22,353,621 to 23,879,295 Substation					na	138	10.8 to 17.88	666 ACSS Flamingo	Concrete or Steel	na	na	60 to 100	5.4 to 8.94	52241	
DSJ230	New Castle 230kV Substation	Montgomery and Grimes Countles, TX	Construct new230kV transmission line from existing 230kV line 136 to new Castle Substation	04/01/23	03/31/24		31,429,246 to 39,233,765 T-Line 16,861,754 to 18,146,771 Substation					na	230	12.46 to 16.46	1272 ACSS Bittern	Concrete or Steel	na	na	72.5 to 125	6.23 to 8.23	52304	

The following files are not convertible:

51705 2021\_0915 ETI Monthly

Construction Report.xls

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.