



Filing Receipt

Received - 2021-11-03 02:33:43 PM
Control Number - 51705
ItemNumber - 293

AEP TEXAS
(Central Division)
INTERIM
CONSTRUCTION PROGRESS REPORT
NOVEMBER 2021

Public Utility Commission of Texas
Project No. 51705

| Utility's Project Number | Project Name | Location (City/County) | Description | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments |
|---|---|------------------------|--|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|---|---|
| T10084357 (A19001056) (A19001059) | Berclair - Goliad 69-kV Transmission Line | Bee,Goliad | Rebuild and reconductor the Berclair to Goliad 69-kV transmission line to 138-kV standards. Will continue to operate at 69 kV. | 12/17/2021 | 5/31/2022 | | | \$ 21,498,486.00 | | | 0 | 69 | | 18.06 | 795 KCM ACCS "Drake" | Steel Mono Pole | Centerline | 17.91 | 100 | 0.41 | 16 TAC 25.101 (c)(5)(B) & 16 TAC 25.101 (c)(5)(E) | Utilizing Existing Easement Landowners Noticed Landowner Consent obtained as needed. |
| T10083471 (P18143003) (P18142002) | El Campo - Victoria 138-kV Transmission Line; Cut-In | Wharton | Terminate the existing El Campo to Victoria 138-kV transmission line into the new Corichi 138-kV POP Switch. | 12/17/2021 | 2/14/2022 | | | \$ 1,316,870.00 | | | 0 | 138 | | 0.20 | 795 KCM ACCS "Drake" | Steel Mono Pole | Centerline | 0.20 | 100 | 0.20 | 16 TAC 25.101 (c)(5)(A) | Utilizing Existing Easement Landowners Noticed |

AFFIDAVIT

STATE OF TEXAS

COUNTY OF TRAVIS

I, Roy R. Bermea, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. representing AEP Texas regarding notice to perform the rebuild and reconductor the existing Berclair to Goliad 69-kV transmission line to 138-kV standards as described in Project No. T10084357 (A19001056) (A19001059) in the PUCT Interim Monthly Construction Progress Report (PUCT Project No. 51705) for November 2021. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has noticed all landowners on the current Bee and Goliad County tax rolls associated with these activities on all properties directly affected by these activities, has noticed any utilities whose certificated service area is crossed by this rebuild of facilities, has noticed any owners of parks and recreation areas within 1,000 feet, and any airports within 10,000 feet, of the centerline of this rebuild of facilities, and has acquired all of the necessary easements to proceed with this project.




Roy R. Bermea
Regulatory Consultant
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 3rd day of November 2021.



Notary Public




AFFIDAVIT


STATE OF TEXAS

COUNTY OF TRAVIS

I, Roy R. Bermea, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. regarding notice to perform the termination of the existing El Campo to Victoria 138-kV transmission line into the new Corichi 138-kV POP Switch in Wharton County, Texas as described in Project No. T10083471 (P18143003) (P18142002) in the PUCT Interim Monthly Construction Progress Report (PUCT Project No. 51705) for November 2021. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has noticed all landowners on the current Wharton County tax rolls associated with these activities on all properties directly affected by these activities, has noticed any utilities whose certificated service area is crossed by this rebuild of facilities, has noticed any owners of parks and recreation areas within 1,000 feet, and any airports within 10,000 feet, of the centerline of this rebuild of facilities, and has acquired all of the necessary easements to proceed with this project.


Roy R. Bermea
Regulatory Consultant
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 3rd day of November 2021.




Notary Public

The following files are not convertible:

AEPTX (central division) 1121i.xlsx

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.