



## Filing Receipt

**Received - 2023-03-10 02:18:47 PM**  
**Control Number - 52667**  
**ItemNumber - 125**

# PUBLIC UTILITY COMMISSION of TEXAS

## PROJECT NO. 52667

### REPORT FOR WOOD COUNTY ELECTRIC COOPERATIVE, INC.

Of all the lake crossings WCEC identified as not compliant with the current NESC only seven remain incomplete.

Five of these crossing projects have been turned over to an engineering contractor to design, procure, and contract the construction. They required soil cores to be taken of the lakebed to design the foundations. Material has been ordered, and the foundation designs are near completion. The projected delivery date of the material has been pushed out to the week of April 10th.

There is only one remaining crossing that requires poles only. The contractors have had this job for several weeks, but they can not get into the location due to the location being in a wet area.

The project requiring negotiations with the landowners to redesign the line from overhead to underground construction. New easements have been obtained, all material has been procured, and the boring contractor has the project. This project has been delayed due to the contractor's boring machine has been down and they are waiting on parts.

The following is a list of all the crossings and current status:

## March 2023 Update

Line ID	Lake	Counties	Action	Est. Date for Compliance	WO #	Date Completed	Crossing Number	Status
OH2348371001 East Ckt D.O. Aldridge	Bob Sandlin	Camp, Franklin and Titus	Replace 1 pole with taller poles.	Q4 2022	221049	6/7/2022	23	Complete
OH25234741001, East Ckt Hill Wilson	Lake Cypress	Franklin	Reframe Pole.	Q1 2022	220208	3/29/2022	24	Complete
OH2425, Mt. Vernon Ckt Merrill Carby	Lake Cypress	Franklin	Add in 1 new pole.	Q2 2022	220201	7/14/2022	25	Complete
OH7339136005, North Ckt Cathey	Lake Fork	Hopkins, Rains and Wood	Combining crossings 2 & 3. Replace 2 poles with taller poles. Replace 7 poles with taller poles. This will require engineered foundations in the lake.	Q2 2023	221934		2	Material Due April 2023
OH7339136001, North Ckt Cathey							3	
OH13339136001, North Ckt Cathey	Lake Fork	Hopkins, Rains and Wood	Replace 1 pole with a taller pole. Add in 2 new poles.	Q1 2022	220202	4/21/2022	4	Complete
OH103839, North Ckt Cathey	Lake Fork	Hopkins, Rains and Wood	Replace 2 poles with taller poles.	Q3 2022	220231	5/31/2022	5	Complete
OH7339188001, North Ckt Cathey	Lake Fork	Hopkins, Rains and Wood	Replace 2 poles with taller poles.	Q3 2022	220231	5/31/2022	6	Complete
OH733349001, South Ckt E.O. Brown	Lake Fork	Hopkins, Rains and Wood	Replace 5 poles with taller Poles. This will require engineered foundations in the lake.	Q2 2023	221934		7	Material Due April 2023
OH73332100003, South Ckt EO Brown	Lake Fork	Hopkins, Rains and Wood	Replace 3 poles with taller poles. This will require engineered foundations in the lake.	Q2 2023	221934		8	Material Due April 2023
OH123352, North Ckt Cathey	Lake Fork	Hopkins, Rains and Wood	Combining Crossings 9 and 10 on the same work order. This job changed from overhead to underground.	Q1 2023	220225		9	Delayed due to boring equipment requiring parts
OH103945, North Ckt Cathey							10	
OH7333185006, High School Ckt J.G. Walker	Lake Fork	Hopkins, Rains and Wood	Replace 5 poles with taller Poles. This will require engineered foundations in the lake.	Q4 2022	221934		11	Material Due April 2023
OH7333184007, High School Ckt Walker	Lake Fork	Hopkins, Rains and Wood	Replace 4 poles with taller poles. This may require engineered foundations in the lake.	Q4 2022	221934		14	Material Due April 2023
OH733913007, North Ckt Cathey	Lake Fork	Hopkins, Rains and Wood	Replace 3 poles with taller poles and add in 2 new poles.	Q1 2022	220209	5/17/2022	20	Complete
OH108290, Fellowship Ckt Crow	Lake Hawkins	Wood	Replace conductor and anchors.	Q2 2022	220495	6/1/2022	32	Complete
OH443317378010, Fellowship Ckt Crow	Lake Hawkins	Wood	Replace 2 poles with taller poles.	Q2 2022	220496	6/7/2022	33	Complete
OH122495, Fellowship Ckt Crow	Lake Hawkins	Wood	Add in 2 new poles.	Q2 2022	220494	5/31/2022	34	Complete
OH4433173100003, Fellowship Ckt Crow	Lake Hawkins	Wood	Add in 1 new pole.	Q2 2022	220493	5/31/2022	35	Complete
OH103315426004_SEG4, Mineola Ckt Sand Springs	Lake Holbrook	Wood	Replace 2 poles with taller poles, and add in 1 new pole.	Q2 2022	220303	6/16/2022	36	Complete
OH103315424002_SEG5, Mineola Ckt Sand Springs	Lake Holbrook	Wood	Replace 2 poles with taller poles.	Q1 2023	220305		37	Delayed due to weather
OH105224_SEG2, Mineola Ckt Sand Springs	Lake Holbrook	Wood	Replace 2 poles with taller poles.	Q2 2022	220307	7/21/2022	41	Complete
oh543315294001, Mineola Ckt Sand Springs	Lake Holbrook	Wood	Replace 2 poles with taller poles.	Q2 2022	220308	7/21/2022	39	Complete
OH103315416010_SEG2, Mineola Ckt Sand Springs	Lake Holbrook	Wood	Replace 2 poles with taller poles.	Q2 2022	220302	6/21/2022	42	Complete
OH17830, Cartwright Ckt Weems	Lake Winnsboro	Wood	Replace 2 poles with taller poles and add 2 new poles.	Q2 2022	220741	10/4/2022	27	Complete
OH11334427002, Pleasant Grove Ckt Nichols	Lake Winnsboro	Wood	Add 2 new poles.	Q1 2023	221050	12/30/2022	28	Complete
OH19198, Sharon Ckt Weems	Lake Winnsboro	Wood	Replace 1 pole with a taller pole and add 1 new pole.	Q2 2022	220740	10/4/2022	30	Complete