



## **Filing Receipt**

**Filing Date - 2023-06-12 10:29:19 AM**

**Control Number - 52667**

**Item Number - 142**

**PROJECT NO. 52667**

**FILING OF ATTESTATIONS  
DEMONSTRATING COMPLIANCE  
WITH HB 4150**

§  
§  
§

**PUBLIC UTILITY COMMISSION  
OF TEXAS**

**PROGRESS REPORT OF  
DENTON COUNTY ELECTRIC COOPERATIVE, INC., D/B/A  
COSERV ELECTRIC**

Denton County Electric Cooperative, Inc. d/b/a CoServ Electric files this progress report regarding compliance with Section 6 of House Bill 4150 (“HB 4150”), providing information regarding distribution lines on United States Army Corps of Engineers (“USACE”) property that CoServ Electric identified as non-compliant in its report and attestation filed in this docket on January 14, 2022 (“Initial Report”). By letter dated March 4, 2022, the Division of Compliance and Enforcement (“DICE”) of the Public Utility Commission of Texas (“Commission”) requested a progress report and additional information to be filed on a monthly basis. This is CoServ Electric’s progress report for June 2023, which is timely filed.

**I. Progress Report**

In its last progress report, CoServ Electric identified four distribution line segments located in areas that could be suitable for a sailboat and remained non-compliant with the applicable clearance standards in Rule 232 of NESC Standard ANSI (c)(2) (“NESC Rule 232”). Three of these line segments remain in progress at Lake Ray Roberts or Lake Lewisville, as described below. CoServ Electric completed construction of Ray Roberts 20 and is nearing completion of construction on Ray Roberts 3. Availability of atypical, taller poles continues to delay completion of construction at Lewisville 34.

**1. Status of engineering design, permitting, and reconstruction.**

The status of the four remaining distribution line segments is as follows:

- Ray Roberts 3 – In construction; estimated completion by end of June 2023.
- Ray Roberts 20 – Construction complete.
- Lewisville 31A – Electrician and customer still working with USACE to install new customer-owned meter pedestal and underground facilities to four existing boathouses and one security light. Once the pedestal is located, CoServ Electric design will be

finalized and released to construction. CoServ Electric will remove all existing overhead facilities from USACE property after completion of underground service installation.

- Lewisville 34 – Permit approved; waiting for delivery of 90-foot concrete pole to begin construction.

Further information is provided in Attachments A and B attached hereto.

Date: June 12, 2023

Respectfully submitted,



---

Carl R. Galant  
State Bar No. 24050633  
Travis Vickery  
State Bar No. 00794790  
MCGINNIS LOCURIDGE LLP  
1111 W. 6<sup>th</sup> Street, Bldg. B, Suite 400  
Austin, Texas 78703  
Phone: (512) 495-6083  
Fax: (512) 505-6383  
[cgalant@mcginnislaw.com](mailto:cgalant@mcginnislaw.com)  
[tvickery@mcginnislaw.com](mailto:tvickery@mcginnislaw.com)

**ATTORNEYS FOR COSERV ELECTRIC**



Legend

- To Be Done
- In Progress
- Complete

ATTACHMENT A

THIS DOCUMENT IS RELEASED FOR THE PURPOSE OF VISUAL REPRESENTATION ONLY. IT IS NOT TO BE USED IN CONJUNCTION WITH ANY OTHER LEGAL DOCUMENT OR FOR ANY PURPOSE OTHER THAN THE AFOREMENTIONED.



PROGRESS DRAWING  
LAKE RAY ROBERTS HB 4150 ANALYSIS  
SR #4191432



SCALE: NTS	DATE: 5-23-22	PROJECT NO: MEI-16183	SHEET NO: 3 OF 1
DESIGN: D.J.L.	CHECK: COG-24.48	DATE: 6-10-23	

ATTACHMENT B  
NESC - LAKE RAY ROBERTS CLEARANCES

New Job Code		Rowage Easement Elevation		Reference Pool Elevation	
Lake Ray Roberts	COs-24-15	SR#193462	6'15.50'	6'10.5'	

Lake Ray Roberts Crossing Number	Date Analyzed	ACTION NEEDED	WARNING FLAGS INSTALLED (EST.)	COSERV DESIGN COMPLETE	SURVEY COMPLETE	PERMIT SUBMITTED	PERMIT APPROVED	COSERV CONSTRUCTION COMPLETE	NOTES	SUITABLE / NOT SUITABLE (ENGINEERING FIRM DETERMINATION)	CLEARANCE COMPLIANCE	LAKE ACRES AT CROSSING
Ray Roberts 3	11/9/2021	In Construction	Complete	Complete	Complete	Complete	Complete	6/30/2023	Design and Power Line Revisions Required. Estimated 4 Poles to be Replaced.	SUITABLE FOR SAILBOAT	NO	33233.6
Ray Roberts 9	11/9/2021	None	Complete	6/30/2022	7/8/2022	Complete	Complete	Complete	Design and Power Line Revisions Required. Estimated 1 Pole to be Replaced.	SUITABLE FOR SAILBOAT	YES	33233.6
Ray Roberts 10	11/9/2021	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Rowage Easement's Reference Pool.	N/A	YES	33233.6
Ray Roberts 20	11/9/2021	None	Complete	Complete	Complete	Complete	Complete	Complete	Design and Power Line Revisions Required. Estimated 8 Poles to be Replaced.	SUITABLE FOR SAILBOAT	YES	1929.5





Legend

- To Be Done
- In Progress
- Complete

LEWISVILLE - 7

COMPLETE

COMPLETE

LEWISVILLE - 15A

COMPLETE

LEWISVILLE - 17A

LEWISVILLE - 31A

LEWISVILLE - 34

ATTACHMENT A

THIS DOCUMENT IS RELEASED FOR THE PURPOSE OF VISUAL REPRESENTATION ONLY. IT IS NOT TO BE USED IN CONJUNCTION WITH ANY OTHER LEGAL DOCUMENT OR FOR ANY PURPOSE OTHER THAN THE AFOREMENTIONED.



PROGRESS DRAWING  
LAKE LEWISVILLE HB 4150 ANALYSIS  
S.R. #4191426

**MCCORD** ENGINEERS, INC.  
Texas Registered Engineering Firm F-2684  
916 Southwest Parkway East  
College Station, TX 77940  
(979) 764-8356

DATE: NTS	DATE: 3-23-22	DATE: 5-23-22	DATE: 6-7-22
BY: D.K.	BY: C.D.G.	BY: MEI-16182	BY: D.K.

ATTACHMENT B  
NESC - LAKE LEWISVILLE CLEARANCES ANALYSIS

Lake Lewisville Crossing Number	New Job Code		WARNING FLAGS (INSTALLED (EST.))	COSERV DESIGN COMPLETE	SURVEY COMPLETE	PERMIT SUBMITTED	PERMIT APPROVED	COSERV CONSTRUCTION COMPLETE	Flowage Easement Elevation	Reference Pool Elevation	SUITABLE / NOT SUITABLE (ENGINEERING FIRM DETERMINATION)	CLEARANCE COMPLIANCE	LAKE ACRES AT CROSSING
	COE-2-L-42	MR-84191-42b							537.00'	532.00'			
Lake Lewisville Crossing Number	Date Analyzed	ACTION NEEDED	WARNING FLAGS (INSTALLED (EST.))	COSERV DESIGN COMPLETE	SURVEY COMPLETE	PERMIT SUBMITTED	PERMIT APPROVED	COSERV CONSTRUCTION COMPLETE	NOTES		SUITABLE / NOT SUITABLE (ENGINEERING FIRM DETERMINATION)	CLEARANCE COMPLIANCE	LAKE ACRES AT CROSSING
Lewisville 7	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool		SUITABLE FOR SAILBOAT	YES	4808.8
Lewisville 15A	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool		SUITABLE FOR SAILBOAT	YES	22291.8
Lewisville 17A	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool		SUITABLE FOR SAILBOAT	YES	22291.8
Lewisville 33A	11/5/2023	Engineering Package Preliminary - Electrician Installing new Meter Pedestal and underground Service for Member	Complete	8/16/2022	N/A	N/A	N/A		Design to remove CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool		SUITABLE FOR SAILBOAT	NO	22291.8
Lewisville 14	11/5/2023	Construction - Walling on concrete pile	Complete	Complete	Complete	Complete	Complete		Power Line Revision Required. Ordering 90' Poles 14' in 16 weeks. Estimated 8 Poles to be Replaced.		SUITABLE FOR SAILBOAT	NO	22291.8