



Filing Receipt

Filing Date - 2024-08-12 02:57:57 PM

Control Number - 52667

Item Number - 186

PROJECT NO. 52667

**FILING OF ATTESTATIONS
DEMONSTRATING COMPLIANCE
WITH HB 4150**

§
§
§

**PUBLIC UTILITY COMMISSION
OF TEXAS**

**PROGRESS REPORT OF
DENTON COUNTY ELECTRIC COOPERATIVE, INC., D/B/A
COSERV ELECTRIC**

Denton County Electric Cooperative, Inc. d/b/a CoServ Electric files this progress report regarding compliance with Section 6 of House Bill 4150 (“HB 4150”), providing information regarding distribution lines on United States Army Corps of Engineers (“USACE”) property that CoServ Electric identified as non-compliant in its report and attestation filed in this docket on January 14, 2022 (“Initial Report”). By letter dated March 4, 2022, the Division of Compliance and Enforcement (“DICE”) of the Public Utility Commission of Texas (“Commission”) requested a progress report and additional information to be filed on a monthly basis. This is CoServ Electric’s progress report for August 2024, which is timely filed.

I. Progress Report

In its last progress report, CoServ Electric identified two distribution line segments located in areas that could be suitable for a sailboat and remained non-compliant with the applicable clearance standards in Rule 232 of NESC Standard ANSI (c)(2) (“NESC Rule 232”). These two line segments remain in progress at Lake Lewisville, as described below.

1. Status of engineering design, permitting, and reconstruction.

The status of the remaining distribution line segments is as follows:

- Lewisville 31A – USACE has approved the location of new customer-owned meter pedestal and underground facilities to four existing boathouses and one security light, however the affected CoServ Electric member-customer is still working to obtain easement rights and approvals for the customer-owned facilities. Due to the passage of time, CoServ Electric has coordinated with the member-customer to disconnect CoServ Electric facilities so the overhead facilities can be removed. CoServ Electric initially estimated that the overhead facilities would be removed before the end of July 2024. However, the member-customer requested more time to make temporary arrangements to relocate the numerous boats that occupy the boathouse slips to which service will be disconnected. CoServ Electric delayed disconnection to accommodate the member-customer’s request. CoServ Electric has construction crews on standby to remove the

overhead facilities once the member-customer confirms the last boat has been relocated. CoServ Electric will reestablish underground service on the private property once the member-customer obtains necessary approvals.

- Lewisville 34 – Redesign for underground facilities completed and submitted to USACE for permit approval. CoServ Electric is still waiting on USACE approval to begin construction. Since the July 2024 progress report, CoServ Electric met with USACE to discuss status and emphasize the need for approval of the revised design, although that approval has not yet been received. Upon approval, CoServ Electric expects construction will take approximately one month.

Further information is provided in Attachments A and B attached hereto.

Date: August 12, 2024

Respectfully submitted,



Carl R. Galant
State Bar No. 24050633
Travis Vickery
State Bar No. 00794790
MCGINNIS LOCIRIDGE LLP
1111 W. 6th Street, Bldg. B, Suite 400
Austin, Texas 78703
Phone: (512) 495-6083
Fax: (512) 505-6383
cgalant@mcginnislaw.com
tvickery@mcginnislaw.com

ATTORNEYS FOR COSERV ELECTRIC



Legend

- To Be Done
- In Progress
- Complete

ATTACHMENT A

THIS DOCUMENT IS RELAYED FOR THE
 PURPOSE OF PUBLIC REPRESENTATION ONLY.
 IT IS NOT TO BE USED IN CONNECTION WITH ANY
 OTHER LEGAL DOCUMENT FOR ANY PURPOSE
 OTHER THAN THAT AUTHORIZED HEREIN.

CoServ
 ELECTRIC

PROPOSED SPINNING
 LAKE LEWISVILLE 140-4150 ANALYSIS

A.S. 00110108			
DATE	06/01/20	BY	06/01/20
REV	01	DATE	06/01/20
001	0000 01.00	002	0000 01.00
003	0000 01.00	004	0000 01.00

1 of 1

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

06/01/20

ATTACHMENT B
NESC - LAKE LEWISVILLE CLEARANCES ANALYSIS

	New Job Code					Flowage Easement Elevation	Reference Pool Elevation
Lake Lewisville	COE-2-L-42	SR-84191-42b				537.00'	532.00'

Lake Lewisville Crossing Number	Date Analyzed	ACTION NEEDED	WARNING FLAGS (INSTALLED (EST.))	COSERV DESIGN COMPLETE	SURVEY COMPLETE	PERMIT SUBMITTED	PERMIT APPROVED	COSERV CONSTRUCTION COMPLETE	NOTES	SUITABLE / NOT SUITABLE (ENGINEERING FIRM DETERMINATION)	CLEARANCE COMPLIANCE	LAKE ACRES AT CROSSING
Lewisville 7	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoSerc utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SALBOAT	YES	4808.8
Lewisville 15A	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoSerc utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SALBOAT	YES	22281.6
Lewisville 17A	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoSerc utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SALBOAT	YES	22281.6
Lewisville 33A	11/5/2023	Engineering Package Preliminary - Electrician installing new Meter Pedestal and underground Service for Member	Complete	9/16/2022	N/A	N/A	N/A		Design to remove CoSerc utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SALBOAT	NO	22281.6
Lewisville 34	11/5/2023	Approval from USACE for Revised Overhead and Underground Design	Complete	Complete	Complete	Complete	USACE to review Revisions		Power Line Revision Required. To Resolve issues with 97 Concrete Poles and meet Regulatory Compliance we are converting a section of Overhead to Underground.	SUITABLE FOR SALBOAT	NO	22281.6