



Filing Receipt

Received - 2022-05-26 10:18:25 AM
Control Number - 52667
ItemNumber - 75



HB4150 Progress Report

Date:	May 26, 2022
Line ID:	Lake Crossing-Line #1 is located off Pearl Street (377 Business)
Project / Compliance Status:	<ul style="list-style-type: none"> May-20 Report – updates from March-18 and April-21 Status Report in Bold Font
▪ Line Status	▪ No updates from March-18 or April-21 Status Report
▪ Permits	▪ No updates from March-18 or April-21 Status Report
▪ Mapping Information	▪ No updates from March-18 or April-21 Status Report
▪ Public Information Actions	<ol style="list-style-type: none"> 1) Post signage at appropriate locations (boat ramps; boat dock areas) to inform boaters and the general public about the clearance situation; Safety signage designed and ordered. Safety signage installed (see attached pictures) 2) Post a notice on the City's website to inform the public about this situation and the location of the line; City prepared and posted on April-4, a "power line notice" and news release with information on the status of the two lines on the City's website. The notice / news release provides the following: <ul style="list-style-type: none"> ✓ Background information ✓ Information on the steps the City is taking to address the situation; ✓ A project schedule ✓ Contact information. ✓ Here is a link to the notice / news release. https://www.granbury.org/CivicAlerts.aspx?AID=939 No updates from March-18 or April-21 Status Report 3) Post information on City's social media platform(s) to inform the public about this situation and the location of the line. Social media notices will be posted by April 28th No updates from March-18 or April-21 Status Report
Project Schedule	<p><u>May-2020</u>: Engineering / design and specifications <complete></p> <p><u>March 26, 2022</u>: Issue RFP for material <complete></p> <p><u>March 31, 2022</u>: McCord to award construction contractor <complete></p> <p><u>April 11, 2022</u>: RFP bid opening for material <complete></p> <p><u>May 3, 2022 (Revised Date)</u>: Council Action for the award of the power line project Schedule being adjusted to</p>



HB4150 Progress Report

	allow for City to conduct research
	<u>July 31, 2022:</u> Complete the construction Schedule being adjusted to allow for City to conduct research

Date:	May 26, 2022
Line ID:	Lake Crossing-Line #2 located in Brazos Harbor
Project / Compliance Status:	<ul style="list-style-type: none"> May-20 Report – updates from March-18 and April-21 Status Report in Bold Font
▪ Line Status	▪ No updates from March-18 or April-21 Status Report
▪ Permits	▪ No updates from March-18 or April-21 Status Report
▪ Mapping Information	▪ No updates from March-18 or April-21 Status Report
▪ Public Information Actions	<p>4) Post signage at appropriate locations (boat ramps; boat dock areas) to inform boaters and the general public about the clearance situation; Safety signage designed and ordered. Safety signage installed (see attached pictures)</p> <p>5) Post a notice on the City’s website to inform the public about this situation and the location of the line; City prepared and posted on April-4, a “power line notice” and news release with information on the status of the two lines on the City’s website. The notice / news release provides the following:</p> <ul style="list-style-type: none"> ✓ Background information ✓ Information on the steps the City is taking to address the situation; ✓ A project schedule ✓ Contact information. ✓ Here is a link to the notice / news release. https://www.granbury.org/CivicAlerts.aspx?AID=939 <p>No updates from March-18 or April-21 Status Report</p> <p>6) Post information on City’s social media platform(s) to inform the public about this situation and the location of the line. Social media notices will be posted by April 28th</p> <p>No updates from March-18 or April-21 Status Report</p>
Project Schedule	<u>May-2020:</u> Engineering / design and specifications <complete>

HB4150 Progress Report

	<u>March 26, 2022:</u> Issue RFP for material <complete>
	<u>March 31, 2022:</u> McCord to award construction contractor <complete>
	<u>April 11, 2022:</u> RFP bid opening for material <complete>
	<u>May 3, 2022 (Revised Date):</u> Council Action for the award of the power line project Schedule being adjusted to allow for City to conduct research
	<u>July 31, 2022:</u> Complete the construction Schedule being adjusted to allow for City to conduct research

