



## Filing Receipt

**Received - 2022-06-09 08:45:38 AM**  
**Control Number - 52667**  
**ItemNumber - 77**

**PROJECT NO. 52667**

**FILING OF ATTESTATIONS  
DEMONSTRATING COMPLIANCE  
WITH HB 4150**

§  
§  
§

**PUBLIC UTILITY COMMISSION  
OF TEXAS**

**FOURTH PROGRESS REPORT OF  
DENTON COUNTY ELECTRIC COOPERATIVE, INC., D/B/A  
COSERV ELECTRIC**

Denton County Electric Cooperative, Inc d/b/a CoServ Electric files this progress report regarding compliance with Section 6 of House Bill 4150 (“HB 4150”), providing information regarding distribution lines on United States Army Corps of Engineers (“USACE”) property that CoServ Electric identified as non-compliant in its report and attestation filed in this docket on January 14, 2022 (“Initial Report”). By letter dated March 4, 2022, the Division of Compliance and Enforcement (“DICE”) of the Public Utility Commission of Texas (“Commission”) requested a progress report and additional information to be filed on a monthly basis. This is CoServ Electric’s fourth monthly progress report, which is timely filed.

**I. Fourth Progress Report**

In its last progress report, CoServ Electric identified six distribution line segments that were located in areas that could be suitable for a sailboat and remained non-compliant with the applicable clearance standards in Rule 232 of NESC Standard ANSI (c)(2) (“NESC Rule 232”). Since that report, another one of the line segments has been moved so that it no longer crosses USACE property (line segment Ray Roberts 15A). This leaves five non-compliant line segments that cross USACE property at Lake Lewisville or Lake Ray Roberts, the status of which are described below.

**1. Status of engineering design, permitting, and reconstruction.**

Of the five remaining distribution line segments, CoServ Electric has:

- completed new engineering package designs for three line segments, and expects to complete new engineering package designs for the remaining two line segments by June 30, 2022;
- completed surveying for two line segments, and expects to complete surveying for two more line segments by June 30, 2022;

- obtained approval for reconstruction of line segment Ray Roberts 3, with construction completion expected by July 29, 2022; and
- completed and submitted a permit to USACE, and is waiting for permit approval, for line segment Lewisville 34. CoServ Electric notes that reconstruction of Lewisville 34 requires a 90-foot concrete pole, which currently has a manufacturing lead time of 14-16 weeks.

CoServ Electric will continue to complete designs, surveys, and permit applications for reconstruction to USACE. CoServ Electric will begin construction immediately upon permit approval and receipt of required replacement structures and facilities.

The status of CoServ Electric's efforts are detailed in Attachments A and B attached hereto.

Date: June 9, 2022

Respectfully submitted,




---

Carl R. Galant  
State Bar No. 24050633  
Travis Vickery  
State Bar No. 00794790  
1111 W. 6<sup>th</sup> Street, Bldg. B, Suite 400  
Austin, Texas 78703  
Phone: (512) 495-6083  
Fax: (512) 505-6383  
[cgalant@mcginnislaw.com](mailto:cgalant@mcginnislaw.com)  
[tvickery@mcginnislaw.com](mailto:tvickery@mcginnislaw.com)

**ATTORNEYS FOR COSERV ELECTRIC**





Legend

- To Be Done
- In Progress
- Complete

RAY ROBERTS - 3

RAY ROBERTS - 9

RAY ROBERTS - 10

RAY ROBERTS - 20

LAKE RAY ROBERTS

ATTACHMENT A

THIS DOCUMENT IS RELEASED FOR THE PURPOSE OF VISUAL REPRESENTATION ONLY. IT IS NOT TO BE USED IN CONJUNCTION WITH ANY OTHER LEGAL DOCUMENT OR FOR ANY PURPOSE OTHER THAN THE AFOREMENTIONED.




PROGRESS DRAWING  
LAKE RAY ROBERTS HB 4150 ANALYSIS  
SR #4191432



SOLD:	NTS	DATE:	3-22-22	DWG NO.:	MEI-16183	SHEET NO.:	1 OF 1
DRAWN BY:	D.J.L.	JOB CODE:	COS-2-L43	REV:	D.J.L.	DATE:	5-6-22





Legend

- To Be Done
- In Progress
- Complete

LEWISVILLE - 7  
COMPLETE

COMPLETE  
LEWISVILLE - 15A

COMPLETE  
LEWISVILLE - 17A

LEWISVILLE - 31A

LEWISVILLE - 34

ATTACHMENT A

THIS DOCUMENT IS RELEASED FOR THE PURPOSE OF VISUAL REPRESENTATION ONLY. IT IS NOT TO BE USED IN CONJUNCTION WITH ANY OTHER LEGAL DOCUMENT OR FOR ANY PURPOSE OTHER THAN THE AFOREMENTIONED.



PROGRESS DRAWING  
LAKE LEWISVILLE HB 4150 ANALYSIS  
S.R. #4191426

**MCCORD** ENGINEERING, INC. Texas Registered Engineering Firm F-2664  
916 Southwest Parkway East  
College Station, TX 77840  
(979) 764-8356 4

SOLD:	NTS	DATE:	3-22-22	DWG NO.:	MEI-16182	SHEET NO.:	1 OF 1
DRAWN BY:	D.J.L.	JOB CODE:	COS-24.42	REV:	D.J.L.	DATE:	6-7-22



ATTACHMENT B  
NESC - LAKE RAY ROBERTS CLEARANCES

New Job Code			Flowage Easement Elevation		Reference Pool Elevation	
Lake Ray Roberts	COS-2-L43	SR #4191432		645.50'	640.5'	

Lake Ray Roberts Crossing Number	Date Analyzed	ACTION NEEDED	WARNING FLAGS INSTALLED (EST.)	COSERV DESIGN COMPLETE	SURVEY COMPLETE	PERMIT SUBMITTED	PERMIT APPROVED	COSERV CONSTRUCTION COMPLETE	NOTES	SUITABLE / NOT SUITABLE (ENGINEERING FIRM DETERMINATION)	CLEARANCE COMPLIANCE	LAKE ACRES AT CROSSING
Ray Roberts 3	11/9/2021	Construction	Complete	Complete	Complete	Complete	Complete	7/29/2022	Design and Power Line Revisions Required. Estimated 4 Poles to be Replaced.	SUITABLE FOR SAILBOAT	NO	33233.6
Ray Roberts 9	11/9/2021	Survey	Complete	6/30/2022	6/30/2022				Design and Power Line Revisions Required. Estimated 1 Pole to be Replaced.	SUITABLE FOR SAILBOAT	NO	33233.6
Ray Roberts 10	11/9/2021	None	Complete	Complete	N/A	N/A	N/A	4/4/2022	Removed CoServ utilities from Army Corp of Engineers Flowage Easements/Reference Pool.	N/A	YES	33233.6
Ray Roberts 20	11/9/2021	Survey	Complete	Complete	6/30/2022				Design and Power Line Revisions Required. Estimated 8 Poles to Be Replaced.	SUITABLE FOR SAILBOAT	NO	1929.5

ATTACHMENT B  
NESC - LAKE LEWISVILLE CLEARANCES ANALYSIS

	New Job Code					Flowage Easement Elevation		Reference Pool Elevation	
Lake Lewisville	COS-2-L-42	SR #4191426					537.00'		532.00'

Lake Lewisville Crossing Number	Date Analyzed	ACTION NEEDED	WARNING FLAGS INSTALLED (EST.)	COSERV DESIGN COMPLETE	SURVEY COMPLETE	PERMIT SUBMITTED	PERMIT APPROVED	COSERV CONSTRUCTION COMPLETE	NOTES	SUITABLE / NOT SUITABLE (ENGINEERING FIRM DETERMINATION)	CLEARANCE COMPLIANCE	LAKE ACRES AT CROSSING
Lewisville 7	11/5/2021	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	4609.6
Lewisville 15A	11/5/2021	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	22291.6
Lewisville 17A	11/5/2021	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	22291.6
Lewisville 31A	11/5/2021	Need New Engineering Package	Complete	6/30/2022					Design and Power Line Revisions Required. Estimated 4 Poles to be Replaced.	SUITABLE FOR SAILBOAT	NO	22291.6
Lewisville 34	11/5/2021	Waiting for permit approval.	Complete	Complete	Complete	Complete	Complete		Power Line Revision Required. Ordering 90' Poles 14 to 16 weeks. Estimated 8 Poles to be Replaced.	SUITABLE FOR SAILBOAT	NO	22291.6