



## Filing Receipt

**Received - 2022-05-15 10:35:53 AM**  
**Control Number - 52947**  
**ItemNumber - 141**

SPS  
Transmission Monthly Construction Progress Report  
May 2022

| Utility's Project Number                        | Project Name                             | Location (City/County)                | Description                                   | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)                               | ROW Width (Feet)      | ROW Length (Miles) | ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                        |
|---|--|---------------------------------------|---|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|---|-----------------------|--------------------|------------------|------------------------|------------------------------------|---------------------------------|
| A.0000673.022<br>A.0000673.027<br>A.0000673.028 | TUCO to Yoakum                           | Hale, Yoakum, Terry, Hockley, Lubbock | 105.5 mile 345 kV line between Yoakum and the | 05/01/19                         | 2/28/2020                           | 05/29/20                       | 129,541,977                         | 129,541,977                       | 133,185,110                    | 3%         | 100              | N/A                   | 345                          | 106.5                  | 795 ACSS                         | steel structures for tangents and light angles. | N/A                   | 106.5              | 150              | 106.5                  | 46042                              | Final cost not in at this time. |
| A.0001402.005<br>A.0001402.006<br>A.0001402.007 | Sagamore Wind Network Upgrades           | Multiple Texas Panhandle Counties     | existing SPS Transmission system to           | 03/02/20                         | 1/10/2022                           | 01/31/22                       | N/A                                 | NA                                |                                |            | 100              | N/A                   | 115 & 230                    | TBD                    | 477 ACSS                         | Steel & Wood Pole construction on concrete      | TBD                   | TBD                | TBD              | TBD                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001151.001<br>A.0001151.003                  | Sundown Transformer Upgrade              | Levelland, Hockley                    | 230/115kV 150MVA transformer to a             | 03/23/20                         | 1/28/2021                           | 01/29/21                       | N/A                                 | 6,934,055                         |                                |            | 100              | 230 & 115             | 230 & 115                    | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | final cost not in at this time  |
| A.0001005.002<br>A.0001005.003<br>A.0001005.004 | Hale to Cox V07                          | Plainview, Hale                       | Rebuild of existing line                      | 07/30/20                         | #N/A                                | 05/29/21                       | N/A                                 | 10,420,847                        |                                |            | 100              | 115                   | 115                          | 19.8                   | 477 ACSS                         | Steel Monopole                                  | Multiple widths 30-75 | 19.8               | 75               | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001421.001                                   | Spearman Breaker Replacement 1711 & 1715 | Spearman, Hansford County             | Breaker Replacement                           | 07/31/20                         | 12/7/2020                           | 12/21/20                       | N/A                                 | 931,848                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001204.002                                   | Z18 Tuco Hale Center Phase 2             | Hale County                           | Transmission line Rebuild                     | 08/14/20                         | 4/23/2021                           | 04/30/21                       | N/A                                 | 5,693,342                         | 6,441,551                      | 13%        | 100              | 69                    | N/A                          | N/A                    | N/A                              | Steel Monopole                                  | Multiple widths 30-75 | N/A                | 75               | N/A                    | 25.101 (c)(5)(B)                   | final cost not in at this time. |
| A.0001402.008                                   | T59 Deaf Smith Curry Upgrade             | Hereford, Deaf Smith County           | Transmission line Rebuild                     | 08/17/20                         | 12/16/2020                          | 12/21/20                       | N/A                                 | 2,453,618                         |                                |            | 100              | 115                   | N/A                          | 6                      | N/A                              | Steel Monopole                                  | Multiple widths 30-75 | 6                  | 75               | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001044.008                                   | Tierra Blanca 115kV Sub                  | Hereford, Deaf Smith County           | New 115kV Switching Station                   | 09/18/20                         | 10/1/2021                           | 11/23/21                       | N/A                                 | 10,322,196                        |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0000303.081                                   | T82 (U21) Str Rpl PPR                    | Lubbock County                        | Multiple Structure replacement                | 10/05/20                         | 10/26/2020                          | 10/30/20                       | N/A                                 | 256,344                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Structures and Monopole Wood             | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001402.018                                   | Tuco 230kV Cap Bank 1                    | Lubbock, Lubbock County               | New Capacitor Bank                            | 11/06/20                         | 5/28/2021                           | 05/28/21                       | N/A                                 | 4,779,229                         |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001427.001                                   | Y58 PH2- BURN to ROXA                    | Skellytown, Carson County             | Multiple Structure replacement                | 11/20/20                         | 5/20/2021                           | 05/28/21                       | N/A                                 | 8,403,295                         |                                |            | 100              | 69                    | N/A                          | N/A                    | N/A                              | Wood H-Frame and/or Wood Monopole               | Multiple widths 30-75 | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | final cost not in at this time. |
| A.0001045.012                                   | Tolk 230kV Sub                           | Muleshoe, Bailey County               | Configuration Upgrade to Double-Bus, Double   | 12/24/20                         | 7/5/2022                            | N/A                            | N/A                                 | 19,955,629                        |                                |            | 95               | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001477.001                                   | Deaf Smith #26, W51 Tap, Line            | Castro County                         | Multiple Structure replacement                | 01/04/21                         | 3/1/2021                            | 03/31/21                       | N/A                                 | 523,668                           | 562,988                        | 8%         | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame and/or Wood Monopole               | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001167.041                                   | Wolforth Intg SPE Relay Upgrades TX      | Wolforth, Lubbock County              | Relay Replacement                             | 01/04/21                         | 4/9/2021                            | 04/09/21                       | N/A                                 | 609,868                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001167.050                                   | Denver Cty V16 SPE Relay UPGS TX         | Denver City, Gaines County            | Relay Replacement                             | 01/07/21                         | 4/30/2021                           | 05/29/21                       | N/A                                 | 1,293,701                         |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | final cost not in at this time. |
| A.0001402.019                                   | J15 ReTerm Line, Tolk                    | Muleshoe, Bailey County               | T-line Terminal upgrade at Substation         | 01/18/21                         | 1/10/2022                           | 01/27/22                       | N/A                                 | 532,084                           |                                |            | 100              | 345                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.006                                   | K42 230kV Re-term                        | Muleshoe, Bailey County               | T-line Terminal upgrade at Substation         | 02/01/21                         | 3/19/2021                           | 04/30/21                       | N/A                                 | 275,636                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.005                                   | K37 230kV Re-term                        | Muleshoe, Bailey County               | T-line Terminal upgrade at Substation         | 02/01/21                         | 4/5/2021                            | 04/30/21                       | N/A                                 | 301,528                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.007                                   | K45 230kV Re-term                        | Muleshoe, Bailey County               | T-line Terminal upgrade at Substation         | 02/01/21                         | 4/5/2021                            | 04/30/21                       | N/A                                 | 272,206                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.002                                   | K25 230kV Re-term                        | Muleshoe, Bailey County               | T-line Terminal upgrade at Substation         | 02/01/21                         | 10/21/2021                          | 10/29/21                       | N/A                                 | 640,689                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.004                                   | K30 230kV Re-term                        | Muleshoe, Bailey County               | T-line Terminal upgrade at Substation         | 02/01/21                         | 10/21/2021                          | 10/29/21                       | N/A                                 | 509,246                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.001                                   | K18 230kV Re-term                        | Muleshoe, Bailey County               | T-line Terminal upgrade at Substation         | 02/01/21                         | 2/12/2022                           | 02/28/22                       | N/A                                 | 530,102                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.003                                   | K27 TKST-PXST RETERMINATE AT TOLK        | Muleshoe, Bailey County               | Configuration Upgrade to Double-Bus, Double   | 02/01/21                         | 3/7/2022                            | N/A                            | N/A                                 | 650,211                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000795.003                                   | SPS Sub Communication Network Group 1    | Amarillo, Randall County              | Fiber Communication Network in the            | 02/08/21                         | #N/A                                | 12/10/21                       | N/A                                 | 850,995                           |                                |            | 100              | Comm.                 | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001440.002                                   | T87, Line, Str Rplcmnts                  | Spearman, Hansford County             | Multiple Structure replacement                | 02/22/21                         | 4/8/2021                            | 04/30/21                       | N/A                                 | 372,650                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                                    | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.012                                   | U42 DSTG-TIBL 115kV T-Line               | Randall County                        | T-line Terminal upgrade at Substation         | 03/18/21                         | 10/4/2021                           | 10/29/21                       | N/A                                 | 1,440,389                         |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.017                                   | U44 TIBL-HFRD 115kV T-line               | Randall County                        | T-line Terminal upgrade at Substation         | 03/18/21                         | 10/4/2021                           | 10/29/21                       | N/A                                 | 1,279,722                         |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.032                                   | K21 Str Change W40                       | Lamb County                           | T-line Terminal upgrade at Substation         | 03/18/21                         | 10/4/2021                           | 10/29/21                       | N/A                                 | 895,197                           | 523,950                        | -41%       | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.018                                   | U43 DSTG-TIBL 115kV T-Line               | Randall County                        | T-line Terminal upgrade at Substation         | 03/18/21                         | 10/25/2021                          | 10/29/21                       | N/A                                 | 1,435,016                         | 584,570                        | -59%       | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.031                                   | K11 Str Change W40                       | Randall County                        | T-line Terminal upgrade at Substation         | 03/18/21                         | 10/25/2021                          | 10/29/21                       | N/A                                 | 970,893                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.015                                   | U46 TIBL-HFNE 115kV T-Line               | Randall County                        | T-line Terminal upgrade at Substation         | 03/18/21                         | 11/3/2021                           | 11/23/21                       | N/A                                 | 364,901                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.020                                   | U45 TIBL-HFRD 115kV T-line               | Randall County                        | T-line Terminal upgrade at Substation         | 03/18/21                         | 11/3/2021                           | 11/23/21                       | N/A                                 | 762,077                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001440.001                                   | Spearman Sub, T87 Term                   | Spearman, Hansford County             | T-line Terminal upgrade at Substation         | 03/29/21                         | 4/2/2021                            | 04/30/21                       | N/A                                 | 272,062                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000499.061                                   | V33 Str Rpl                              | Lynn County                           | Multiple Structure replacement                | 04/01/21                         | 4/16/2021                           | 04/30/21                       | N/A                                 | 801,027                           | 812,430                        | 1%         | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                                    | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000499.058                                   | T54 Str Rpl                              | Wheeler County                        | Multiple Structure replacement                | 04/19/21                         | 7/29/2021                           | 07/30/21                       | N/A                                 | 773,607                           | 793,407                        | 3%         | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                                    | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.013                                   | TKST - 230kV SUB UPGRD- COMM             | Muleshoe, Bailey County               | Configuration Upgrade to Double-Bus, Double   | 4/19/2021                        | 6/6/2022                            | N/A                            |                                     | 736,896                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000499.062                                   | K30 ELR Maintenance                      | Potter, Castro County                 | Multiple Structure replacement                | 05/10/21                         | 8/20/2021                           | 08/31/21                       | N/A                                 | 4,425,170                         |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000710.014                                   | Nichols Phy Sec INFR UPG                 | Amarillo, Potter County               | Security Upgrades at Substation               | 05/24/21                         | 12/15/2021                          | 12/27/21                       | N/A                                 | 2,353,397                         |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | N/A                                | Final cost not in at this time. |
| A.0000499.057                                   | W29 Str Rpl                              | Ochiltree County                      | Multiple Structure replacement                | 06/14/21                         | 9/27/2021                           | 10/31/21                       | N/A                                 | 320,581                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                                    | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000710.046                                   | Harrington Phys Sec INFR Tx              | Potter County                         | Security Upgrades at Substation               | 07/19/21                         | 5/27/2022                           | N/A                            | N/A                                 | 1,866,954                         |                                |            | 95               | Sub                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | N/A                                |                                 |
| A.0000401.080                                   | Lamb Co V13 Relay Upgrade                | Lamb County                           | Relay Replacement                             | 08/02/21                         | 2/13/2022                           | 02/25/22                       | N/A                                 | 542,338                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A   | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001167.107                                   | Lamb Co SPE Comm                         | Lamb County                           | Equipment replacement                         | 08/02/21                         | 5/2/2022                            | N/A                            | N/A                                 | 556,180                           |                                |            | 100              | Sub                   | NA                           | NA                     | NA                               | NA  | NA                    | NA                 | NA               | NA                     | 25.101 (c)(5)(A)                   | Final cost not in at this time. |

SPS  
Transmission Monthly Construction Progress Report  
May 2022

| Utility's Project Number | Project Name                                  | Location (City/County)      | Description                                       | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)                 | ROW Width (Feet)      | ROW Length (Miles) | ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                        |
|--------------------------|---|-----------------------------|---|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-----------------------------------|-----------------------|--------------------|------------------|------------------------|------------------------------------|---------------------------------|
| A.0001167.025            | Lamb Co Intg 115kV SPE Relay UPGS TX          | Lamb County                 | Communication Equipment replacement               | 08/02/21                         | 5/13/2022                           | N/A                            | N/A                                 | 2,373,322                         |                                |            | 98               | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001050.004            | Upgr Moore Co 115kV (V63) Term to Etter Rural | Sunray, Moore County        | T-line Terminal upgrade at Substation             | 08/09/21                         | 10/21/2021                          | 10/29/21                       | N/A                                 | 663,384                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.004            | Hereford 115kV Sub Term Upgrade U44           | Hereford, Deaf Smith County | T-line Terminal upgrade at Substation             | 08/16/21                         | 11/2/2021                           | 10/29/21                       | N/A                                 | 529,253                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.024            | Hereford 115kV Sub Term Upgrade-U45           | Hereford, Deaf Smith County | T-line Terminal upgrade at Substation             | 08/16/21                         | 11/5/2021                           | 11/23/21                       | N/A                                 | 275,191                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001059.010            | Harrington 230kV Bus Diff                     | Potter County               | Relay Replacement                                 | 08/26/21                         | 5/2/2022                            | N/A                            | N/A                                 | 4,192,466                         |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000401.081            | East Plant, V43 Relay Upgrades                | Amarillo, Potter County     | Relay Replacement                                 | 08/30/21                         | 10/19/2021                          | 10/29/21                       | N/A                                 | 383,993                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000401.082            | Osage, V43 Relay Upgrades                     | Amarillo, Randall County    | Relay Replacement                                 | 08/30/21                         | 10/19/2021                          | 10/29/21                       | N/A                                 | 379,615                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000220.040            | Tuco Brk NR10                                 | Abernathy, Hale County      | Breaker Replacement                               | 08/30/21                         | 10/15/2021                          | 11/23/21                       | N/A                                 | 657,598                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0000499.070            | K37 Line ELR Maintenance                      | Lamb County                 | Multiple Structure replacement                    | 09/01/21                         | 5/2/2022                            | 10/29/21                       | N/A                                 | 382,110                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000153.021            | V38, Rplc Sw 1975                             | Carson County               | Transmission line Switch Replacement              | 09/03/21                         | 10/19/2021                          | 10/29/21                       | N/A                                 | 301,392                           | 371,524                        | 23%        | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001418.002            | Four Way T27 Line                             | Potter County               | T-Line Tap to New Distribution Sub                | 09/09/21                         | 1/13/2022                           | 01/22/22                       | N/A                                 | 603,447                           |                                |            | 100              | 115                   | N/A                          | 0                      | 477 ACSS                         | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | final cost not in at this time. |
| A.0001205.002            | Z18 Tuco Hale Center Hale Co Phase 3          | Hale County                 | Transmission line Rebuild                         | 09/10/21                         | 4/18/2022                           | N/A                            | N/A                                 | 2,104,515                         |                                |            | 100              | 69                    | N/A                          | N/A                    | N/A                              | Wood H-Frame and/or Wood Monopole | Multiple widths 30-75 | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0000863.023            | T71 Fiber, Line                               | Lubbock County              | Fiber Communication Network Buildout              | 09/15/21                         | 10/25/2021                          | 10/29/21                       | N/A                                 | 1,226,070                         |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001050.002            | Etter Rural - Moore Co 115kV, V63 Rebuild     | Moore County                | Transmission line Rebuild                         | 09/20/21                         | 10/20/2021                          | 10/29/21                       | N/A                                 | 673,999                           |                                |            | 100              | 115                   | N/A                          | 2                      | 477 ACSS                         | Wood H-frame and Steel Monopole   | Multiple widths 30-75 | 2                  | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001044.003            | Deaf Smith 115kV Sub Term Upgrade U42         | Hereford, Deaf Smith County | T-line Terminal upgrade at Substation             | 09/20/21                         | 1/21/2022                           | 10/31/21                       | N/A                                 | 217,005                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.023            | Deaf Smith 115kV Sub Term Upgrade-U43         | Hereford, Deaf Smith County | T-line Terminal upgrade at Substation             | 09/20/21                         | 10/29/2021                          | 11/23/21                       | N/A                                 | 244,662                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000863.025            | Yuma Sub, T71 Fiber COMM                      | Lubbock, Lubbock County     | Fiber Communication Network Buildout              | 09/20/21                         | 11/11/2021                          | 11/23/21                       | N/A                                 | 258,017                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001044.027            | Deaf Smith 115kV Bus Split                    | Hereford, Deaf Smith County | Relay Replacement                                 | 09/20/21                         | 1/21/2022                           | 01/22/22                       | N/A                                 | 1,557,537                         |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000863.037            | T72 Fiber, Line                               | Potter/Randall County       | Fiber Communication Network Buildout              | 10/04/21                         | 10/14/2021                          | 10/29/21                       | N/A                                 | 656,538                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001439.004            | K02 H Bill, Line                              | Hockley County              | Bill 4150 mitigates clearances issues on existing | 10/04/21                         | 11/12/2021                          | 12/26/21                       | N/A                                 | 442,162                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                      | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000863.016            | Frankford Sub, K10 Fiber COMM                 | Lubbock, Lubbock County     | Fiber Communication Network Buildout              | 10/11/21                         | 11/11/2021                          | 11/23/21                       | N/A                                 | 253,512                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000640.041            | Coulter Sub Rplc Brkr 2964                    | Amarillo, Potter County     | Breaker Replacement                               | 10/11/21                         | 11/12/2021                          | 11/23/21                       | N/A                                 | 358,416                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0000640.123            | Harrington FK40, Brkr Rplc                    | Potter County               | Breaker Replacement                               | 10/11/21                         | 10/25/2021                          | N/A                            | N/A                                 | 402,242                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | final cost not in at this time. |
| A.0001044.021            | Canyon West 115kV Sub Term Upgrade            | Randall County              | New 115kV Switching Station                       | 10/18/21                         | 10/29/2021                          | 11/23/21                       | N/A                                 | 259,588                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000499.075            | Y93 Line ELR                                  | Potter County               | Multiple Structure replacement                    | 10/19/21                         | 11/8/2021                           | 11/23/21                       | N/A                                 | 242,933                           |                                |            | 100              | 69                    | N/A                          | N/A                    | N/A                              | Wood H-Frame and/or Wood Monopole | Multiple widths 30-75 | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000863.036            | T75 Fiber, Line                               | Potter/Randall County       | Fiber Communication Network Buildout              | 10/25/21                         | 12/1/2021                           | 12/12/21                       | N/A                                 | 707,029                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000401.094            | Amarillo South T75 Relay Upgrade              | Amarillo, Randall County    | Relay Replacement                                 | 10/26/21                         | 11/12/2021                          | 11/23/21                       | N/A                                 | 203,225                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000401.095            | Osage T75 Relay Upgrade                       | Amarillo, Randall County    | Relay Replacement                                 | 10/27/21                         | 11/12/2021                          | 11/23/21                       | N/A                                 | 331,912                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000863.046            | Arrowhead Sub, T75 Fiber, COMM                | Randall County              | Fiber Communication Network Buildout              | 10/27/21                         | 12/8/2021                           | 12/12/21                       | N/A                                 | 268,383                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000499.074            | Y92 Line ELR                                  | Potter County               | Multiple Structure replacement                    | 10/27/21                         | 11/15/2021                          | 12/27/21                       | N/A                                 | 234,813                           |                                |            | 100              | 69                    | N/A                          | N/A                    | N/A                              | Wood H-Frame and/or Wood Monopole | Multiple widths 30-75 | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.010            | Plant X K45 Term Upgr                         | Earth, Lamb County          | T-line Terminal upgrade at Substation             | 11/01/21                         | 11/19/2021                          | 11/23/21                       | N/A                                 | 297,300                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000499.073            | V34 Line ELR Maintenance                      | Lubbock County              | Multiple Structure replacement                    | 11/01/21                         | 11/30/2021                          | 12/27/21                       | N/A                                 | 282,939                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001439.006            | T07 H Bill, Line                              | Hutchinson County           | Bill 4150 mitigates clearances issues on existing | 11/04/21                         | 2/17/2022                           | 12/12/21                       | N/A                                 | 374,858                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                      | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000153.014            | Z46.1 Sw 7797 Rplcmnt                         | Crosby County               | Transmission line Switch Replacement              | 11/10/21                         | 12/9/2021                           | 12/12/21                       | N/A                                 | 288,835                           |                                |            | 100              | 69                    | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000499.077            | Z41 Line ELR Maintenance                      | Crosby County               | Multiple Structure replacement                    | 11/22/21                         | 12/17/2021                          | 12/30/21                       | N/A                                 | 328,267                           |                                |            | 100              | 69                    | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001439.008            | V31 H Bill, Line                              | Hutchinson County           | Bill 4150 mitigates clearances issues on existing | 12/02/21                         | 5/2/2022                            | 01/22/22                       | N/A                                 | 230,210                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                      | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000401.078            | Hale Z18-8736 Relay Upgrd                     | Hale, Hale County           | Relay Replacement                                 | 12/16/2021                       | 3/9/2022                            | N/A                            | N/A                                 | 253,929                           |                                |            | 100              | Sub                   | NA                           | NA                     | NA                               | NA                                | NA                    | NA                 | NA               | NA                     | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000545.007            | Howard Miami Communication Eq                 | Gray County                 | Communication Equipment replacement               | 12/21/21                         | 1/28/2022                           | 01/31/22                       | N/A                                 | 349,096                           |                                |            | 100              | 69                    | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001161.001            | Preston West Sub TAM                          | Randall County              | Relay Replacement                                 | 12/27/21                         | 10/20/2022                          | N/A                            | N/A                                 | 1,757,024                         |                                |            | 20               | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001045.008            | Lamb Co K37 Terminal Upgrage Sub              | Littlefield, Lamb County    | T-line Terminal upgrade at Substation             | 01/04/22                         | 1/11/2022                           | 01/27/22                       | N/A                                 | 455,417                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001228.007            | Dumas 19th St Sub LRU                         | Dumas, Moore County         | Relay Replacement                                 | 01/04/22                         | 1/5/2022                            | 02/22/22                       | N/A                                 | 326,242                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001676.001            | FARIA, T47 LINE                               | Moore County                | Transmission Line Tap Extension                   | 01/04/22                         | 3/10/2022                           | N/A                            | N/A                                 | 511,317                           |                                |            | 100              | 115                   | N/A                          | >1                     | N/A                              | Steel and Wood H-Frame            | 75                    | >1                 | N/A              | N/A                    | N/A                                | Final cost not in at this time. |



SPS  
Transmission Monthly Construction Progress Report  
May 2022

Public Utility Commission of Texas  
(SPS0522) Project No. 52947

| Utility's Project Number | Project Name                            | Location (City/County)              | Description                                       | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)                 | ROW Width (Feet)      | ROW Length (Miles) | ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                        |
|--------------------------|---|-------------------------------------|---|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-----------------------------------|-----------------------|--------------------|------------------|------------------------|------------------------------------|---------------------------------|
| A.0000538.031            | Z51 Line Rebuild PH-1                   | Castro County and Deaf Smith County | Transmission line Rebuild                         | 01/05/22                         | 5/2/2022                            | N/A                            | N/A                                 | 4,462,088                         |                                |            | 100              | 69                    | N/A                          | 4.7                    | 397 ACSR                         | Wood Monopole                     | 75                    | 4.7                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001434.005            | Center Port. V03 Line                   | Potter County                       | Relay Replacement                                 | 01/10/22                         | 3/7/2022                            | N/A                            | N/A                                 | 1,189,518                         |                                |            | 99               | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0000640.051            | Denver City, Rplc Brkr W700             | Yoakum County                       | Breaker Replacement                               | 01/17/22                         | 2/18/2022                           | N/A                            | N/A                                 | 550,644                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001669.001            | K10 Upgr. Line                          | Lubbock County                      | Transmission line Rebuild                         | 01/24/22                         | 1/27/2022                           | 01/31/22                       | N/A                                 | 260,499                           |                                |            | 100              | 230                   | NA                           | 14.6                   | 795 ACSR                         | NA                                | 90                    | 14.6               | NA               | NA                     | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001219.017            | T79 MOORE CO ELR RFL9300 SPS TX         | Moore County                        | Relay Replacement                                 | 01/24/22                         | 2/25/2022                           | N/A                            | N/A                                 | 359,816                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000863.038            | T-27 Fiber Line                         | Potter/Randall County               | Fiber Communication Network Buildout              | 01/24/22                         | 3/18/2022                           | N/A                            | N/A                                 | 2,439,004                         |                                |            | 99               | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001439.011            | V37 H Bill, Line                        | Bailey County                       | Bill 4150 mitigates clearances issues on existing | 01/28/22                         | 5/4/2022                            | N/A                            | N/A                                 | 324,267                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                      | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000538.041            | V16 Rbld CR 2196-HWY 82, Line           | Gaines County                       | Transmission line Rebuild                         | 01/31/22                         | 5/13/2022                           | N/A                            | N/A                                 | 5,526,229                         |                                |            | 99               | 115                   | N/A                          | 8.57                   | 477 ACSS                         | Steel Monopole                    | 75                    | 8.57               | N/A              | N/A                    | 25.101 (c)(5)(B)                   |                                 |
| A.0001428.001            | Y58 PH3- ROXA to GRCO                   | Gray County                         | Transmission line Rebuild                         | 02/01/22                         | 7/15/2022                           | N/A                            | N/A                                 | 7,099,635                         |                                |            | 65               | 69                    | N/A                          | 12                     | 397 ACSR                         | Steel Monopole and Steel H-Frame  | Multiple widths 30-70 | 12                 | 70               | 3.5                    | 25.101 (c)(5)(B)                   |                                 |
| A.0000640.045            | Hereford Int 2820/2821 Bkr              | Deaf Smith County                   | Breaker Replacement                               | 02/02/22                         | 4/27/2022                           | N/A                            | N/A                                 | 898,958                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001228.004            | Nichols - McDowell Terminal Upgrade     | Amarillo, Potter County             | Relay Replacement                                 | 02/14/22                         | 5/2/2022                            | N/A                            | N/A                                 | 328,099                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | final cost not in at this time. |
| A.0001434.007            | East Plant V03 Relay Upgrade            | Potter County                       | Relay Replacement                                 | 02/21/22                         | 3/18/2022                           | N/A                            | N/A                                 | 255,157                           |                                |            | 99               | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0000640.052            | Denver City, Rplc Brkr W740             | Yoakum County                       | Breaker Replacement                               | 02/21/22                         | 3/22/2022                           | N/A                            | N/A                                 | 534,179                           |                                |            | 99               | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   |                                 |
| A.0001219.011            | T78 MOORE CO ELR RFL9300 SPS TX         | Moore County                        | Relay Replacement                                 | 02/21/22                         | 3/25/2022                           | N/A                            | N/A                                 | 368,896                           |                                |            | 99               | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001668.001            | K11 LINE UPGRADE                        | Randall County                      | Line Capacity Upgrade                             | 02/28/22                         | 3/3/2022                            | N/A                            | N/A                                 | 426,287                           |                                |            | 100              | 230                   | N/A                          | NA                     | NA                               | Wood H Structure                  | 90                    | NA                 | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001045.009            | PXST - TERMINAL UPGRADE - K27           | Bailey County                       | Configuration Upgrade to Double-Bus, Double       | 03/03/22                         | 3/11/2022                           | N/A                            | N/A                                 | 254,712                           |                                |            | 99               | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0000640.063            | Carlisle, Rplc Brkr 6920                | Lubbock County                      | Breaker Replacement                               | 03/03/22                         | 3/30/2022                           | N/A                            | N/A                                 | 556,271                           |                                |            | 99               | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   |                                 |
| A.0001362.009            | T81 Callahan Line                       | Hale County                         | Transmission Line Tap Extension                   | 03/07/22                         | 4/12/2022                           | 04/12/22                       | N/A                                 | 801,590                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | N/A                                | Final cost not in at this time. |
| A.0000863.093            | V44 Fiber Line                          | Amarillo, Potter County             | Fiber Communication Network Buildout              | 03/07/22                         | 4/6/2022                            | N/A                            | N/A                                 | 859,978                           |                                |            | 99               | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001161.005            | Coulter Relay                           | Randall County                      | Relay Replacement                                 | 3/14/2022                        | 5/6/2022                            | N/A                            | N/A                                 | 612,233                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001167.115            | Hockley SPE Relay                       | Hockley County                      | Communication Equipment replacement               | 03/14/22                         | 11/4/2022                           | N/A                            | N/A                                 | 572,336                           |                                |            | 75               | Sub                   | NA                           | NA                     | NA                               | NA                                | NA                    | NA                 | NA               | NA                     | 25.101 (c)(5)(A)                   |                                 |
| A.0000640.066            | Cochran Co Replace Breaker 7845         | Cochran County                      | Breaker Replacement                               | 03/21/22                         | 3/30/2022                           | N/A                            | N/A                                 | 506,434                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0000640.105            | Tuco Brk NR05                           | Hale County                         | Breaker Replacement                               | 03/23/22                         | 4/29/2022                           | N/A                            | N/A                                 | 827,862                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0000640.053            | Denver City, Rplc Brkr W750             | Yoakum County                       | Breaker Replacement                               | 03/28/22                         | 5/2/2022                            | N/A                            | N/A                                 | 580,401                           |                                |            | 100              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0000401.088            | Grassland, SEL 2BFR Rplcmnt             | Tahoka, Lynn County                 | Relay Replacement                                 | 3/28/2022                        | 5/13/2022                           | N/A                            | N/A                                 | 313,433                           |                                |            | 99               | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001167.100            | Amarillo South SPE Relay UPGS TX        | Randall County                      | Communication Equipment replacement               | 03/29/22                         | 5/13/2022                           | N/A                            | N/A                                 | 325,316                           |                                |            | 99               | Sub                   | NA                           | NA                     | NA                               | NA                                | NA                    | NA                 | NA               | NA                     | 25.101 (c)(5)(A)                   |                                 |
| A.0000499.060            | V37 Str Rpl                             | Bailey County                       | Multiple Structure replacement                    | 3/30/2022                        | 5/4/2022                            | N/A                            | N/A                                 | 725,434                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                      | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000640.060            | Carlisle, Rplc Brkr 6935                | Lubbock, Lubbock County             | Breaker Replacement                               | 3/31/2022                        | 5/2/2022                            | N/A                            | N/A                                 | 525,402                           |                                |            | 100              | Sub                   | NA                           | NA                     | NA                               | NA                                | NA                    | NA                 | NA               | NA                     | 25.101 (c)(5)(B)                   | Final cost not in at this time. |
| A.0001669.002            | Lubbock South K10 Term Upgrades NTC Sub | Lubbock County                      | Terminal Upgrade                                  | 4/11/2022                        | 5/13/2022                           | N/A                            | N/A                                 | 847,487                           |                                |            | 99               | Sub                   | NA                           | NA                     | NA                               | NA                                | NA                    | NA                 | NA               | NA                     | 25.101 (c)(5)(A)                   |                                 |
| A.0000640.050            | Cochran Co Replace Breaker 7840         | Cochran, Cochran County             | Breaker Replacement                               | 4/18/2022                        | 5/13/2022                           | N/A                            | N/A                                 | 510,498                           |                                |            | 99               | Sub                   | NA                           | NA                     | NA                               | NA                                | NA                    | NA                 | NA               | NA                     | 25.101 (c)(5)(B)                   |                                 |
| A.0001439.020            | K85 H Bill, Line                        | Potter County                       | Bill 4150 mitigates clearances issues on existing | 5/2/2022                         | 5/5/2022                            | N/A                            | N/A                                 | 489,540                           |                                |            | 100              | 230                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                      | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0000499.101            | T89 Line ELR Maintenance                | Yoakum County                       | Multiple Structure replacement                    | 5/2/2022                         | 5/6/2022                            | N/A                            | N/A                                 | 326,386                           |                                |            | 100              | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001045.014            | TUCO - TERMINAL UPGRADE - K42           | Hale County                         | Configuration Upgrade to Double-Bus, Double       | 5/2/2022                         | 5/9/2022                            | N/A                            | N/A                                 | 267,504                           |                                |            | 100              | Sub                   | NA                           | NA                     | NA                               | NA                                | NA                    | NA                 | NA               | NA                     | 25.101 (c)(5)(A)                   | Final cost not in at this time. |
| A.0001439.012            | V79 H Bill, Line                        | Hutchinson County                   | Bill 4150 mitigates clearances issues on existing | 5/2/2022                         | 5/13/2022                           | N/A                            | N/A                                 | 470,446                           |                                |            | 75               | 115                   | N/A                          | N/A                    | N/A                              | Wood H-Frame                      | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0000401.079            | Crosby Y84-7805 Relay Upgrd             | Crosby County                       | Relay Replacement                                 | 5/2/2022                         | 5/13/2022                           | N/A                            | N/A                                 | 377,190                           |                                |            | 50               | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0000401.092            | Sundown, SEL 2BFR Rplcmnt               | Levelland, Hockley                  | Relay Replacement                                 | 5/2/2022                         | 5/31/2022                           | N/A                            | N/A                                 | 289,838                           |                                |            | 50               | Sub                   | NA                           | NA                     | NA                               | NA                                | NA                    | NA                 | NA               | NA                     | 25.101 (c)(5)(A)                   |                                 |
| A.0000499.100            | T91 Line ELR Maintenance                | Denver City, Yoakum County          | Multiple Structure replacement                    | 05/02/22                         | 5/25/2022                           | N/A                            | N/A                                 | 287,827                           |                                |            | 5                | 115                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001439.015            | Z51 H Bill, Line                        | Hereford, Deaf Smith County         | Bill 4150 mitigates clearances issues on existing | 05/02/22                         | 5/2/2022                            | N/A                            | N/A                                 | 298,359                           |                                |            | 5                | 69                    | N/A                          | N/A                    | N/A                              | Wood H-Frame                      | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0000499.104            | R06 Line ELR Maintenance                | Yoakum County                       | Multiple Structure replacement                    | 5/16/2022                        | 5/18/2022                           | N/A                            | N/A                                 | 702,880                           |                                |            | 0                | 230                   | N/A                          | N/A                    | N/A                              | Wood H-Frame and/or Wood Monopole | 90                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001439.014            | Y62 H Bill, Line                        | Wheeler County                      | Bill 4150 mitigates clearances issues on existing | 5/16/2022                        | 7/5/2022                            | N/A                            | N/A                                 | 1,990,940                         |                                |            | 0                | 69                    | N/A                          | N/A                    | N/A                              | Wood H-Frame                      | 75                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0000499.071            | K43 ELR Maintenance                     | Potter Couty and Hutchinson County  | Multiple Structure replacement                    | 5/18/2022                        | 6/28/2022                           | N/A                            | N/A                                 | 1,051,748                         |                                |            | 0                | 230                   | N/A                          | N/A                    | N/A                              | Wood H-Frame and/or Wood Monopole | 90                    | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |
| A.0001167.036            | Lubbock South SPE Relay Upgrades TX     | Lubbock South                       | Communication Equipment replacement               | 6/1/2022                         | 6/1/2022                            | N/A                            | N/A                                 | 2,897,160                         |                                |            | 0                | Sub                   | N/A                          | N/A                    | N/A                              | N/A                               | N/A                   | N/A                | N/A              | N/A                    | 25.101 (c)(5)(A)                   |                                 |

SPS  
Transmission Monthly Construction Progress Report  
May 2022

Public Utility Commission of Texas  
(SPS0522)    Project No. 52947

| Utility's Project Number | Project Name                           | Location<br>(City/County)       | Description                                       | Estimated (or Actual)<br>Start Date | Finish Date<br>(Construction Complete) | Date Energized (If<br>Applicable) | Initial Estimated<br>Project Cost (\$) | Final Estimated<br>Project Cost (\$) | Final Actual<br>Project Cost (\$) | %<br>Varian<br>ce | Percent<br>Complete | Existing Voltage (kV) | Upgraded or<br>New Voltage<br>(kV) | Circuit<br>Length<br>(Miles) | Conductor Type &<br>Size & Bundling | Structure Type(s)                   | ROW<br>Width<br>(Feet) | ROW<br>Length<br>(Miles) | ROW<br>Width<br>(Feet) | New ROW Length<br>(Miles) | Rule Section or<br>PUC Control<br>Number | Comments                        |
|--------------------------|--|---------------------------------|---|-------------------------------------|--|-----------------------------------|--|--------------------------------------|-----------------------------------|-------------------|---------------------|-----------------------|------------------------------------|------------------------------|-------------------------------------|-------------------------------------|------------------------|--------------------------|------------------------|---------------------------|--|---------------------------------|
| A.0000499.067            | Y79 Str Rpl                            | Lamb County                     | Multiple Structure replacement                    | 6/1/2022                            | 6/17/2022                              | N/A                               | N/A                                    | 1,911,877                            |                                   |                   | 0                   | 69                    | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         | Final cost not in at this time. |
| A.0000401.091            | Potter Co SEL 2BFR Rplcmnt             | Potter County                   | Relay Replacement                                 | 6/1/2022                            | 11/21/2022                             | N/A                               | N/A                                    | 333,493                              |                                   |                   | 0                   | Sub                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.103            | Potter SPE Relay UPGS TX               | Potter County                   | Communication Equipment replacement               | 6/1/2022                            | 11/21/2022                             | N/A                               | N/A                                    | 688,599                              |                                   |                   | 0                   | Sub                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(A)                         |                                 |
| A.0000640.044            | Cox Sub Replace Breakers 3830 and 3834 | Plainview, Hale County          | Breaker Replacement                               | 6/1/2022                            | 1/12/2023                              | N/A                               | N/A                                    | 904,816                              |                                   |                   | 0                   | Sub                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(B)                         |                                 |
| A.0000401.090            | Mustang SEL 2BFR Rplcmnt               | Denver City, Yoakum County      | Relay Replacement                                 | 6/1/2022                            | 3/22/2023                              | N/A                               | N/A                                    | 1,335,056                            |                                   |                   | 0                   | Sub                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(A)                         |                                 |
| A.0001059.008            | Lubbock South 6K75 Relay Upgrade       | Lubbock County                  | Relay Replacement                                 | 6/1/2022                            | 4/10/2023                              | N/A                               | N/A                                    | 286,683                              |                                   |                   | 0                   | Sub                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0000401.103            | Yoakum Relay Upgrade Term T35          | Yoakum County                   | Relay Replacement                                 | 06/01/22                            | 8/21/2023                              | N/A                               | N/A                                    | 316,608                              |                                   |                   | 0                   | 115                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |
| A.0000401.104            | Terry County Relay Upgrade Term T35    | Terry County                    | Relay Replacement                                 | 06/01/22                            | 8/21/2023                              | N/A                               | N/A                                    | 341,006                              |                                   |                   | 0                   | 115                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |
| A.0000401.105            | Yoakum Relay Upgrade Term V66          | Youkum County                   | Relay Replacement                                 | 06/01/22                            | 8/21/2023                              | N/A                               | N/A                                    | 335,222                              |                                   |                   | 0                   | 115                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |
| A.0000401.106            | Seagraves Relay Upgrade Term V66       | Denver City, Yoakum County      | Relay Replacement                                 | 06/01/22                            | 8/21/2023                              | N/A                               | N/A                                    | 359,103                              |                                   |                   | 0                   | 115                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |
| A.0000588.022            | Bailey County 69kV RTU Rplmnt          | Bailey County                   | Communication Equipment replacement               | 06/01/22                            | 9/19/2023                              | N/A                               | N/A                                    | 489,212                              |                                   |                   | 0                   | 69                    | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0000588.030            | Seagraves Intg Sub RTU                 | Seagraves, Gaines County        | Communication Equipment replacement               | 06/01/22                            | 12/6/2022                              | N/A                               | N/A                                    | 585,004                              |                                   |                   | 0                   | 115                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(A)                         |                                 |
| A.0000863.015            | T25 Fiber Line                         | Dumas, Moore County             | Fiber Communication Network Buildout              | 06/01/22                            | 5/2/2022                               | N/A                               | N/A                                    | 652,244                              |                                   |                   | 0                   |                       | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.029            | Moore Co 115kV SPE Relay UPGS TX       | Moore County                    | Relay Replacement                                 | 06/01/22                            | 9/25/2023                              | N/A                               | N/A                                    | 2,183,595                            |                                   |                   | 0                   | 115                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |
| A.0001167.091            | Kingsmill Intg SPE Relay UPGS TX       | Kingsmill, Gray County          | Relay Replacement                                 | 06/01/22                            | 10/14/2022                             | N/A                               | N/A                                    | 715,942                              |                                   |                   | 0                   | 230                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |
| A.0001439.026            | Y79 H Bill Line                        | Happy, Swisher County           | Bill 4150 mitigates clearances issues on existing | 06/01/22                            | 6/17/2022                              | N/A                               | N/A                                    | 308,310                              |                                   |                   | 0                   | 69                    | N/A                                | N/A                          | N/A                                 | Wood H-Frame                        | 75                     | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0000499.102            | T29 Line ELR Maintenance               | Hale County                     | Multiple Structure replacement                    | 6/3/2022                            | 12/16/2022                             | N/A                               | N/A                                    | 569,445                              |                                   |                   | 0                   | 115                   | N/A                                | N/A                          | N/A                                 | Wood H-Frame and/or Wood Monopole   | 75                     | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0000640.068            | Happy Rplc Brk 3786                    | Happy, Swisher County           | Breaker Replacement                               | 06/08/22                            | 12/15/2022                             | N/A                               | N/A                                    | 569,971                              |                                   |                   | 0                   | Sub                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(B)                         |                                 |
| A.0000640.069            | Happy Rplc Brk 3798                    | Happy, Swisher County           | Breaker Replacement                               | 06/08/22                            | 12/15/2022                             | N/A                               | N/A                                    | 477,917                              |                                   |                   | 0                   | Sub                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(B)                         |                                 |
| A.0000303.077            | Y-80 - BACO-LBCO-69-01 - PPR 3         | Bailey County                   | Multiple Structure replacement                    | 6/14/2022                           | 6/27/2022                              | N/A                               | N/A                                    | 523,220                              |                                   |                   | 0                   | 69                    | N/A                                | N/A                          | N/A                                 | Wood H-Structures and Monopole Wood | 75                     | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         | Final cost not in at this time. |
| A.0001739.002            | Phillips WRB South T48 Line            | Borger, Hutchinson County       | Transmission Line Retermination                   | 06/14/22                            | 5/15/2023                              | N/A                               | N/A                                    | 426,330                              |                                   |                   | 0                   | 115                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |
| A.0000640.119            | Castro Co. Rplc Brkr 5870, 8821, 9710  | Castro County                   | Breaker Replacement                               | 06/20/22                            | 12/2/2022                              | N/A                               | N/A                                    | 1,288,437                            |                                   |                   | 0                   | Sub                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(B)                         |                                 |
| A.0001167.022            | Hutchinson Co SPE Relay UPGS TX        | Hutchinson County               | Communication Equipment replacement               | 6/21/2022                           | 3/20/2023                              | N/A                               | N/A                                    | 2,218,692                            |                                   |                   | 0                   | Sub                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.028            | Gray Co V35 Line 115kV SPE Relay TX    | Gray County                     | Communication Equipment replacement               | 6/21/2022                           | 3/20/2023                              | N/A                               | N/A                                    | 327,424                              |                                   |                   | 0                   | Sub                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0000710.049            | Hitchland Phys Sec INFR TX             | Hitchland, Hansford County      | Security Upgrades at Substation                   | 06/21/22                            | 12/9/2022                              | N/A                               | N/A                                    | 1,750,758                            |                                   |                   | 0                   | NA                    | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | N/A                                      |                                 |
| A.0001167.082            | Yoakum SPE Relay UPGS TX               | Yoakum County                   | Relay Replacement                                 | 06/21/22                            | 3/20/2023                              | N/A                               | N/A                                    | 516,389                              |                                   |                   | 0                   | 230                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |
| A.0001439.032            | Z85 H Bill Line                        | Sulpher Springs, Hopkins County | Bill 4150 mitigates clearances issues on existing | 06/21/22                            | 9/15/2022                              | N/A                               | N/A                                    | 258,352                              |                                   |                   | 0                   | 69                    | N/A                                | N/A                          | N/A                                 | Wood H-Frame                        | 75                     | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.026            | East Plant 115kV SPE Relay UPG         | Potter County                   | Communication Equipment replacement               | 6/22/2022                           | 3/21/2023                              | N/A                               | N/A                                    | 1,037,297                            |                                   |                   | 0                   | Sub                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.044            | Riverview SPE Relay Upgrades TX        | Hutchinson County               | Communication Equipment replacement               | 6/22/2022                           | 3/21/2023                              | N/A                               | N/A                                    | 1,272,562                            |                                   |                   | 0                   | Sub                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.081            | Dallam SPE Relay UPGS TX               | Dallam County                   | Communication Equipment replacement               | 6/22/2022                           | 3/21/2023                              | N/A                               | N/A                                    | 518,943                              |                                   |                   | 0                   | Sub                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.083            | Osage SPE Relay UPGS TX                | Randall County                  | Communication Equipment replacement               | 6/22/2022                           | 3/21/2023                              | N/A                               | N/A                                    | 990,496                              |                                   |                   | 0                   | Sub                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.086            | Carlisle SPE Relay UPGS TX             | Lubbock County                  | Communication Equipment replacement               | 6/22/2022                           | 3/21/2023                              | N/A                               | N/A                                    | 516,830                              |                                   |                   | 0                   | Sub                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.098            | Grassland SPE Relay UPGS TX            | Lynn County                     | Communication Equipment replacement               | 6/22/2022                           | 3/21/2023                              | N/A                               | N/A                                    | 753,720                              |                                   |                   | 0                   | Sub                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.101            | Yuma T71 Term SPE Relay UPGS TX        | Lubbock County                  | Communication Equipment replacement               | 6/22/2022                           | 3/21/2023                              | N/A                               | N/A                                    | 328,992                              |                                   |                   | 0                   | Sub                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(A)                         |                                 |
| A.0000822.010            | Gaines Co. Rplc XFMR TR01              | Gaines County                   | Transformer Replacement                           | 06/22/22                            | 7/10/2023                              | N/A                               | N/A                                    | 1,907,719                            |                                   |                   | 0                   | 115                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(B)                         |                                 |
| A.0000822.013            | Gaines Co. Rplc XFMR TR02              | Gaines County                   | Transformer Replacement                           | 06/29/22                            | 1/3/2024                               | N/A                               | N/A                                    | 1,960,801                            |                                   |                   | 0                   | 115                   | NA                                 | NA                           | NA                                  | NA                                  | NA                     | NA                       | NA                     | NA                        | 25.101 (c)(5)(B)                         |                                 |
| A.0001367.001            | Y80 Littlefield West Tap Rebuild Line  | Littlefield, Lamb County        | Transmission line Rebuild                         | 06/30/22                            | 11/29/2022                             | N/A                               | N/A                                    | 1,886,355                            |                                   |                   | 0                   | 69                    | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |
| A.0000499.093            | Y91 Line ELR Maintenance               | Happy, Swisher County           | Multiple Structure replacement                    | 07/05/22                            | 12/19/2022                             | N/A                               | N/A                                    | 321,147                              |                                   |                   | 0                   | 69                    | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(A)                         |                                 |
| A.0001167.039            | Mustang Intg SPE Relay Upgrades TX     | Mustang, Navarro County         | Relay Replacement                                 | 07/11/22                            | 3/6/2023                               | N/A                               | N/A                                    | 1,123,524                            |                                   |                   | 0                   | 230                   | N/A                                | N/A                          | N/A                                 | N/A                                 | N/A                    | N/A                      | N/A                    | N/A                       | 25.101 (c)(5)(B)                         |                                 |